

BROWN & ROOT, INC. CPSES JOB 35-1195 DCN #1	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	CP-CPM 6.9F	0	02-06-80	1 of 9
TITLE: CP-CPM 6.9F (APPENDIX F) FABRICATION AND INSTALLATION OF COMPONENT SUPPORTS	ORIGINATOR:	<i>[Signature]</i>	<u>3/26/80</u>	DATE
	REVIEWED BY:	<i>[Signature]</i>	<u>3-27-80</u>	DATE
	APPROVED BY:	<i>[Signature]</i> CONSTRUCTION PROJECT MANAGER	<u>3/27/80</u>	DATE

0.1	<u>TABLE OF CONTENTS</u>
1.0	<u>INTRODUCTION</u>
2.0	<u>GENERAL</u>
2.1	APPROVAL AUTHORITY
2.2	RESPONSIBILITY
3.0	<u>PROCEDURE FOR THE FABRICATION AND INSTALLATION OF COMPONENT SUPPORTS</u>
3.1	TRAVELER CONTROL
3.1.1	Hanger Packages for Class 2 and 3 Component Supports
3.2	REVIEW OF THE CSTP
3.3	COMPONENT SUPPORTS - GENERAL REQUIREMENTS
3.3.1	Base Plates
3.3.2	Lost and Damaged Material
3.3.3	Additional Requirements
3.4	MATERIAL SALVAGING
0.ii	<u>TABLES</u>
6.9 F-I	Equivalent Linear Dimensional Tolerances for Angular Assemblies
0.iii	<u>FIGURES</u>
6.9 F-I	Component Support Mechanical Inspections
0.iv	<u>SUPPLEMENTS</u>
6.9 F-I	Dimensional Tolerances for Fabrication/Installation of Component Supports
6.9 F-II	Base Plate Installation Guidelines



BROWN & ROOT, INC. CPSES	NUMBER	REVISION	ISSUE DATE	PAGE
JOB 35-1195 DCN #1	CP-CPM 6.9F	0	02-06-80	2 of 9

- 6.9 F-III Pacific Scientific Corp. "Instruction Manual - Installation and Maintenance Mechanical Shock Arrestors," Rev. 1, May 1977
- 6.9F-IV ITT Grinnell Corp, Procedure PHE-7594-1, Maintenance and Installation Manual ITT Grinnell Fig. 306 and 307 Mechanical Shock and Sway Suppressor," Rev. 2
- 6.9-V Inspection of ASME Component Supports (QI-QAP-11.1-20)

1.0 INTRODUCTION

This appendix to procedure CPM-6.9 has been prepared to delineate requirements for the fabrication and installation of ASME Component Supports at CPSES. Attention should also be directed to Supplement 6.9F-V for additional acceptance criteria.

2.0 GENERAL

2.1 APPROVAL AUTHORITY

The origination, review and approval of this document shall be indicated as required by procedure CPM-6.1.

2.2 RESPONSIBILITY

The General Mechanical Superintendent shall be responsible for fabrication and installation of Component Supports at CPSES.

3.0 PROCEDURE FOR THE FABRICATION AND INSTALLATION OF PIPING AND COMPONENT SUPPORTS

EXCLUSION: Instrument Tubing Support fabrication is excluded from the provisions contained herein.

Class 1 Component Supports ("Q") that are to be fabricated and/or installed onsite shall have all work performed to an "Operation Traveler" prepared in accordance with CPM-6.3.

All fabrication and installation work shall be within the tolerances given in Supplement 6.9F-I and Table 6.9F-1.

Verification and inspections of Class 1 "Q" supports shall be documented on the Operation Traveler or Figure 6.9F-1. Verification and documentation of Class 2 and 3 supports shall be documented on the MWDC.



BROWN & ROOT, INC. CPSES	NUMBER	REVISION	ISSUE DATE	PAGE
JOB 35-1195 DCN #1	CP-CPM 6.9F	0	02-06-80	3 of 9

NOTE 1: Cleanliness and Fit-up inspections may be performed simultaneously by QC when required.

All welding on "Q" supports shall be per Appendix 6.9D of this procedure using requirements defined as "NF" in the left-hand margin which are in accordance with ASME BPV Code, Section III, Subsection NF, Winter 1974 addenda unless other later addenda are approved for use.

NOTE 2: Craft personnel are expected to be familiar with the inspection requirements of Supplement 6.9F-V.

All documentation describing the fabrication/installation of component supports shall be assembled into component support traveler packages. WDCs and MWDCs to be included in the CSTP are originated as delineated in Appendix 6.9G.

3.1

TRAVELER CONTROL

weld data card *Bill of Material*

Component Support Traveler Packages for Class 1 supports shall be controlled as follows:

1. The traveler shall be prepared in accordance with Procedure CPM-6.3. The traveler package for supports shall contain a copy of the latest design drawing including all design changes, CMCs, etc., controlled in accordance with the applicable procedures. All drawings and design changes (except three-part CMCs) in the package shall be marked with the departmental "Drawing Control" stamp. If a three-part CMC is used, the canary copy may be considered the "controlled copy" and need not be replaced by a "Drawing Control" stamped copy. After the traveler has been prepared, the number and status shall be entered into a control log.
2. Welding Engineering shall prepare the Multiple Weld Data Card and add it to the traveler package.
3. The traveler package shall be forwarded to QA/QC for surveillance and ANI review as applicable. ANI review may be waived by the ANI when specified in writing. Associated WDC review shall be as described in Appendix 6.9G.
4. The traveler package shall be returned to Welding Engineering for issuance to the craft.
5. When it becomes necessary to revise the traveler package as a result of a design change such as a CMC or drawing revision, the following shall be accomplished:



BROWN & ROOT, INC. CPSES JOB 35-1195 DCN #1	NUMBER	REVISION	ISSUE DATE	PAGE
	CP-CPM 6.9F	0	02-06-80	4 of 9

- a. Voided welds will be noted as such on the applicable traveler package by the QC Inspector in the field, initialed and dated. QC/ANI review of voided welds is not required at this point.
- b. For any added welds:
 1. Welding Engineering shall prepare Weld Data Cards as well as a "Bill of Materials" (MRS portion of the MWDC or drawing, etc.) for any additional materials.
 2. The Weld Data Cards and CMC are routed to QC and ANI as required by Sections 2.6 and 2.7 of this procedure.
 3. The resulting Weld Data Cards, Bill of Materials, etc., are then routed to the field and incorporated in the traveler package by the QC Inspector.
 4. Work may proceed on unaffected parts of the support while these changes are being made.
6. The routing of the traveler package as detailed above shall be statused in a control log. This status log shall serve as the drawing control log so that in the case of a drawing revision, the traveler package may be located immediately and the new drawing or design inserted into the package.
7. All the applicable requirements of Procedures DCP-4 and 5 shall be met for adequate control of the drawings in the traveler packages.

3.1.1 Hanger Package for Class 2 & 3 Component Supports

1. A controlled BRH shall be used to prepare the Hanger Package which shall consist of the WDC, WFML, BRH and BCM. *Call Material*
2. Welding Engineering shall enter weld numbers on the BRH for welds to pressure retaining members, full penetration welds except flare beveling on structural tubing, hangers with multiple processes or multi filler materials, or welds requiring unique numbers. *Weld Data Card - Bill of Material*
3. Once prepared, the HP will be submitted to the HP Distribution Center where it shall be logged and filed until requested. A list of all HP's sent to the distribution center should be sent to the Hanger Dept. by Welding Engineering.



BROWN & ROOT, INC. CPSES JOB 35-1195 DCN #1	NUMBER	REVISION	ISSUE DATE	PAGE
	CP-CPM 6.9F	0	02-06-80	5 of 9

4. Upon completion of the hanger installation the HP shall be returned to the Distribution Center. At this point the BRH and CMCs shall be reviewed by Welding Engineering and weld numbers entered on the BRH, CMC and Weld Data Card for those welds requiring NDE in excess of a Visual Inspection.

3.2 REVIEW OF THE CSTP or HP

The following items must be included in the Component Support Operation Traveler (Class 1 supports) or the Hanger Package (Class 2 and 3 supports):

1. An operation for verification of materials in accordance with the support drawing "Bill of Materials," the Material Requisition. Vendor-supplied supports identification tags shall be verified.

NOTE 1: A copy of the data report may be attached.


NOTE 2: The Bill of Materials on the MRS portion of the back of the MWDC may be used, or a separate Bill of Materials may be attached.

2. An operation to verify material traceability.

NOTE 3: Class 1 supports require heat number traceability. A listing of heat numbers and QC verification shall be required within the Operation Traveler package. For Class 2 and 3 supports, only verification of the correct material specification and grade is required.

3. All nondestructive and visual examinations shall be QC hold points.
4. Verify that all necessary MWDCs or WDCs are present.
5. Provisions shall be made as required on the Operation Traveler the Component Support Installation Mechanical Inspection Checklist or the Hanger Package to verify design location and the tolerances given in Supplement 6.9F-I as applicable.

For Group 1 supports that do not have a specific design location, verification for location shall be for maximum span only.



BROWN & ROOT, INC. CPSES	NUMBER	REVISION	ISSUE DATE	PAGE
JOB 35-1195 DCN #1	CP-CPM 6.9F	0	02-06-80	6 of 9

6. When spring hangers or mechanical snubbers are part of the support, provisions shall be made to verify stop installation or correct operating configuration in accordance with the Manufacturer's Instructions.

7. When bolted connections are used, provisions for verification shall be made of:

- At least one complete thread engaged beyond face of the nut.
- Lock nut or double nut system used.
- Surface contact of nut aligned with plate and flush within a 1:20 slope.
- Bolt hole size within tolerance listed in Supplement 6.9F-I. This verification shall be required on the traveler.
- Material traceability for bolting materials as required above.

If the CSTP or Hanger Package Multiple Weld Data Card is acceptable, the cognizant personnel shall indicate such by initialing and dating "reviewed by" block on the Operation Traveler or MWDC pages and checklists.

3.3 COMPONENT SUPPORTS GENERAL REQUIREMENTS

3.3.1 Base Plates

When field personnel determine that the original pipe hanger base plate cannot be installed as designed, design modification may be made in accordance with the "Base Plates Installation Guidelines" (Supplement CPM-6.9F-II). If a modification to the design can be accomplished within the guidelines, a CMC shall be used to make the modification in accordance with applicable controlled Engineering documents. If the modification cannot be made within the guidelines the problem will be turned over to the Responsible Mechanical Engineer.

Changes necessary to the Component Support Traveler to document this change shall be made in accordance with CPM 6.3.



BROWN & ROOT, INC. CPSES JOB 35-1195	NUMBER	REVISION	ISSUE DATE	PAGE
	CP-CPM 6.9F	0	02-06-80	7 of 9

3.3.2 Lost and Damaged Material

Hanger material that has been lost, damaged, or otherwise rendered useless after being cut and assigned to a support may be replaced by the following methods without a CMC provided the following is accomplished.

1. The responsible craft foreman shall complete a material requisition to replace the lost or damaged item. The MR shall contain sufficient information for the Misc. Fab Shop to fabricate the piece of material, and shall indicate the disposition of the original piece. The Fab Shop on the strength of the MR shall fabricate the replacement material. The QC Inspector in the Fab Shop shall review the MR and piece fabricated and signify his acceptance by signing and dating the MR. The field QC Inspector should attach the MR to the data package when the replacement piece is installed.
2. Alternatively, the responsible craft foreman may return the component support data package to the Fab Shop. The Fab Shop QC Inspector will line out the signoff on the bill of materials in the normal line entry manner and add the replacement item on the bill of material indicating that the original item was lost or damaged and an acceptable replacement piece was issued. This entry shall be documented in the normal manner.
3. The traveler shall be revised in accordance with CPM 6.3.
4. If B&R welds were involved, the weld information on the WDC shall be lined through, initialled and dated, and the same weld number and holdpoints re-entered for the replacement welds.

3.3.3 Additional Requirements

3.3.3.1 Shimming/Grouting.

Component support wall or ceiling plates that do not fit flush against concrete mating surfaces do not require shims unless the gap exceeds 1/16 inch. Shim material may consist of shim plates or washers of a size necessary to allow proper Hilti bolt torquing without base plate deformation.


Component support wall and ceiling plates must have a minimum of 80% bearing surface against the concrete face. The maximum allowable gap, for the remaining portion of the plate, shall not exceed 1/16 inch. If this criteria cannot be met, the plate must be grouted with a non-shrink epoxy grout.



BROWN & ROOT, INC. CPSES JOB 35-1195 DCN #1	NUMBER	REVISION	ISSUE DATE	PAGE
	CP-CPM 6.9F	0	02-06-80	8 of 9

Grouting shall be accomplished as follows:

1. Drill a $\frac{1}{2}$ " hole outside the bolt hole pattern at the void. Do not drill within 1" of a concrete anchor. (See figure below)



2. Provide a "dam" along the plate edge as required.
3. Inject epoxy grout through the hole, completely filling the void. The drilled holes do not require weld repair.
4. Repeat at other plate locations as required.

NOTE: Floor plates are not subject to the requirements discussed above and will be grouted as required in accordance with CCP-12.

3.3.3.2 Marking.

During fabrication each component shall be marked with the applicable support number. The components shall be identified by die-stamping, vibroetching, or stamped metal tagging. Component material less than $\frac{1}{8}$ -inch thick may not be die-stamped. All stamping shall be applied to areas by means of roundnose or interrupted-dot die.



BROWN & ROOT, INC. CPSES JOB 35-1195 DCN #1	NUMBER	REVISION	ISSUE DATE	PAGE
	CP-CPM 6.9F	0	02-06-80	9 of 9

3.3.3.3 Threaded Surfaces.

Threaded portions of rod, bolting, etc., shall not be used as a load-bearing surface unless otherwise specified on design drawings.

3.4 MATERIAL SALVAGING

Salvaging of Component Support Materials shall be in accordance with Appendix 6.9E, Section 3.13 of this procedure.

3.5 SEISMIC LIMITERS/SWAY STRUTS

Sway struts and seismic limiters shall be installed and inspected to the drawing using the criteria set forth in the individual manufacturer's catalogs or instructions. Requirements for seismic limiters are delineated in the applicable supplements.



BROWN & ROOT, INC. CPSES JOB 35-1195 DCN #1 Supplement 6.9F-I	NUMBER	REVISION	ISSUE DATE	PAGE
	CP-CPM 6.9F	0	02-06-80	4 of 4

3. Levelness

Attachement for sliding supports,
anchor bases, floor stands, etc.

1/16" Max. in.
every 12"


4. Clearance

Between outside of pipe (or insula-
tion to inside of the structure member.)


± 1/8"

5. Cotter pins should be fully opened to the extent that they cannot become dislodged from the pin or bolt they are securing, and such that they do not present a hazard to personnel. See Example:

EXAMPLE



6. Cotter pins shall be the maximum size the cotter pin hole will permit.
7. Tolerances for seismic restraints to allow for radial pipe expansion shall be 1/16 inch on three sides with the pipe support.



HANGER NUMBER: AF-1-002-033-Y33K

FILE NUMBER: 17.1.37.13

SUBFILE NO. HANGER NUMBER:

**ARMS
INDEXED**

DATE:

FOR OR NO. 2978 / BAA-2012

REF. HANGER NO. AF-1-002-033-Y33K

FILE: 17.1.37.13

SUBFILE: REF. HANGER NUMBER:

RIR NUMBER: 17298

MRR NUMBER: CP-9898

INFORMATION
COPY
PPRV

FOIA-85-59

B/449

TEXAS UTILITIES GENERATING COMPANY

2001 BRYAN TOWER - DALLAS, TEXAS 75201

QAA-2012

PERM. PLT. RECORD

RTN	TITLE NO.
<i>L</i>	<i>17-1-32-13</i>
SUBFILE LOC.	
<i>AF-1002-033-Y33K</i>	

TEXAS UTILITIES GENERATING COMPANY
COMANCHE PEAK STEAM ELECTRIC STATION
1981-83 2300 MW INSTALLATION
PURCHASE ORDER NO. CP-0046A.1
AUTHORIZATION FOR SHIPMENT

By copy of this letter TUGCO Quality Assurance releases the following equipment to be shipped by NPSI Austin, Texas:

- 45 Pipe Hangers and Supports - See Attachment "A"
- 27 Snubbers - See Attachment "B"
- 658 Sales Release Items - See Attachment "C"

Final shipment inspected, QAR No. 2978

Final inspection waived

INFORMATION
COPY
PPRV

Richard Bate
TUGCO QA Inspector

11/6/81
Date

GIBBS & HILL
 QUALITY ASSURANCE RELEASE

QAR NO. 2978

COMPONENT NAME OR ITEM <i>Pipe hangers and supports</i>	CONTRACTOR <i>NPSI</i>	
G&H SPEC. NO: TITLE <i>CP-0046A.1</i> <i>same as above</i>	REVISION <i>3</i>	PROJECT: <i>Comanche Peak S.E.S.</i> JOB NO: <i>222</i>
DRAWING(S) <i>Same as Mark Number</i>		


QTY RELEASED: *730* SERIAL NO'S _____
 OR IDENTIFICATION NO: *see attachment "A"*

The attributes listed below have been reviewed by G&H Q.A. and acceptance is indicated by letter "A" contingency by letter "C", and "W" indicate that review of attribute was waived by G&H Q.A. Non-applicable items are lined out. Items not included in form but applicable will be inserted in blank spaces.

<u>A</u> Approved Drawings	_____ Mechanical Tests Record	<u>A</u> Visual Inspection
_____ Approved Design Analysis	_____ Electrical Tests Records	<u>A</u> Dimensional Inspection
_____ Approved Stress Reports	_____ Performance Tests Records	<u>A</u> Cleanliness
_____ Approved Deviations	_____ Pressure Test Records	_____
<u>A</u> Supplier's Certificate of Conformance	_____ Gasket Tightness Test Records	<u>A</u> Painting
<u>A*</u> Material Certifications	_____	<u>W</u> Packing
_____ Heat Treat Records	_____	_____
_____ M-Film and Records	_____	_____
_____ NDE Records	_____	_____
_____ NDE Personnel Qualification Record	_____	_____
<u>A*</u> Welding Procedure and Personnel Qualification Record	_____	_____
_____ Handling, Storage & Installation Instr.	<u>A</u> G&H Data Package	_____

Review Checklist

Record of approved deviations, notes or instructions:



Supplier's Statement: As authorized representative of NPSI I hereby certify that the equipment and material released, meets all quality assurance requirements for the purchase order, applicable drawings, and specifications. Approved deviations, if any, are listed above.
 Supplier's authorized signature Jay J. Bull Date 11/6/91 Title Q.A. Engineer

The equipment identified herein is released by ^{TJG} Quality Control, subject to ~~acceptance~~ for shipment by G&H Purchasing Department. The Contractor has certified that the above equipment meets all quality assurance requirements of the purchase order, applicable drawings and specification. ^{TJG} Quality Control has reviewed evidence supporting this release, and except as specified above, has detected no deviation. However, this release does not relieve the contractor from full responsibility for furnishing material or services or both in compliance with the terms and conditions of the purchase order, nor does it impose such responsibility upon Gibbs & Hill, Inc.

^{TJG} Gen. Q.A. Representative signature Richard Bath Date 11/6/91

QAR-297F
QAA-2012

Attachment "A"

November 4, 1981

TUSI SUPPORTS READY FOR SOURCE INSPECTION

- | | |
|---|---------------------------------------|
| 1. CC-X-014-700-A43S Rev. 0A | 24. CC-1-028-715-S33R R.1A |
| 2. CC-1-162-716-A43S Rev. 0A | 25. CT-2-128-402-Y52R R.3 |
| 3. MS-1-03-010-C72K Rev. 1 | 26. CT-2-128-401-Y62R R.3 |
| 4. MS-1-04-006-C72K Rev. 2 | 27. CT-2-039-432-C42K R.1 |
| 5. CT-1-038-447-C62A Rev. 0 | 28. AF-1-002-033-Y33K R.3A |
| 6. CH-2-206-704-A33S Rev. 0A | 29. CC-1-019-003-A33R R.2A |
| 7. SI-1-088-016-C42R Rev. 0 | 30. MS-1-04-008-C72K R.2 |
| 8. FW-2-99-405-C62S Rev. 2 | 31. SW-1-132-720-S43A R.0 |
| 9. SI-1-029-030-Y32R Rev. 2A | 32. CT-2-049-401-C82S R.1 |
| 10. SI-2-031-437-A32R Rev. 0A | 33. CH-2-206-704-A33S R.0A |
| 11. CT-1-089-009-S33R Rev. 1A | 34. CT-2-049-402-C82R R.1 |
| 12. MS-1-04-003-C72S Rev. 4 | 35. SI-1-121-004-C52R R.0 |
| 13. CC-1-012-006-A43A Rev. 1A | 36. CS-2-240-403-A42K R.0 |
| 14. BR-X-106-051-S43S Rev. 0A | 37. CS-2-240-406-A42K R.0 |
| 15. AF-2-011-406-S33S Rev. 0 | 38. CC-2-057-701-A33K R.0A |
| 16. CS-2-077-405-C42R Rev. 0 | 39. CC-1-070-701-A43K R.0A |
| 17. CS-2-085-406-A42R Rev. 0 | 40. CT-2-135-403-C72R R.0 |
| 18. CC-2-164-406-A63R Rev. 1 | 41. FW-2-98-403-C62R R.0 |
| 19. CT-2-074-402-C82R Rev. 1 | 42. CS-2-076-403-A42R R.1 → RIR-17299 |
| 20. CC-2-69-407-S33K Rev. 3 | 43. CS-1-063-045-S22S R.1A |
| 21. CC-1-234-017-C53R Rev. 0 | 44. CC-2-057-010-A33K R.0A |
| 22. CC-1-234-017-A33R Rev. 0A → RIR-17299 | 45. CT-2-005-405-S22S R.0A |
| 23. CT-2-135-420-C72K Rev. 0 | |

INFORMATION
COPY
 PPRV

TOTAL: 44

QAA-2978
QAA-2012

Attachment "B"

TUSI SNUBBERS READY FOR SOURCE

1. CT-2-117-415-C62K Rev. 1	SMA-1	Qty-2
2. SW-2-001-700-F33K Rev. OA	SMS-35	Qty-1
3. SW-2-001-701-F33K Rev. OA	SMS-35	Qty-1
4. SW-2-002-700-F33K Rev. OA	SMS-35	Qty-1
5. SW-2-011-703-F33K Rev. OA	SMS-35	QTY-1
6. SW-2-012-701-F33K Rev. OA	SMS-35	QTY-1
7. SW-1-001-700-F33K Rev. OA	SMS-35	QTY-1
8. SW-1-001-701-F33K Rev. A	SMS-35	QTY-1
9. SW-1-002-700-F33K Rev. OA	SMS-35	QTY-1
10. SW-1-012-701-F33K Rev. OA	SMS-35	QTY-1
11. SW-1-011-701-F33K Rev. OA	SMS-35	QTY-1
12. SW-1-002-701-F33K Rev. OA	SMS-35	QTY-1
13. VA-X-05-709-A73K	SMA-3	
14. SF-X-034-020-F43K	SMA-3	
15. SW-1-132-722-S43K	SMA-3	
16. MS-1-076-009-S52K	SMA-3	
17. MS-1-073-009-S52K	SMA-3	
18. FW-1-106-014-S62K	SMA-3	
19. FW-1-104-014-S62K	SMA-3	
20. FW-1-105-011-S62K	SMA-3	
21. FW-1-103-014-S62K	SMA-3	
22. CT-2-002-302-S22K	SMA-3	
23. CC-2-010-706-A43K	SMA-3	
24. CC-2-010-007-A43K	SMA-3	
25. CC-2-046-702-A43K	SMA-3	
26. SW-2-062-019-A33K	SMA-3	
27. CC-2-015-000-A43K	SMA-3	

CONFIDENTIAL
COPY
PPRV

nps Industries, Inc.

SHIPPED FROM:
NPS INDUSTRIES, INC.
10420 Metric Boulevard
Austin, Texas 78758

SHIPPING NOTICE

No. AUS 11698/TDA

ALWAYS REFER TO ABOVE NUMBER

PAGE 1 OF 1

SOLD TO:

TUSI
2001 Bryan Tower
Dallas, TX 75201

SHIP TO:

Texas Util. Gen. Co.
c/o B&R
Comanche Peak Steam Elec Stat
Glen Rose, TX

SPECIAL INSTRUCTIONS

DATE SHIPPED	PURCHASE ORDER NO. CP-0046A.1	PROJECT TITLE TUSI	SALES REL. NO. ASME	PROD. REL. NO.	SALES ACCT. NO.
SHIPPED - VIA CARRIER		F. O. B.	<input type="checkbox"/> PREPAID	<input type="checkbox"/> ADDED	
			<input type="checkbox"/> COLLECT		

ITEM NUMBER	ORDER QUANTITY	QUANTITY SHIPPED	QUANTITY B. O.	DESCRIPTION/ASSEMBLY MARK*. REV.	COMMENTS
2	2	0	0	SMA-1 for CT-2-117-415-C62K rev.1 ✓	
1	1	0	0	SMF-35 for SW-2-001-700-F33K rev.0A ✓	
1	1	0	0	SMF-35 for SW-2-001-701-F33K rev.0A ✓	
1	1	0	0	SMF-35 for SW-2-002-700-F33K rev.0A ✓	
1	1	0	0	SMF-35 for SW-2-011-703-F33K rev.0A ✓	
1	1	0	0	SMF-35 for SW-2-012-701-F33K rev.0A ✓	
1	1	0	0	SMF-35 for SW-1-001-700-F33K rev.0A ✓	
1	1	0	0	SMF-35 for SW-1-001-701-F33K rev.1A ✓	
1	1	0	0	SMF-35 for SW-1-002-700-F33K rev.0A ✓	
1	1	0	0	SMF-35 for SW-1-012-701-F33K rev.0A ✓	
1	1	0	0	SMF-35 for SW-1-011-701-F33K rev.0A ✓	
1	1	0	0	SMF-35 for SW-1-002-701-F33K rev.0A ✓	
1	1	0	0	SMA-3 for VA-X-05-709-A73K rev.0A ✓	
2	2	0	0	SMA-3 for SF-X-034-020-F43K rev.0A ✓	
1	1	0	0	SMA-3 for SW-1-132-722-S43K rev.0A ✓	
1	1	0	0	SMA-3 for MS-1-076-009-S52K rev.0A ✓	
1	1	0	0	SMA-3 for MS-1-073-009-S52K rev.0A ✓	
1	1	0	0	SMA-3 for FW-1-106-014-S62K rev.0A ✓	
1	1	0	0	SMA-3 for FW-1-104-014-S62K rev.0A ✓	
1	1	0	0	SMA-3 for FW-1-105-011-S62K rev.0A ✓	
1	1	0	0	SMA-3 for FW-1-103-014-S62K rev.0A ✓	
1	1	0	0	SMA-3 for CT-2-002-402-S22K rev.2 ✓	
2	2	0	0	SMA-3 for CC-2-010-706-A43K rev.0A ✓	
1	1	0	0	SMA-3 for CC-2-010-707-A43K rev.0A ✓	
1	1	0	0	SMA-3 for CC-2-046-702-A43K rev.0A ✓	
2	2	0	0	SMA-3 for SW-2-002-019-A33K rev.3A ✓	
2	2	0	0	SMA-3 for CC-2-015-700-A43K rev.0A ✓	

INFORMATION
COPY
PPRV

nps Industries, Inc.

SHIPPED FROM:
NPS INDUSTRIES, INC.
10420 Metric Boulevard
Austin, Texas 78758

SHIPPING NOTICE

No. AUS 11699/TDA

ALWAYS REFER TO ABOVE NUMBER

PAGE 1 OF 1

SOLD TO:

TUSI
2001 Bryan Tower
Dallas, Tx. 75201

SHIP TO:

TUSI
c/o Brown & Root Inc.
Comanche Peak Steam Elec Stat
Glen Rose, Tx.

SPECIAL INSTRUCTIONS

DATE SHIPPED	PURCHASE ORDER NO. CP0046 A,1	PROJECT TITLE TUSI	SALES REL. NO. ASME	PROD. REL. NO.	SALES ACCT. NO.
SHIPPED - VIA CARRIER		F. O. B.	<input type="checkbox"/> PREPAID	<input type="checkbox"/> ADDED	
			<input type="checkbox"/> COLLECT		

ITEM NUMBER	ORDER QUANTITY	QUANTITY SHIPPED	QUANTITY B. O.	DESCRIPTION/ASSEMBLY MARK*. REV.	COMMENTS
1		1		CC-X-014-700-A43S ✓	OA 1557
1		1		CC-1-162-716-A43S	OA 1595
1		1		MS-1-03-010-C72K	1 1129A
1		1		MS-1-04-006-C72K	2 1220C
1		1		CT-1-038-447-C62A	0 1217
1		1		CH-2-206-704-A33S	OA 1595
1		1		SI-1-088-016-C42R	0 1143
1		1		FW-2-99-405-C62S	2 1118A
1		1		SI-1-029-030-Y32R	2 1559
1		1		SI-2-031-437-A32R	OA 1617
1		1		CT-1-089-009-S33R	1A 1687
1		1		MS-1-04-003-C72S	4 1087B
1		1		CC-1-012-006-A43A ✓	1A 1569B
1		1		BR-X-106-051-S43S ✓	OA 1422
1		1		AF-2-011-406-S33S ✓	0 1011
1		1		CS-2-077-405-C42R	0 1102
1		1		CS-2-085-406-A42R	0 1120
1		1		CC-2-164-406-A63R	1 1003
1		1		CT-2-074-402-C82R	1 1112
1		1		CC-2-68-407-S33K	3 1121
1		1		CC-1-234-017-C53R	0 1207
1		1		CC-2-28-402-A33R → RIR-17299	OA 1645
1		1		CT-2-135-420-C72K	2 1093
1		1		CC-1-028-715-S33R	1A 1602

INFORMATION
COPY
PPRV

INFORMATION
COPY
PPRV



nps industries, inc.

10420 metric boulevard
austin, texas 78758
telephone 512-836-4161

PERM. PLT. RECORD

RTN	2	FILE LOC.	17.1.37.13
		FILE LOC.	AF-1-002-033-V33K

TUGCO P.O. # CP-0046A.1
ASME DOCUMENTATION CHECKLIST

NPS INDUSTRIES CERTIFICATE OF COMPLIANCE	X
CODE DATA REPORT	N/A
MATERIAL RECORD	X
SHOP DRAWINGS	X
NONDESTRUCTIVE TESTING REPORT	N/A
NONCONFORMANCE REPORT	N/A
WELD REPAIR REPORT	N/A
WELD DATA SHEET	N/A
CERTIFIED MATERIAL TEST REPORTS	
MATERIAL SUPPLIER CERTIFICATE OF COMPLIANCE	N/A

We certify that Support Mark No. AF-1-002-033-V33K Rev. 3A
on our Shipping Notice AUS-11699 TDA has been fabricated in accordance
with GIBBS & HILL SPECIFICATION 2323-MS-46A and conforms to ANSI 45.2, 10CFR50
Appendix B and Section III, Division 1 of the ASME Boiler and Pressure Vessel
Code, Subsection NF 2000/4000, 74 Edition Winter 1974 Addenda.

COPY
PREPARED BY
APPROVAL

Prepared By: Katherine Cranor Date: 11/5/81

Approval: Alvin Zubair Date: 11/5/81

MATERIAL RECORD

MARK NO. AF-1-002-033-Y33K REV. 3A PROD. RELEASE 15045 ASME TT/3

ITEM NO.	01	02	03	04	05	06	07	08	09	10
MTC NO.	—	—	—	—	—	—	4668 NW	4668 NW	493 NT	5317 NF
ITEM NO.	11	12	13	14	15	16	17	18	19	20
MTC NO.	*	*	5477 NF	5710 NF	4668 NW					
ITEM NO.	21	22	23	24	25	26	27	28	29	30
MTC NO.										

CHARACTERISTICS



DRAWING/ ITEM NO.	<u>K-11</u>
MATERIAL	MTC NO.
<u>Imp. Rubber</u>	<u>Edemopt</u>
<u>Bar</u>	<u>3244 NH</u>
<u>Pin</u>	<u>5370 NR</u>

DRAWING/ ITEM NO.	<u>K-12</u>
MATERIAL	MTC NO.
<u>Clamp</u>	<u>5759 NFV</u>
<u>Nuts</u>	<u>5635 NB</u>
<u>Bolts</u>	<u>5491 NB</u>
<u>Pin</u>	<u>5370 NR</u>
<u>Space Edemopt</u>	
DRAWING/ ITEM NO.	
MATERIAL	MTC NO.

DRAWING/ ITEM NO.	
MATERIAL	MTC NO.



INFORMATION
COPY
PPRV

G. A. REYER K. Craner DATE 11/5/81
S. T. REYER _____ DATE _____



PENALTY
 FOR DELAYED
 SHIP.
 DATE
 OCT 11 1981

NPS PHYSICAL INC
 80 19124
 AUG 4 1981
 RECEIVED



APPROVED BY: *[Signature]*
 ITT GRINNELL
 PIPE HANGER DIVISION
 DRAWING NUMBERS
 ELECT. HV.A.C.
 CUSTOMER: Tucson Utilities Service, Inc
 ORDER OR CONT. NO. CP-0016
 JOB NAME: Concha Peak 1 & 2
 MARK NO. E-1-002-033-Y-33K
 SHEET NO. OF 7 REV. 34

FOR PROJECT MANAGER
 DATE 9-18-81
 11-10

IC-1670



DENOTES MATL
 SUPPLIED BY
 NPBI

REV.	DATE	BY	CHK	DESCRIPTION
0	1/15/80	JUL	MEH	ISSUE FOR CONSTRUCTION
1	7/1/80	SP	MEH	REVISED TO REFLECT FIELD DRILL HOLE
2	7/1/80	SP	MEH	REVISED TO REFLECT FIELD DRILL HOLE
3	7/21/80	SP	MEH	REVISED TO REFLECT FIELD DRILL HOLE
4				

THIRD PARTY INSPECTION
 CODE CLASS: ASME III-3

ALL DIMENSIONS UNLESS SPECIFIED, ALL TOLERANCES AND MANUFACTURING PRACTICES ON DRAWINGS SHALL BE AS SPECIFIED IN THE DRAWING. THE DRAWING IS THE PROPERTY OF NPS INDUSTRIES, INC. AND THE RECIPIENT AGREES NOT TO REPRODUCE, COPY, OR TO MAKE ANY USE OF IT THAT IS OR MAY BE IN VIOLATION OF FEDERAL LAWS OR REGULATIONS.

QTY.	PART NO.	DESCRIPTION	MATERIAL	UNIT WT.	FIG. NO.
1	10732	PL 1" x 7" x 3/4" APPROX.	SA-36	138.3	CT-3
2	P 1/2 SCH 40 x 1"	SPACER	10036 SA106GRB	0.5	41)
3	FXB 1/2" x 6" L6	HEX BOLT	A307FA	7.9	
4	15041	PIN	SA106B7	1.0	
5	15502	COTTER PIN 5/32" x 2"			
6	FXN-1/2	HEX NUT	A-307	1.9	
7	15205	SPACER	SA106GRB		



INFORMATION COPY
 PPRV
 CODE CLASS
 A6ME TH-3

REV	DESCRIPTION	BY	DATE	APP'D	TITLE: PRH-100-A FOR MK. NO AF-1-002-033-Y33K REV 2	PART NO.	SCALE: NONE DATE
							DRAWN JS 8-27-81
							CHK'D DC 8-23-81
							APP'D DAC 9/11/81
							CHG. NO. SCP-499 REV 0
							SHT 1 OF 1



nps industries inc.
 ONE HARMON PLAZA
 SECAUCUS, NEW JERSEY

a subsidiary of
 nuclear power & ... inc

PHOENIX STEEL CORPORATION
CLAYMONT, DELAWARE 19703
MATERIAL TEST REPORT

MIC NO 5317NF

SPECIFICATION ASME SA 515 GR 70 Per ASME SECT II & SECT III DIV. 1
Summer 1979 Addenda. Bend Tests Per SA-20 S.14
Silicon Quality Steel

November 20, 1980 P. I. NO.

59137N

CUSTOMER ORDER NO. 896-KSN

SOLD TO Hills Alloy Steel Co.
P.O. Box 46448
Bedford, Ohio 44146

MILL ORDER NO. 25534-23

CAR NO. Truck

OK

HEAT NO.	SLAB NO.	CHEMICAL ANALYSIS										TENSILE STRENGTH P.S.I.	YIELD STRENGTH P.S.I.	N. ELONG.	SIZE	
		C	MN	P	S	SI	CU	NI	CR	MO						
81262-23	84344	.23	.71	.012	.011	.20							78100	47900	28.0	2- 1-1/4"x96"x240
"	84343												78000	50400	22.5	"
"	84342												78400	50200	22.5	"

NPS REC'Y INSPECTION CODE ACCEPTED
NPS REC'Y MIC NO. 5317NF
PO. NO. ALIS 245B
SHEET 1 OF 1

MATERIAL MANUFACTURED TO THE QUALITY ASSURANCE REQUIREMENTS OF SECT. III NCA 3800 ONLY.

This material was manufactured in accordance with a Quality Assurance Program documented by the Quality Assurance Manual effective date 5/13/81

AUDITED AND ACCEPTED BY CUSTOMER 7/15/80

INFORMATION COPY
 VERIFY ABOVE FIGURES ARE CORRECT AS CONTAINED IN THE RECORDS OF THE CORPORATION.
 PHOENIX STEEL CORPORATION METALLURGICAL DEPT.

QA
INSPECTED
12/1/80

SUBSCRIBED AND SWORN TO BEFORE ME
THIS 29 DAY OF Nov 1980
Christine C. Treacy
NOTARY PUBLIC

MATERIAL RECORD

MARK NO. AE-1-002-033-Y33K REV. 3A PROD. RELEASE 15045 ASME TT/3

ITEM NO.	01	02	03	04	05	06	07	08	09	10
MTC NO.	—	—	—	—	—	—	4668 NW	4668 NW	493 NT	5317 NF
ITEM NO.	11	12	13	14	15	16	17	18	19	20
MTC NO.	*	*	5477 NF	5710 NF	4668 NW					
ITEM NO.	21	22	23	24	25	26	27	28	29	30
MTC NO.										

SUBASSEMBLIES

DRAWING/ITEM NO.	MATERIAL	MTC NO.
*11	Temp. Insulation	Redempt
	Rear Bolt	3244 NH
	Pin	5370 NR

DRAWING/ITEM NO.	MATERIAL	MTC NO.
*12	Clamp	5759 NFV
	Nuts	5635 NB
	Bolts	5491 NB
	Pin	5370 NR
	Spacer	Redempt

DRAWING/ITEM NO.	MATERIAL	MTC NO.

INFORMATION
COPY
 PPRV

G. A. REVIEW: K. Craner DATE: 11/5/81
 S. T. REVIEW: _____ DATE: _____



nps industries, inc.

10420 metric boulevard
austin, texas 78758
telephone 512-836-4161

TUGCO P.O. # CP-0046A.1

ASME DOCUMENTATION CHECKLIST

CODE DATA REPORT.....	<u>N/A</u>
MATERIAL RECORD.....	<u>X</u>
SHOP DRAWINGS.....	<u>X</u>
NONDESTRUCTIVE EXAMINATION REPORT.....	<u>N/A</u>
NONCONFORMANCE REPORT.....	<u>N/A</u>
WELD REPAIR REPORT.....	<u>N/A</u>
WELD DATA SHEET.....	<u>N/A</u>
CERTIFIED MATERIAL TEST REPORTS.....	<u>X</u>
CERTIFICATES OF COMPLIANCE.....	<u>X</u>
ANSI CERTIFICATE OF CONFORMANCE.....	<u>X</u>

**INFORMATION
COPY
PRIV**

We certify that Support Mark No. A7-1-002-033-433K Rev. 3A
on our Shipping Notice AUS- 11699 / TDA has been fabricated in accordance
with the ASME Section VIII, Division 1 Specification 2323-MS-46A and conforms to ANSI N45.2, -10CFR50
Appendix B and Section III, Division I of the ASME Boiler and Pressure Vessel
Code, Subsection NF 2000/4000, 1974 Edition, Winter 1974 Addenda.

Prepared by: Melissa Peterson Date: 3/11/82

Q.A. Approval: Susan Gray Date: 3/13/82



nps industries, inc.


10420 metric boulevard
austin, texas 78758
telephone 512-836-4161

DATE: 3/11/82

CERTIFICATE OF CONFORMANCE


REFERENCE: Texas Utilities Services, Inc.
P.O. Number CP-0046A.1

We certify that material supplied for Support Mark No. A7-1-002-033-433K
Rev. 0 on Shipping Notice AUS- 11699/TDA conforms to the referenced
purchase order and to the applicable requirements of ASME Section III, Sub-
section NF, Class 3, 1974 Edition, Winter 1974 Addenda.




ASME Quality System Certificate (Materials) Number QSC-372-2
Expires April 8, 1984

NOTE TO NPS: CLAMP C.C. = 2'-0"
THIS VIEW SHOWS CLAMP AT
45° ANGLE AS NOTED IN
SECTION D-E



H.S. = 2 7/8"
HOT P.D. = 6-1 1/2"
COLD P.D. = 6-1 1/4"
C.S. = 2 1/4"




MOVEMENTS

X = -.856
Y = -.006
Z = 0

IC-167.0

1988.25



THIRD PARTY INSPECTION
CODE CLASS: ASME III-2

INDICATES MAT.
SUPPLIED BY
NPSI

- NOTES
- 1) All tolerances in accordance with QCP #24001 U.N.O.
 - 2) Fab. Procedure is FH-101 N-4
 - 3) All products designed in accordance with EPL File No. 1 Rev. 13

G.H.I. Iso. MI-2206-69 REV E
I.P.D. Iso. AF-1-YD-09-REV.3
Data Point 192/102 UB
Pipe Mat'l. SA 106 GR B
Insul. Bldg. YD

ITEM NO.	NO. AICB	PART CALL OUT	DESCRIPTION	MATERIAL	WIC NO	WEIGHT	PC	J	CR	PRC	SEC
1	2	PL 1/4" X 1 1/2" X 1 1/2"	(BY FIELD)	SA36							
2	1	PL 3/4" X 1 1/2" X 1 1/2"	(BY FIELD)	SA36							
3	1	PL 3/8" X 6" X 8"	(BY FIELD)	SA36							
4	2	BSA-1-9	(BY FIELD)	1144							
5	4	BSA-5B-B12	(BY FIELD)	1144							
6	4	BSA-12-7	(BY FIELD)	1144							
7	1	W4X13 X 3'-4 3/4"		SA36	10370	45					
8	1	W4X13 X 5'-8 1/2"		SA36	10300	75					
9	2	T3G X 4 X 3/4 X 9'-7 1/2"		AS00GR B	10840	446					
10	8	FD-1 1/4 X 2 1/2 X 3 3/4"		SA515 GR70	10743	27					
11	2	SMA-3-RO	SNUBBER			110					
12	1	FRH-100-A	RISER CLAMP	SA36		150					
13	1	A 1/2" X 6 1/2" X 6 1/2"	AD	SA36	10214	6					
14	2	PL 3/4" X 6" X 6"	AD	SA36	10900	16					
15	2	W4X13 X 1'-0"	AD	SA36	10370	26					
11	2	1003B	63" LG TEMP. SNUBBER								
11	2	350RD	RAM BRACKET								

NPSI CERTIFIES THAT THE SUBSTITUTIONS IN
HARDWARE AND MATERIAL SPECIFIED IN THE BILL
OF MATERIAL ARE EQUIVALENT TO THOSE
SPECIFIED BY THE DESIGNER AND SUITABLE TO THE
INDICATED LOADINGS.

DATE: 4-18-81
FOR PROJECT MANAGER

PENALTY
SCHEDULED
SHIP. DATE
OCT 8 1981

PRH 15045

REV.	DATE	ENG BY	ENG CHK.	DRN BY	CHK BY	DESCRIPTION
0	10/17/79	DUK	JUL	NEI	ABT	ISSUED FOR FAB.
1	7/11/80	EP	JR	-	-	NPSI 12-033-033
2	4/11/80	SP	534	-	-	NPSI 12-033-033
3	7/11/81	534	774	-	-	12-033-033
4						

SEISMIC ASSEMBLY SKETCH AND ENGINEERING
BUNDLE AND TAG / MARK#AF-1-002-033-133K

Apply one coat of Carbo Zinc #11 to above mat'l except th'ds which shall be coated w/a rust preventative.

11/01/75





FOR MATERIALS AND OPERATIONS SEE SKETCH NO. 12245

ITT GRINNELL
PIPE HANGER DIVISION
REF. DRAWING NUMBERS

PIPE: MI-1006-REV.7 ELECT:
STEEL: 12-033-REV. PHV.A.C.

CONDITIONS	Fx	Fy	Fz	Mx	My	Mz
DESIGN						
EMERGENCY						
FAULTED						

CUSTOMER: Texas Utilities Service, Inc.
ORDER NO. CP-0046
JOB NAME: Comanche Peak 1 & 2
MARK# AF-1-002-033-133K
SKETCH NO.
SHEET 1 OF 2 REV. 34



PENALTY
 SCHEDULED TO SHIP DATE
 OCT 8 1984

NPS INDUSTRIAL INC
 80 191 24
 AUG 4 1981
 RECEIVED

PRH 15045

Approved By: *dep*
 Date: *11/21/77*

NPSI CERTIFIES THAT THE SUBSTITUTION OF HARDWARE AND MATERIAL SPECIFIED IN THE BILL OF MATERIAL ARE EQUIVALENT TO THOSE SPECIFIED BY THE DESIGNER AND SUITABLE FOR THE INDICATED LOADINGS.

JTT GRINNELL
 PIPE HANGER DIVISION

REF. DRAWING NUMBERS

DATE: 5-18-81
 FOR PROJECT MANAGER

PIPE: _____
 STEEL: _____

ELECT: _____
 HVAC: _____

IC-1670

REV.	DATE	BY	CHK	DESCRIPTION
0	11/21/77	JTT	JTT	ISSUE FOR CONSTRUCTION
1	7/5/80	SP	SP	REVISED TO REFLECT FIELD DRILL HOLES
2	7/21/81	SP	SP	REVISED TO REFLECT FIELD DRILL HOLES
3	7/21/81	SP	SP	REVISED TO REFLECT FIELD DRILL HOLES
4				

CUSTOMER: Texas Utilities Service, Inc
 ORDER NO. CONT. NO. CP-0046
 JOB NAME: Comanche Peak 1 & 2
 MARK NO. AF-1-002-033-Y53K
 SKETCH NO. NPS-12-13
 SHEET 2 OF 2 REV. 34

DENOTER MATL SUPPLIED BY NPSI

THIRD PARTY INSPECTION
 CODE CLASS: ASME III-3

Bethlehem Steel Corporation

BETHLEHEM, PA. 18018



February 26, 1981

Howard J. Price
Q.A. Manager
Pressure Vessel Nuclear Steels Inc.
460 Hillside Ave.
Hillside, N.J. 07205

Mr. Price:

The material supplied on Bethlehem Steel Corporation's Orders UA001-5992 dated 5/27/80 (PVR order 5155) and UA001-7198 dated 10/3/80 (PVR order 5425) was produced in accordance with Bethlehem Steel Corporation's "Quality Assurance Program For Steel Plants" (Rev. 0 dated 11/1/78) which you audited on 1/22/80 and approved (letter dated 1/31/80) at the Bethlehem Plant (Plant Manual dated 1/19/79).

Sincerely,

BETHLEHEM STEEL CORPORATION

G. S. Hegaman
G. S. Hegaman
Chief Metallurgist

WRGayer:cah

NPSI REC'D INSPECTION CODE ACCEPTED	
--	--

NPSI AUSTIN	
MIC NO.	<u>466B NW</u>
PO NO.	<u>AUS 2177 Lot 1</u>
SHEET	<u>2</u> OF <u>2</u>

DOCUMENT REVIEWED BY
Q.A. JW DATE 3/6/81

INPT 0-1 INFORMATION
QC QAC 3
COPY
PPRV

TELECOPY RECEIVED
Date 3-3 Time 11:20



REPORT OF MECHANICAL AND CHEMICAL TESTS

BETHLEHEM STEEL CORPORATION
METALLURGICAL DEPARTMENT

189

FORMER ORDER NO.

ARTICLE NO.

SHIPPER'S NO.

SHIPPED FROM

DATE SHIPPED

001-5552

104-49242-01701

BETHLEHEM

6/79

SOLD TO

PRESSURE VESSEL-NUCLEAR STEELS INC
460 HILLSIDE AVE
HILLSIDE NJ 07205

SHIP TO

PRESSURE VESSEL-NUCLEAR STEELS INC
460 HILLSIDE AVE
HILLSIDE NJ 07205

SPECIFICATION

ASME II-SA36 III-NCA3800 1977 THRU WINTER 79
10CFR21 ASTM A36-77A

MERCURY, RADIUM OR ALPHA SOURCE
MATERIALS IN ANY FORM HAVE NOT BEEN
USED IN THE PRODUCTION OF THIS O

INSPECTION-TEST REPORTS

10500 6 SWORN TEST REPORTS

HEAT NO.	NO. PIECES	DESCRIPTION	LENGTH			WEIGHT	YIELD POINT	TENSILE STRENGTH	ELONG	
			Feet	In.	Prod.				%	IN
173K555	1	12X26	40			1040	43000	65500	27.0	8
174K163	1	4X13	40			520	40600	62500	27.0	8
174K174	19	4X13	40			41700	41700	63000	27.0	8

3 Pcs 4X13X20'

NPSI AUSTIN 880
MIC NO. 4168 NW
PO NO. AUS 2177 6*
SHEET 1 OF 2

PRESSURE VESSEL-NUCLEAR STEELS, HILLSIDE, N. J. 07205
QUALITY SYSTEM CERTIFICATE (MATERIALS) NUMBER N-2283
EXPIRES MARCH 5, 1982

NPSI REC'V INSPECTION
CODE ACCEPTED

NPT 0-1 QCC

QC QAC DATE 3-6-81

PVN
QA
APPROV.

DATE 6/23/80

COPY

SUBSCRIBED AND SWORN
TO BEFORE ME

William A. Ruth
JUN 18 1980

Notary Public
My Commission Expires June 28, 1981
City of Bethlehem
Northampton County

HEAT NO.	P	S	SI	Co	Ni	Cr	Mo	V	N	Ti	Zr
173K555	.23	.81	.000	.024							
174K163	.21	.74	.009	.023							
174K174	.20	.67	.009	.025							

PPRV

PRESSURE VESSEL-NUCLEAR STEELS, HILLSIDE, N. J. 07205
QUALITY SYSTEM CERTIFICATE (MATERIALS) NUMBER QSC-366
EXPIRES MARCH 5, 1982

DOCUMENT REVIEWED BY
Q.A. JW DATE 3/6/81

PVN-Pressure Vessel-Nuclear Steels, Inc REF # 4334
M.P.S. Industrial P.O. AUS 2177

I CERTIFY THAT THE ABOVE RESULTS ARE A TRUE AND CORRECT COPY OF RECORDS PREPARED AND MAINTAINED BY BETHLEHEM IN COMPLIANCE WITH THE REQUIREMENTS OF THE SPECIFICATION CITED ABOVE.

CHIEF METALLURGIST

L.S. Hagaman

W

The Copperweld Tubemakers

REGAL TUBE COMPANY

7401 South Linder Avenue
Chicago, Illinois 60638 U.S.A.

Customer Order No. AUS 1512

Regal Order No. 045949

Invoice No. _____

Date 7-18-78

TEST REPORT

Customer: NPS Ind. Inc. 10420 Metric Lane Austin, Tx 78758	Specification: 6 x 4 x 3/8 structural tubing ASTM A 500 77 Grade B
--	---

HEAT NO.	CHEMICAL ANALYSIS, %									
	C	Mn	P	S						
38714	✓		✓	✓						
NPSI-AUSTIN MIC NO. 493 NTA	.20	.80	.008	.030						

NPSI-AUSTIN
 MIC NO. 493 NT
 PO NO. Aus 1512
 SHEET 1 OF 1

NPSI REC'D INSPECTION
 CODE ACCEPTED
 NPT Q-1 QCC
 QC LL DATE 6-5-81

MECHANICAL PROPERTIES					
HEAT NO.	LAB NO.	YIELD STRENGTH PSI	TENSILE STRENGTH PSI	ELONGATION %	HARDNESS R _b
38714	13041	62,800	64,900	30	

INFORMATION
COPY
 PPRV

YIELD STRENGTH IS 0.2% OFFSET - ELONGATION IN 2 INCHES

Other Tests


RECEIVED BY N.P.S.I

JUL 20 1978

AUSTIN, TEXAS

DOCUMENT REVIEWED BY
 Q.A. SMH DATE 8-14-78

Subscribed and sworn to before me a
 Notary Public in and for the
 State of _____ County of _____
 this _____ day of _____ 19____


 Metallurgist

The Copperweld Tubemakers

REGAL TUBE COMPANY

7401 South Linder Avenue
Chicago, Illinois 60638 U.S.A.

RECEIVED BY N.P.S.I

SEP 6 1978

AUSTIN, TEXAS

TEST REPORT

Customer Order No. AUS 1512
045950

Regal Order No. 849588

Invoice No. _____

Date 8-31-78

Customer: NPS Ind. Inc. 10420 Metric Lane Austin, Tx. ;78758	Specification: 6 x 4 x 3/8 structural tubing ASTM A 500 77 Grade B
---	--

MIC NO. 552NT / 555NT

HEAT NO.	CHEMICAL ANALYSIS, %				
	C	Mn	P	S	
PSIAUSTIN MIC NO. 38714 <u>552NT</u>	.20	.80	.008	.030	
PSIAUSTIN MIC NO. 61980 <u>553NT</u>	.22	.75	.008	.012	
PSIAUSTIN MIC NO. W74137	.20	.75	.007	.027	
PSIAUSTIN MIC NO. 554 <u>NT</u> D65463 <u>555NT</u>	.19	.71	.010	.026	

REGAL ORDER NO. 849588

NPSI REG. INSPECTION CODE ACCEPTED

NPT Q1 Q2 Q3 Q4

QC TSO | DATE 11/10/78

MECHANICAL PROPERTIES					
HEAT NO.	LAB NO.	YIELD STRENGTH PSI	TENSILE STRENGTH PSI	ELONGATION %	HARDNESS R _b
38714	13041	62,800	64,900	30	
61980	11528	59,900	65,600	40	
W74137	15508	61,800	69,500	34	
D65463	13508	58,800	61,500	30	

INFORMATION COPY

YIELD STRENGTH @ 0.2% OFFSET PPRY REDUCTION IN 2 INCHES

Other Tests

DOCUMENT REVIEWED BY
Q.A. WJ DATE 9/26/78

Subscribed and sworn to before me a Notary Public in and for the State of _____ County of _____ this _____ day of _____ 19____

J. Lichten
Metallurgist

MIC NO. 552NT

R-5137

PHOENIX STEEL CORPORATION
CLAYMONT, DELAWARE 19703
MATERIAL TEST REPORT

MIC NO 5317NF

SPECIFICATION ASME SA 515 GR 70 Per ASME SECT II & SECT III DIV. 1
Summer 1979 Addenda. Bend Tests Per SA-20 S.14
Silicon Quality Steel

November 20, 1980 E. L. NO.

59137N

SOLD TO Mills Alloy Steel Co.
P.O. Box 46448
Bedford, Ohio 44146

CUSTOMER ORDER NO. 896-KSN

MILL ORDER NO. 25534-23

CAR NO. Truck

WELD TEST	HOMOGENITY TEST
OK <input checked="" type="checkbox"/>	

HEAT NO.	SLAB NO.	CHEMICAL ANALYSIS										YIELD STRENGTH P.S.I.	TENSILE STRENGTH P.S.I.	% ELONG.		SIZE	
		C	MN	P	S	SI	CU.	NI	CR.	MO.	2"			8"			
81262-23	84344	.23	.71	.012	.011	.20						47900	78100	28.0		2-	1-1/4"x96"x240
"	84343											50400	78800	22.5		2-	"
"	84342											50200	78400	22.5		1-	"

NPSI REC'D INSPECTION
CODE ACCEPTED

NPT Q QCC

QC BNAC DATES 16-84

NPS AUSTIN

MIC NO. 5317NF

PO NO. AUS 245B

SHEET 1 OF 1


MATERIAL MANUFACTURED TO THE
QUALITY ASSURANCE REQUIREMENTS
OF SECTION III PART B OF ASME CODE

This material was manufactured in accordance with
a Quality Assurance Program documented by the Quality
Assurance Manual, effective date 5/15/80

AUDITED AND ACCEPTED BY CUSTOMER 7/15/80

SUBSCRIBED AND SWORN TO BEFORE ME

THIS 29 DAY OF Nov 1980
Christine A. Greary
NOTARY PUBLIC



CERTIFY THAT ABOVE FIGURES ARE CORRECT AS
CONTAINED IN THE RECORDS OF THE CORPORATION.

J. P. Wood
SUPERVISOR OF TESTING, METALLURGICAL DEPT.

01 000 0772

JOB. CONT. ACT. NO.

P.O. DATE	PURCHASE ORDER NO.		
	J-172 07/17/79		
SHIPPERS NO.	MILL ORDER NO.	INVOICE NO.	
51553	8/29/79	DA50705 163-73678	
VEHICLE IDENTITY	472259		160

WE HEREBY CERTIFY THAT THE CHEMICAL ANALYSES AND/OR TEST RESULTS SHOWN IN THIS REPORT ARE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

SIGNATURE M.W. MAXSON, CH. M.

DATE 08/29/79

VEHICLE NO. SOLD TO

HOMESTEAD WORKS
HOMESTEAD, PA. 15120

EARLE M JURGENSEN CO
ALLAN UNITED STEEL DIV
26400 RICHMOND ROAD
BEDFORD HEIGHTS OHIO 44146

EARLE M JURGENSEN CO
ALLAN UNITED STEEL DIV
26400 RICHMOND ROAD
BEDFORD HEIGHTS OHIO 44146

SHIP TO

AS 14 A-35-77A

UNIQUE INDUSTRIES

RECEIVED BY NPSI

PO# 118

MAY 05 1980

INVT 15250J

AUSTIN, TEXAS

PLATES
MILL RE/SN ALSO RA/LT CERTIFIED T/R - ANALYSIS T/R ATTN HR JE
ART ARCHER C/O SLD TJ

ITEM NO.	MATERIAL DESCRIPTION			QUANTITY	WEIGHT	HEAT NO.	TEST OR PIECE IDENTITY	YIELD ST. PSI	TENSILE STR. PSI	ELONGATION %		% RED. OF AREA
	THICKNESS OR SECTION	WIDTH, DIA. OR FL. WT.	LENGTH							IN 8"	IN 2"	
✓ 1	3 1/2	96	240	1	22370	75D411	3.5000 1.7500	* 40100 * 40600	71200 78200		31.0 30.0	

NPSI REC'V INSPECTION CODE ACCEPTED

NPI Q-1 QCC

QC TJO DATE 12/29/80

NPSI AUSTIN

MIC NO. * See Below

PO NO. 32-039

SHEET 1 OF 1

* 3244NH
3161NH
3071NH
2808NH
2773NH
2743NH, 2744NH

INFORMATION COPY PPRV

HEAT NO.	TYPE	C	MN	P	S	SI	CU	NI	CR	MO	SN	AL	N	V	B	TI	CO
750411	HEAT	19	107	006	026	24											

MATERIAL MEETS OR EXCEEDS THE REQUIREMENTS OF ASME SA-36

Q.A. DOCUMENTATION REVIEW
INT'L TJO DATE 12/29/80

MIC NO. 5370NR

CERTIFICATE OF TESTS

DATE: 05/28/80 XS=11058
 REPUBLIC ORDER NO. 0799071
 OFFICE NO. 0720
 ACCOUNT NUMBER F 27388017-30-1/2-10

PETER A FRASSE & CO INC
 PURCH DEPT
 3 DAKOTA DR PO BOX 115
 LAKE SUCCESS NY 11042

PETER A FRASSE & CO INC
 AT REPUBLIC STEEL CORP
 MASSILLON OH 44646

NPSI REC'Y INSPECTION
 CODE ACCEPTED
 NPT Q-1 QCC
 DATE 5-21-81

ITEM SHIPPED FROM ROUTE/VEHICLE IDENTIFICATION

I HEREBY CERTIFY THAT THE MATERIAL LISTED HEREIN HAS BEEN INSPECTED AND TESTED IN ACCORDANCE WITH THE METHODS PRESCRIBED IN THE GOVERNING SPECIFICATIONS AND BASED UPON THE RESULTS OF SUCH INSPECTION AND TESTING HAS BEEN APPROVED FOR CONFORMANCE TO THE SPECIFICATIONS

ITEM NO. SPECIFICATIONS AND DESCRIPTIONS QUANTITY SHIPPED

COLD FINISHED STEEL BARS ALLOY FRASSE
 SPEC PAF-111-01 REV 8 & ASTM A193-79A
 GRD-B7 GRADE-A140 MOD VACUUM DEGASSED
 COLD DRAWN QUENCH & TEMP BEFORE CD
 STRESS RELIEVE AFTER CD PAF NBR 06616
 ASME-SA193 SUMMER 1979 ADDENDA GRADE B7
 RDS 3/4 X 10/12 FT

STD
 C 38/45 MN 75/1.10 P 035MX S 04MX SI
 GRAIN FINE

CUSTOMER NPS
 P.O.# 32-391
 INVOICE 209511
 DATE 4/10/81
 QUANTITY 998 lbs

NPSI AUSTIN
 MIC NO. 5370 NR
 PO NO. 32-391 0002
 SHEET 1 OF 1

FRASSE - TWINSBURG
 QUALITY CONTROL
 MILL TEST REPORT CHECK
 CHECKED BY: CT
 DATE: 4-16-81

JOMINY EXP IN 16TIS

1	2	4	8	12	16	20	24	28	32
58	56	56	54	54	52	50	48	46	44

BY WAYNE N. HOLLIDAY
 PLANT METALLURGIST

Wayne N. Holliday

INFORMATION
 COPY
 PPRV

ITEM NO.	HEAT NO.	ANALYSIS	PHOS	SUL	SIL	COPPER	NICKEL	CHROME	MOLY	VAN	CU
8069245	110	.94	.008	.022	.23	.29	.25	.97	.21		
TEST RESULTS			YIELD STRENGTH	TENSILE STRENGTH	ELONG	REDUCED AREA	BRIN TEST	HARDNESS			
			130,200	144,850	18.0	59.4	BHN 293		DRAW TEMP 1110		

BETHLEHEM STEEL CORPORATION
METALLURGICAL DEPARTMENT
REPORT OF TESTS AND ANALYSES

URN'S HARBOR PLANT

INVENT NO 803-14386	DATE SHIPPED 7-15-81	CAR OR VEHICLE NO CR-SSW-SP DELY	PAGE 1
------------------------	-------------------------	-------------------------------------	-----------

SOLD TO
NPS INDUSTRIES INC
10420 METRIC BLVD
AUSTIN TX 78758

SHIP TO
NPS INDUSTRIES INC
10420 METRIC BLVD
AUSTIN TX 78758

SERIAL NUMBER	PAT. NO.	HEAT NUMBER	SIZE AND QUANTITY				FIELD POINT	TENSILE STRENGTH	ELONG.		RED
			NO. PCS.	THICKNESS INCHES	WIDTH OR DIA. INCHES	LENGTH INCHES			WEIGHT POUNDS	IN	
PLATES - ASME SA36 1980 EDITION II MFST - LIFT MAX 5 TON ACCEPTED IN ACCORD QA PROG DTD 12/13/78 PER ASME SECT III NCA 3800 NUCLEAR- NON-VESSELS-ASME SECT 3 CO# AUS2542 GH 024-3343											
		801L14780	17	3/4	84	120	36448	39200 40200	65800 65500	8 8	29 29
		802N54440	1	5/8	72	120	1531	48900	79100	8	24
		490N02731	1	1/4	72	120	613	46200	65200	8	27
		491N00901	38	1/4	72	120	23294	42900 46000	63900 66700	8 8	28 26
		803N81460	3	1/4	72	120	1839	45100	62800	8	21
PLATES - ASME SA36 1980 EDITION II MFST - LIFT MAX 5 TON ACCEPTED IN ACCORD QA PROG DTD 12/13/78 PER ASME SECT III NCA 3800 NUCLEAR- NON-VESSELS-ASME SECT 3 CO# AUS2542 GH 024-3343A											
		801N25430	6	1	84	120	17154	57500	68400	8	35
		802N55790	5	1	84	120	14295	44000	70800	8	26

Q--QUENCH TEMPERATURE

T--TEMPER TEMPERATURE

N--NORMALIZE TEMPERATURE

SERIAL NUMBER	PAT. NO.	HEAT NUMBER	HAZD	BEND	THICKNESS INCHES	TYPE	SIZE	ORL	TEST TEMP F	CHARPY IMPACT ENERGY FT-LBS			SHEAR (B)			LAT EXP MILS		
										1	2	3	1	2	3	1	2	3
INFORMATION CODE PT QC TO DATE 8-1-81 PPRV										NPSI AUSTIN MIC NO. 5759 NF PO NO. AUS 2542 SHEET 1 OF 1								

HEAT NUMBER	CHEMICAL ANALYSIS											MICROGRAN SIZE					
	C	Mn	P	S	Si	Cr	Mo	V	Ti	Ni	B		Cu	N			
01L14780	.20	.98	.014	.029													
02N54440	.24	1.10	.033	.020													
90N02731	.23	.52	.005	.028													
91N00901	.23	.54	.006	.023													
03N81460	.23	.55	.011	.017													
01N25430	.16	1.10	.016	.019													
02N5790	.24	1.05	.011	.025													

MIC NO 5759NF

VERIFY THAT THE ABOVE RESULTS ARE A TRUE AND CORRECT COPY RECORDS PREPARED AND MAINTAINED BY BETHLEHEM IN COMPLIANCE WITH THE REQUIREMENTS OF THE SPECIFICATION CITED ABOVE.

CHIEF METALLURGIST J. F. EMIG PER CJV

BETHLEHEM STEEL CORPORATION

BETHLEHEM, PA. 18016

303-16836-2/2

06-04-81 (06-12-81) JC 234-4490-01

02347

118141-00

1

234

201

3626

140

EXO

COLLECT

RAY BRISTOW CO INC
1640 NW 14TH AVE
PORTLAND OR 97209

RAY BRISTOW CO INC
1640 NW 14TH AVE
PORTLAND OR 97209

6/17/81 LEBANON, PA.
CFWY CONSOLIDATED FRTWAYS.

MATERIAL MEETS OR EXCEEDS
THE REQUIREMENTS OF

SA-307A

QA DOCUMENTATION REVIEW

INTL DATE

NPSI REC'V INSPECTION
CODE ACCEPTED

NPT	<input type="checkbox"/>	Q-1	<input type="checkbox"/>	QCC	<input checked="" type="checkbox"/>
QC	DHC			DATE	7/14/81

JUN 25 1981

UNIFORMS, DES. & MTL. DES. NOS. UNITS DESCRIPTION QUANTITY SHIPPED

ITEM	PCS	UNITS	DESCRIPTION	QUANTITY SHIPPED
TEST/INSP-MILL BLANKET T/R				
2260-8-BN) NUT. HX. WF. BLKN M A307-76B GRD A				
1	3135	1-1/2	(2540-000-463)	3135
2	3300	1-1/4	(2528-000-463)	1947
(2430-8-BN) NUT. HVY HX. WF. BLKN ASTM A307-76B GRD A&B				
4	25	3	(2528-000-463)	234
(2430-8-BN) NUT. HVY HX. WF. BLKN ASTM A307-76B GRD B				
5	800			4533
6				372

5635 NB
NPSI AUSTIN
MIC NO. Aus 2515 Col B
PO NO. Aus 2515 Col
SHEET 1 OF 1

This is to certify that the material listed has been tested and inspected in accordance with the methods prescribed in the applicable specification and with respect to properties or characteristics for which no such methods are prescribed, in accordance with standard mill testing and inspection practices. Based upon such tests and inspection practices, the undersigned has approved said material as fulfilling the requirements of said specification.

E. D. Jeungler

Chief Metallurgist

per: *James K. Brown*

JUN 18 1981

Q. C. APPROVED
RAY BRISTOW CO., INC.
Date: 6/26/81 By: PTS

INFORMATION
COPY
PPRV

MIC NO
5635 NB

CONT SHT 2

SHIPPING NOTICE
SHIPPER'S ORDER COMPLETE



CAUTION: IS RECEIVED FROM SUPPLIER FOR USE OR BE DAMAGED IN TRANSIT, INSURE WITH THE PROPER EXCEPT IF TIME OF DELIVERY.

28403 (Rev. 11-74) Printed in U.S.A.

BETHLEHEM STEEL CORPORATION

BETHLEHEM, PA. 18016

303-15506-1/3

03-31-81 (04-13-81) JC 234-4323-01*

01405
118141-00 1 234 201 3626 140 X0 COLLECT

RAY BRISTOW CO INC
1640 NW 14TH AVE
PORTLAND OR 97209

RAY BRISTOW CO INC
1640 NW 14TH AVE
PORTLAND OR 97209

MAY 09 1981

5/01/81 LEBANON, PA.
CFWY CONSOLIDATED FRTWAYS.

VEHICLE IDENTIFICATION NO. PCS/PKGS KIND OF PACKAGE, DESCRIPTION OF ARTICLES, SPECIAL MARKS AND EXCEPTIONS WEIGHT (POUNDS)

43 FBX STEEL BOLTS & NUTS 3518
5 KEG

MATERIAL MEETS OR EXCEEDS
THE REQUIREMENTS OF
ASME SA 307 GRA 577
Q.A. DOCUMENTATION REVIEW
INT'L _____ DATE _____

MIC NO 5491NB

PUB. ORD. & MILL ORD. NOS. UNITS DESCRIPTION QUANTITY SHIPPED

ITEM PCS

TEST/INSP-MILL
2 BLANKET T/R

(0990-B-8N) BOLT. MACH. HX. BLKN
ASTM A307-78E GR A

(2520-000-463)

1 330 1-1/2 X 6 1320

22 FBX GR WT 1364#

This is to certify that the material listed has been tested and inspected in accordance with the methods prescribed in the applicable specification and with respect to properties or characteristics for which no such methods are prescribed, in accordance with standard mill testing and inspection practices. Based upon such tests and inspection practices, the undersigned has approved said material as fulfilling the requirements of said specification.

J. Sherwood

Chief Metallurgist

per: *James K. Brown*

MAY 6 1981

Q. C. APPROVED
RAY BRISTOW CO., INC.

Date: 5/11/81 By: ETS

- NPS AUS 2409 -

NPSI REC'Y INSPECTION CODE ACCEPTED		
NPT <input type="checkbox"/>	Q-1 <input type="checkbox"/>	QCC <input checked="" type="checkbox"/>
DATE <u>6-9-81</u>		

INFORMATION
COPY
PPRV

NPSI AUSTIN	
MIC NO.	<u>5491NB</u>
PO NO.	<u>AUS 2409</u>
SHEET	<u>1</u> OF <u>1</u>



CAUTION—TO RECEIVE THROUGH SUPPLIER FOR ANY LOSS OR DAMAGE IN TRANSIT, SHIPPER MUST TAKE PROPER EXCEPTIONS AT TIME OF DELIVERY.
33408 (Rev. 11-76) Printed in U.S.A.

SHIPPING NOTICE
SHIPPER'S ORDER COMPLETE



BETHLEHEM STEEL CORPORATION
METALLURGICAL DEPARTMENT
REPORT OF TESTS AND ANALYSES

URNS HARBOR PLANT

INVENTORY NO. 804-06731	DATE SHIPPED 5-30-81	CAR OR VEHICLE NO. OLEN	PAGE 1
----------------------------	-------------------------	----------------------------	-----------

SOID TO
NPS INDUSTRIES INC
10420 METRIC BLVD
AUSTIN TX 78758

SHIP TO
NPS INDUSTRIES INC
10420 METRIC BLVD
AUSTIN TX 78758

SERIAL NUMBER	PAT. NO.	HEAT NUMBER	SIZE AND QUANTITY				YIELD PSI	TENSILE STRENGTH PSI	ELONG.	
			NO. PCS.	THICKNESS INCHES	WIDTH OR DIA. INCHES	LENGTH INCHES			WEIGHT POUNDS	IN
PLATES - MFST		ASME SA36 A6S14 EE SUMMER 79 ADD BEND TEST LIFT MAX 5 TON ACCEPTED IN ACCORD QA PROG DTD 12/13/78 PER ASME SECT III NCA 3800 NUCLEAR-NON-VESSELS CO# AUS2438 GH 024-3309								
		862N33930	6	1/2	72	120	7350	48400	73600	8 23
		865N62900	9	3/8	72	120	8271	43900	68900	8 19
		865N63050	11	3/8	72	120	10109	45300	66900	8 19
		863N03430	7	1/4	72	120	4291	44700	65600	8 24
		885N09610	1	1/4	72	120	613	47100	59700	8 19
PLATES - MFST		ASME SA36 A6S14 EE SUMMER 79 ADD BEND TEST LIFT MAX 5 TON ACCEPTED IN ACCORD QA PROG DTD 12/13/78 PER ASME SECT III NCA 3800 NUCLEAR-NON-VESSELS CO# AUS2438 GH 024-3309A								
		803N75350	5	1	84	120	14295	41200	68600	8 26

Q—QUENCH TEMPERATURE T—TEMPERATURE N—NORMALIZE TEMPERATURE

SERIAL NUMBER	PAT. NO.	HEAT NUMBER	HARD	BEND	THICKNESS INCHES	TYPE	SIZE	DIR.	TEST TEMP.	CHARPY IMPACT						LAT EXP	MFT
										ENERGY FT. LBS.		SHEAR (%)					
862N33930				OK						1	2	3	1	2	3	1	2
865N62900				OK													
865N63050				OK													
863N03430				OK													
885N09610				OK													
803N75350				OK													

INFORMATION
COPY
PPRV

NPSI REC'D INSPECTION
CODE ACCEPTED

NPT Q-1 QCC

QC *CJK* DATE 6-5-81

HEAT NUMBER	CHEMICAL ANALYSIS														
	C	Mn	P	S	Si	Cr	Ni	Cu	Mo	V	Ti	Al	B	Co	N
862N33930	.23	.66	.014	.027											
865N62900	.24	.85	.020	.030											
865N63050	.24	.88	.010	.024											
863N03430	.23	.48	.018	.020											
885N09610	.20	.50	.008	.023											
803N75350	.22	.08	.013	.027											

NPSI AUSTIN
MIC NO. 5477NF
PO NO. AUS 2438 CO#1
SHEET 1 OF 1

MIC NO. 5477NF

I CERTIFY THAT THE ABOVE RESULTS ARE A TRUE AND CORRECT COPY OF RECORDS PREPARED AND MAINTAINED BY BETHLEHEM IN COMPLIANCE WITH THE REQUIREMENTS OF THE SPECIFICATION CITED ABOVE.

NORTHWESTERN STEEL AND WIRE COMPANY MIC NO 5710 NF

STERLING, ILLINOIS 61081

METALLURGICAL DEPARTMENT - CERTIFIED MILL TEST REPORT

NSW NUMBER	SHIP DATE	B/L NO.	CUSTOMER P.O. NO.	SHIP METHOD	CAR OR TRUCK NUMBERS	SHIP LOC	NO. OF COPIES	OSI	NOT	CORR	PAGE
3855	07-07-81	32613	5781-11 6-9	RAIL	EJE 083697	14	4		X	36	1

SHIP TO

DU BOSE STEEL INC ✓
NPS IND
10420 METRIC BLVD
AUSTIN TX 78758

SOLD TO

DU BOSE STEEL INC
P O BOX 1098
ROSEBORO NORTH CAR 28382

We hereby certify that the following data is a true copy from tests performed in our laboratory.
NORTHWESTERN STEEL & WIRE COMPANY

M. B. Middleton, Supt. of Inspection

THE FOLLOWING TESTS CONFORM TO THE REQUIREMENTS OF THE SPECIFICATIONS LISTED

SECTION	SPEC.	LENGTH	PIECES	WEIGHT	HEAT #	YIELD POINT PSI	TENSILE STRENGTH PSI	ELONG % IN 8	BEND TEST	CAR	MN	PHOS	SUL
1 FLT 3/4X6	A36-77	20'	132	40392	65977	46200	68000	25.8	OK	.20	.65	.007	.027
	A36-77	20'	2	612	65980	46000	68000	27.3	OK				
	A36-77	20'	66	20196	65986	45500	64300	26.6	OK	.18	.59	.011	.041
	A36-77	20'	66	20196	65986	45800	65600	26.6	OK				
						40500	66000	29.7	OK	.20	.67	.006	.025
						41400	66900	30.5	OK				

NPSI REC'V INSPECTION CODE ACCEPTED

NPT Q-1 QCC

QC *DWC* DATE 7-27-81

NPSI AUSTIN
MIC NO. 5710NF
PO NO. AUS 2528
SHEET 1 OF 1

QA REVIEW SATISFACTORY
MJM 7/21/81
INITIAL DATE

MATERIAL MEETS OR EXCEEDS THE REQUIREMENTS OF
ASME SA 36

QA DOCUMENTATION REVIEW
INTL *[Signature]* DATE 7/27/81

NPS Industries
PO# AUS-2528

INFORMATION
PPRV

CLIFFORD E. WISE A NOTARY PUBLIC IN AND FOR THE COUNTY OF WHITESIDE IN THE STATE OF ILLINOIS. DO HEREBY CERTIFY THAT THIS AFFIDAVIT WAS

SCRIBED AND SWORN TO BEFORE ME BY *M. B. MIDDLETON*

A DULY AUTHORIZED AGENT OF NORTHWESTERN STEEL AND WIRE COMPANY, GIVEN UNDER MY HAND AND NOTARIAL

THIS *[Signature]* DAY OF JULY 19 81
MY COMMISSION EXPIRES 1-6-85

REMARKS:

THIS IS TO CERTIFY THAT THIS MATERIAL WAS PRODUCED UNDER OUR Q.A. PROGRAM, MEETING REQUIREMENTS OF NCA3800, SECT III AND 10CFR21 AS AUDITED AND APPROVED BY DUBOSE STEEL ON 6-18-81. MANUAL REVISION #6 DATED 1-5-81.

ARMS
INDEXED

HANGER NUMBER: AF-1-002-033-Y33K DATE: _____

FILE NUMBER. 17.1.37.13

SUBFILE NO. HANGER NUMBER. _____

FOR OR NO. 3165 / QAA-2358

REF. HANGER NO. AF-1-002-033-Y33K

FILE: 17.1.37.13

SUBFILE: REF. HANGER NUMBER _____

RIR NUMBER: 18868

MRR NUMBER: CP-10737

INFORMATION
COPY
PPRV

TEXAS UTILITIES GENERATING COMPANY

2001 BRYAN TOWER - DALLAS, TEXAS 75201

QAA- 2358

RRRM. PLT. RECORD

RTN	FILE NO.
<i>R</i>	<i>17-1.3713</i>
SUBFILE LOC.	
<i>AF-1-002-033-433*</i>	

TEXAS UTILITIES GENERATING COMPANY
 COMANCHE PEAK STEAM ELECTRIC STATION
 PURCHASE ORDER NO. CP-46A.1
 AUTHORIZATION FOR SHIPMENT

By copy of this letter, TUGCO Quality Assurance releases the following equipment to be shipped by NPSI - Austin:

see Attachments "A"; "B"; & "C"

Final shipment inspected, QAR No. 3165

Final inspection waived

INFORMATION
COPY
 PPRV

Chet Wright *6-18-82*
 TUGCO QA Inspector Date

RIR18868
 "Page 7 of 340"

QUALITY ASSURANCE RELEASE

Comanche Peak Steam Electric Station		CONTRACTOR <u>W. H. ...</u>
PURCHASE ORDER NO.: <u>...</u>	REVISION <u>3</u>	QUANTITY RELEASED: <u>...</u>
COMPONENT NAME: <u>...</u>		
SERIAL NO'S.: <u>...</u>		
OR IDENTIFICATION NO.: <u>...</u>		

The items listed below have been reviewed by TUGCO Q.A. and acceptance is indicated by letter "A", contingency by letter "C", and "W" indicate that review of attribute was waived by TUGCO Q.A., Non-applicable items are lined out. Items not included in form but applicable will be inserted in blank spaces.

- | | |
|---|--|
| <input checked="" type="checkbox"/> Approved Drawings | <input type="checkbox"/> Pressure Test Records |
| <input type="checkbox"/> Approved Deviations | <input type="checkbox"/> Seat Tightness Test Records |
| <input checked="" type="checkbox"/> Supplier's Certificate of Conformance | <input checked="" type="checkbox"/> Data Package |
| <input checked="" type="checkbox"/> Material Certifications | <input checked="" type="checkbox"/> Visual Inspection |
| <input type="checkbox"/> Heat Treat Records | <input checked="" type="checkbox"/> Dimensional Inspection |
| <input checked="" type="checkbox"/> NDE Records | <input checked="" type="checkbox"/> Cleanliness |
| <input type="checkbox"/> Handling, Storage & Installation Instr. | <input checked="" type="checkbox"/> Painting |
| <input type="checkbox"/> Electrical Tests Records | <input checked="" type="checkbox"/> Packing |
| <input type="checkbox"/> Performance Tests Records | <input checked="" type="checkbox"/> Code Form |

Record of approved deviations or Change Requests:

Remarks

Supplier's Statement: As authorized representative of WPSI-Austin I hereby certify that the equipment and material released, meets all requirements for the purchase order, applicable drawings, and specifications. Approved deviations, if any, are listed above.

Supplier's authorized signature [Signature] / Date 6-18-82 Title DAMgr

The equipment identified herein is released by TUGCO Quality Assurance.

The Contractor has certified that the above equipment meets all requirements of the purchase order, applicable drawings and specification. TUGCO Q.A. has reviewed evidence supporting this release, and except as specified above, has detected no deviation. However, this release does not relieve the contractor from full responsibility for furnishing material or services or both in compliance with the terms and conditions of the purchase order, nor does it pose such responsibility upon TUGCO.

Q.A. Inspector's Signature [Signature] / Date 6-18-82

INFORMATION
COPY
 PPRV

RIR18868



nps industries, inc.

10420 metric boulevard
austin, texas 78758
telephone 512-836-4161

Attachment "A"
QAA 2358
QAR 3165

June 18, 1982

TUSI SUPPORTS READY
SOURCE INSPECTION

1. CS-2-199-401-S42A R.1
2. RC-2-135-405-C41K R.0
3. RC-2-135-408-C41K R.0
4. FW-1-019-707-C52S R.0

INFORMATION
COPY
PPRV

RIR18868

"Page 9 of 340"



nps industries, inc.

10420 metz boulevard
austin, texas 78758
telephone 512-836-4161

Attachment "B"
QAA 2358
QAR 3165

TUFT SALES RELEASES

JUNE 18, 1982

<u>CPFA</u>	<u>DESCRIPTION</u>	<u>ITEM#</u>	<u>QTY</u>
16498	AE-6 coating lubricant	10	3
18540	SPC-06-040	9	100
14866	shim spacer for 1"OD pin	23	753
14866	SPC-24-240	10	1
18541	SPC-05-030	6	2
OSD 81-4541	PRH-060-A-0516	9	1
17648	SRS-06	2	25
14584	PUS-006	12	200
17648	SPC-06-015	6	20
17143	SRF-14	1	1
18540	VME-09	1	5
18540	VME-15	2	2
18540	VSE-09	4	5
18540	VSF-09	5	10
18540	VSF-07	6	2
18540	PDC-020-0305	7	6
18541	FCN-16	1	20
18541	FHN-04L	2	20
18541	FHN-16	3	100
17142	SRF-06	5	70
17646	XRE-10	10	100
17646	SPC-09-060	7	50
18541	SPC-06-015	7	10
15051	FHN-1 3/4	13	16
18237	FPI-06	5	887
17646	SPC-06-006	4	100
17646	SPC-06-060	5	50
17938	SPC-06-015	1	25
17646	SPC-06-030	6	32
18237	SPC-14-060	7	10
17938	SPS-06	2	25

INFORMATION
COPY
PPRV

FOIA-85-59

B/450

RIR 18868

"Page 10 of 340"



nps industries, inc.

10420 metric boulevard
austin, texas 78758
telephone 512-836-4161

Attachment "C"
QAA 2358
QAR 3165
June 18, 1982

TUGI SNUBBERS READY FOR SOURCE INSPECTION

1.	AF-1-002-035-Y33K	Rev.3A	21332, 21327
2.	AF-1-102-020-S33K	Rev.0A	21339
3.	AF-2-036-402-S33K	Rev.0	21329
4.	BF-X-075-707-A53K	Rev.1A	21355
5.	CC-1-262-016-C53K	Rev.0	21325
6.	CC-2-050-702-A43K	Rev.0A	21334
7.	CC-2-068-407-S33K	Rev.3	21324, 21326
8.	CS-2-053-409-A42K	Rev.0	21333
9.	CS-2-239-405-A42K	Rev.0	21349
10.	CS-2-240-405-A42K	Rev.0	21328
11.	CT-1-014-431-C52K	Rev.1A	21407, 21346
12.	CT-2-024-404-S22K	Rev.1	21416, 21355
13.	CT-2-051-414-C72K	Rev.0	21402
14.	CT-2-074-406-C82K	Rev.1	21335
15.	CT-2-121-405-S22K	Rev.1	21431, 21337
16.	FW-2-095-412-C62K	Rev.0	21341

TOTAL: 21

INFORMATION
COPY
PPRV

RIR18868



nps industries, inc.

10420 metric boulevard
austin, texas 78758
telephone 512-836-4161

PERM. PLT. RECORD

RTN	FILE LOC.
X	17.1.37.13
SUBFILE LOC.	
AF-1-002-033-V33K	

TUGCO P.O. # CP-0046A.1

ASME DOCUMENTATION CHECKLIST

CODE DATA REPORT..... X

MATERIAL RECORD..... X

SHOP DRAWINGS..... X

NONDESTRUCTIVE EXAMINATION REPORT..... N/A

NONCONFORMANCE REPORT..... N/A

WELD REPAIR REPORT..... N/A

WELD DATA SHEET..... X

CERTIFIED MATERIAL TEST REPORTS..... X

CERTIFICATES OF COMPLIANCE..... X

NPSI CERTIFICATE OF CONFORMANCE..... X

We certify that Support Mark No. AF-1-002-033-V33K Rev. 3A
 on our SYSTEM Notice AUS- 13476TDA has been fabricated in accordance
 with Gibbs & Hill Specification 2323-MS-46A and conforms to ANSI N45.2, 10CFR50
 Appendix B and Section III, Division I of the ASME Boiler and Pressure Vessel
 Code, Subsection NB 2000/4000, 1974 Edition, Winter 1974 Addenda.

INFORMATION
COPY
 PPRV

Prepared by: Glenn Yurkovich Date: 6/16/82

Q.A. Approval: Glenn Yurkovich Date: 6/16/82



nps Industries, Inc.

10420 metric boulevard
Austin, Texas 78758
telephone 512-836-4161

DATE: 6/16/82

CERTIFICATE OF CONFORMANCE

REFERENCE: Texas Utilities Services, Inc.
P.O. Number CP-0046A.1

We certify that material supplied for Support Mark No. AF-1-002-133-V33K
Rev. 3A on Shipping Notice AUS-13476/1DA conforms to the referenced
purchase order and to the applicable requirements of ASME Section III, Sub-
section NF, Class 3, 1974 Edition, Winter 1974 Addenda.

INFORMATION
[Signature]
Plant Manager of Quality Assurance
PPRV

ASME Quality System Certificate (Materials) Number QSC-372-2
Expires April 9, 1984

RIR18868

"Page 88 of 340"

FORM NF-2 (Back)

CERTIFICATE OF SHOP INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of Texas and employed by *HSBI&I of Hartford, Conn.

have inspected the parts for the component supports described in this Manufacturers' Data Report on 6-11, 1964, and state that to the best of my knowledge and belief the Manufacturer has constructed these component support parts in accordance with the ASME Code for Nuclear Power Plant Components.

*Hartford Steam Boiler Inspection and Insurance Company

By signing this certificate, neither the Inspector nor his employer makes any warranty, expressed or implied, concerning the component supports described in this Manufacturers' Data Report. Furthermore neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Date 6-11-64

Signed Bill Pan Commissions Tex 324

(Nat'l Board, State, Province, and No.)

INFORMATION
COPY
PPRV

FORM NF-2 MANUFACTURERS' PARTIAL DATA REPORT FOR PARTS FOR COMPONENT SUPPORT
As Required by the Provisions of the ASME Code Rules, Section III, Division 1

1. Manufactured by N.P.S. Industries, Inc., 10420 Metric Blvd., Austin, Texas 78758
(Name and address of manufacturer)
2. Manufactured for Texas Utilities Generating Co., 2001 Bryan Tower, Dallas, Texas
(Name and address of purchaser or owner)
3. Location of Installation Comanche Peak Steam Electric Station, Glen Rose, Texas

(a) Part Serial No.	(b) Canadian Registration No.	(c) Part Drawing No.	(d) Description of Part	(e) Class	(f) National Board No.	(g) Year Built
(1) *	N/A	AF-1-002-033-1/33K	SMA-3-R0	3	N/A	1982
(2)		R.3A				
(3)						
(4)						
(5)						
(6)						
(7)						
(8)						
(9)						
(10)	* Same as Mark Number					

CERTIFICATE OF COMPLIANCE

We certify that the statements made in this report are correct and that these component support parts conform to the rules of construction of the ASME Code for Nuclear Power Plant Components, Section III, Division 1, Edition 1974, Addenda W 174
Code Case no. 1644-7 (Date)

Date 6/16/82 Signed NPS Industries, Inc. by Glenn Yukonil
(Manufacturer)

Our ASME Certificate of Authorization No. N-2323-2 to use the NPT Symbol expires Jan. 7, 1983
(Date)

**INFORMATION
COPY
PPRV**

RIR18868
"Page 89 of 340"

FORM NF-2 MANUFACTURERS' PARTIAL DATA REPORT FOR PARTS FOR COMPONENT SUPPORT
As Required by the Provisions of the ASME Code Rules, Section III, Division 1

1. Manufactured by N.P.S. Industries, Inc., 10420 Metric Blvd., Austin, Texas 78758
(Name and address of manufacturer)
2. Manufactured for Texas Utilities Generating Co., 2001 Bryan Tower, Dallas, Texas
(Name and address of purchaser or owner)
3. Location of installation Comanche Peak Steam Electric Station, Glen Rose, Texas

(a) Part Serial No.	(b) Canadian Registration No.	(c) Part Drawing No.	(d) Description of Part	(e) Class	(f) National Board No.	(g) Year Built
(1) *	N/A	AF-1-002-033-1/33K	SMA-3-R0	3	N/A	1982
(2)		R.3A				
(3)						
(4)						
(5)						
(6)						
(7)						
(8)						
(9)						
(10) *	Same as Mark Number					

CERTIFICATE OF COMPLIANCE

We certify that the statements made in this report are correct and that these component support parts conform to the rules of construction of the ASME Code for Nuclear Power Plant Components, Section III, Division 1, Edition 1974, Addenda 20 174
Code Case no. 1644-2 (Date)

Date 6/22/83 by NPS Industries, Inc. Gloria Yukovoid
(Manufacturer)

Our ASME Certificate of Authorization No. N-2323-2 to use the NPT Symbol expires Jan. 7, 1983
(Date)

INFORMATION
COPY
PPRV

RIR18868
"Page 90 of 98"

FORM NF-2 (Back)

CERTIFICATE OF SHOP INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of Texas and employed by *HSBI of Hartford, Conn.

6-11 have inspected the parts for the component supports described in this Manufacturers' Data Report on 12-86, and state that to the best of my knowledge and belief the Manufacturer has constructed these component support parts in accordance with the ASME Code for Nuclear Power Plant Components.

*Hartford Steam Boiler Inspection and Insurance Company

By signing this certificate, neither the inspector nor his employer makes any warranty, expressed or implied, concerning the component supports described in this Manufacturers' Data Report. Furthermore neither the inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Date 6-11-86

Signed Bill Pan Commission Tex 324

(Nat'l Board, State, Province, and No.)

INFORMATION
COPY
PPRV

CERTIFICATE OF SHOP INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of California and employed by HSRT&T Co. of Hartford, CT have inspected the component supports described in this Data Report on 5/22/82

and state that to the best of my knowledge and belief the NPT Certificate Holder has constructed these component supports in accordance with the ASME Code for Nuclear Power Plant Components.

By signing this certificate, neither the Inspector nor his employer makes any warranty, expressed or implied, concerning the component supports described in this Data Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Date 5/22/82

Signed *[Signature]* Commissions CA-1513
(Nat'l Bd., State, Prov., and No.)

CERTIFICATION OF FIELD INSPECTION


I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of _____ and employed by _____ of _____

have compared the statements in this Data Report with the described component supports and state that the parts referred to as data items _____, not included in the certificate of shop inspection, have been inspected by me and that to the best of my knowledge and belief the NPT Certificate Holder has constructed these component supports in accordance with the ASME Code for Nuclear Power Plant Components.

By signing this certificate neither the Inspector nor his employer makes any warranty, expressed or implied, concerning the component supports described in this Data Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Date _____

Signed _____ Commissions _____
(Nat'l Bd., State, Prov., and No.)



FORM NF-1 NPT CERTIFICATE HOLDERS' DATA REPORT FOR COMPONENT SUPPORTS*
As Required by the Provisions of the ASME Code Rules, Section III, Division 1

Anaheim, CA

1. Manufactured by Pacific Scientific Kin-Tech Division 1346 S. State College Blvd. 92803
(Name and address of NPT Certificate Holder)

2. Manufacturer for NPS Industries, Inc. One Harmon Plaza 6th Floor Secaucus, New Jersey 07094
(Name and address of purchaser or owner)

3. Location of Installation Unknown

4. Identification

(a) Component Support I.D. No.	(b) Canadian Registration No.	(c) Applicable Drawings with Last Rev. & Date	(d) Stress Report or Load Capacity Data Sheet	(e) Type of Component Support	(f) Class	(g) Nat'l Board No.	(h) Year Built
(1) <u>21323 -</u>	<u>NONE</u>	<u>1801106-05-J</u>	<u>DR 1415 Rev.0</u>	<u>Linear</u>	<u>1</u>	<u>NONE</u>	<u>1982</u>
(2) <u>21359</u>							
(3)							
(4)							
(5)							
(6)							
(7)							
(8)							
(9)							
(10)							

5. Remarks: Built in accordance with NPSI Spec. NPSS-42578

CERTIFICATE OF COMPLIANCE

We certify that the statements made in this report are correct and that these components supports conform to the rules of construction of the ASME Code for Nuclear Power Plant Components, Section III, Division 1, Edition 1977 Addenda Winter '79

Code Case No. 1644-6

Date 5-1-82 Signed Pacific Scientific by Rosalie A. Abate
(NPT Certificate Holder) (Date)

Our ASME Certificate of Authorization No. 1198 to use the Component Supports
(NPT)

Symbol expires Aug. 4, 1984
(Date)

CERTIFICATION OF DESIGN

Design Information on File at Pacific Scientific

Stress Report or Load Capacity Data Sheets on File at Pacific Scientific


Filed Per ASME 3230
Design Specifications Certified by Leo E. Ay PE State New York

Reg. No. 50936

Stress Analysis Report or Load Capacity Data Sheets Certified by (1) Leo E. Ay

PE State California Reg. No. 13533

(1) List name only, signature not required.



RIR 18868
"Page 91 of 340"

* Supplemental sheets in form of lists, sketches or drawings may be used provided (1) size is 8 1/2 in., (2) information in items 1, 2, 4c, 4g on this Data Report is included on each sheet, and (3) each sheet is numbered and number of sheets is recorded at top of this form.

FORM NF-1 NPT CERTIFICATE HOLDERS' DATA REPORT FOR COMPONENT SUPPORTS*
As Required by the Provisions of the ASME Code Rules, Section III, Division 1

Anaheim, CA

1. Manufactured by Pacific Scientific Kin-Tech Division 1346 S. State College Blvd. 92803
(Name and address of NPT Certificate Holder)

2. Manufacturer for NPS Industries, Inc. One Harmon Plaza 6th Floor Secaucus, New Jersey 07094
(Name and address of purchaser or owner)

3. Location of Installation Unknown

4. Identification

(a) Component Support I. D. No.	(b) Canadian Registration No.	(c) Applicable Drawings with Last Rev. & Date	(d) Stress Report or Load Capa- city Data Sheet	(e) Type of Component Support	(f) Class	(g) Nat'l Board No.	(h) Year Built
(1) <u>21323 -</u>	<u>NONE</u>	<u>1801106-05-J</u>	<u>DR 1415 Rev.0</u>	<u>Linear</u>	<u>1</u>	<u>NONE</u>	<u>1982</u>
(2) <u>21359</u>							
(3)							
(4)							
(5)							
(6)							
(7)							
(8)							
(9)							
(10)							


5. Remarks: Built in accordance with NPSI Spec. NPSS-42578

CERTIFICATE OF COMPLIANCE

We certify that the statements made in this report are correct and that these components supports conform to the rules of construction of the ASME Code for Nuclear Power Plant Components, Section III, Division 1, Edition 1977 Addenda Winter '79
Code Case No. 1644-6 (Date)
Date 5-1-82 Signed Pacific Scientific by Rosalie A. Nauta
(NPT Certificate Holder)
Our ASME Certificate of Authorization No. 1198 to use the Component Supports
(NPT)
Symbol expires Aug. 4, 1984
(Date)

CERTIFICATION OF DESIGN

Design Information on File at Pacific Scientific
Stress Report or Load Capacity Data Sheets on File at Pacific Scientific
Filed Per NY 3256
Design Specifications Examined by Eugene P. Burke PE State New York
Reg. No. 50938
Stress Analysis Report or Load Capacity Data Sheets Certified by (1) Leo E. Ay
PE State California Reg. No. 13533
(1) List name only, signature not required.



RIR 18868
"Page 92 of 340"

* Supplemental sheets in form of lists, sketches or drawings may be used provided (1) size is 8 1/2 in., (2) information in items 1, 2, 4c, 4g on this Data Report is included on each sheet, and (3) each sheet is numbered and number of sheets is recorded at top of this form.

NPS INDUSTRIES

MATERIAL TRACER

** DRW053 **

OPERATION	PRODUCTION RELEASE NO	MATERIAL	SPEC	DATE	PAGE
	15682SAL			3/01/82	1

JUAN.	MARK NUMBER	REV	ITEM #	DIMENSION	ROUTING	MIC	CC
	DRAWING NO-			AF-1-002-033-Y33K			
TEM#	PART NO.	QTY	LVL	DESCRIPTION	ROUTING		
000	SMA-3-S0	2	0SHOCK ARRESTOR ASSEMBLY LENGTH OR C-C: 3' 8"		21332 21327	XX
000	SMS-3	2	1SHOCK ARRESTOR			XX
000	SMTT-3	2	1SNUBBER TRANSITION KIT ASSY			XX
000	15079	2	216 GA STAINLESS STL WIRE LENGTH OR C-C: 2' 6"		Exempt	
000	35068	2	2R H SWAY STRUT END ASSY 10			XX
000	35040	2	3R H STRUT EYEROD 1 1/4" A6685		269NH	XX
000	35117	2	3R H COUPLING NUT SIZE 10 SA3		3526NH	XX
000	10814	2	4R 2-1/2 R SA36 LENGTH OR C-C: 1- 5/16 "			
000	15552	2	3SPHERICAL BEARING 1 1/4"		Exempt	
000	FXN-1 1/4	2	3HEX NUT 1 1/4" SA307		5636NB	
000	35147	2	2CAP SCREW 5/16-24X1 1/4 SA44		6720NB	
000	35082	2	2TRANSITION TUBE PLATE 3			XX
000	10723	10	3PL 5/8 PL SA36		5914NF	
000	10036	2	2F 1-1/2 SC40 SA106B LENGTH OR C-C: 2' 10- 5/16 "		6580NP	

DOC. REVIEWED
NPSI
D.A. [Signature]
DATE 1/16/82


INFORMATION
COPY
PPRV



RIR18868

"Page 93 of 340"

ITEM NO.	QTY	PART CALL OUT	DESCRIPTION	MATERIAL	WEIGHT
1	2	PL 1/4" X 19 1/2" X 19 1/2"	(BY FIELD)	SABG	
2	1	PL 1/4" X 14" X 14"	(BY FIELD)	SABG	
3	1	PL 3/8" X 8" X 8"	(BY FIELD)	SABG	
4	6	BSA-1-3	(BY FIELD)	1144	
5	4	BSA-3B-312	(BY FIELD)	1144	
6	4	BSA-12-7	(BY FIELD)	1141	
7	1	W4 X 13 X 3/4		SABG	45
8	1	W4 X 15 X 5/8		SABG	75
9	2	1 3/4" X 4" X 3/8"		AS00GR 0	44G
10	2	1 3/4" X 2 1/2" X 3/8"		AS15 GR 10	27
11	2	SMA-3-R0			110
12	1	FRN 100-A	RISER CLAMP	SABG	750
13	1	SOB 2B 9-1 C-C-2-D			
14	1	A-1/4" X 6" E-8/16"			
15	1	PL 1/4" X 6" X 1/2"		SABG	6
16	2	PL 3/8" X 6" X 1/2"		SABG	16
17	2	W4 X 13 X 1-0"		SABG	26

REV	DATE	BY	CHK	DESCRIPTION
0	4/11/81	JM	JM	ISSUED FOR
1	7/16/81	JM	JM	REVISED FOR
2	7/16/81	JM	JM	REVISED FOR
3	7/16/81	JM	JM	REVISED FOR
4				





PENALTY
SCHEDULED
SHIP. DATE
OCT 8 1981



ORIGINAL

RECEIVED
60 19124
AUG 4 1981
NPS INDUSTRIAL INC

ADDITIONAL INFORMATION
DATE: 10/17/81
BY: J. GRINNELL
PIPE HANGER DIVISION
REP. DRAWING NUMBERS

PIPE: _____
STEEL: _____
H.V.A.C.:

CUSTOMER: Texas Utilities Service, Inc
ORDER OR CONT. NO. CP-0046
JOB NAME: Coanohs Peak 1 & 2
MARK NO. AF-002-033-Y55K
SKETCH NO. _____
SHEET 2 OF 2 REV. 3A



NPSI CERTIFIES THAT THE SUBSTITUTIONS IN HARDWARE AND MATERIAL SPECIFIED IN THE BILL OF MATERIAL ARE EQUIVALENT TO THOSE SPECIFIED BY THE DESIGNER AND SUITABLE FOR THE INDICATED LOADINGS

DATE: 7-18-81
FOR PROJECT MANAGER


10 1670

DENOTED MATL. SUPPLIED BY NPBI

REV.	DATE	BY	CHK. BY	DESCRIPTION
0	7/15/81	JH	VEH	ISSUED FOR CONSTRUCTION
1	7/15/81	JH	VEH	REVISIONS
2	7/21/81	SP	SH	ISSUED FOR CONSTRUCTION
3	7/21/81	SH	JH	ISSUED FOR CONSTRUCTION
4				

THIRD PARTY INSPECTION
CODE CLASS: ASME III-3

PRH 15682



WELD DATA SHEET
CATALOG ITEMS

AUS PDX

JOB NO. 3010

MARK NO. AF-1-202-033-Y33K

DRAWING NO. 5-664 REV: 1

CODE CASES
1644-7



ASME III CLASS 3
EDITION 1974
ADDENDA WINTER '74

Prepared By: G.J.T. 3-4-82

Checked By: WTK 3-5-82

Approved for

Production: Am 3/10/82

HOLD PT. SELECTION

QC Sm DATE 3/8/82

ANI REVIEW: BP DATE 3/9/82

CUST. RVW: _____ DATE _____

PR# 15682

WELD DATA

WELD ID	S1	S2	S3	S4			
WELD TYPE	P	P	P	P			
WELD PROC.	3-1 A	3-1 A	3-1 A	3-1 A	△	△	△
WELDER ID/QUANTITY	T						
FILLER MIC.	6353NE						
QC ACC	3/19/82	CV	CV	CV	CV		
AI ACC	HOLD						
WELDER ID/QUANTITY	/						
FILLER MIC.	/						
EXAM PROC. NO.	/						
EXAM RPT.	/						
CUST.	HOLD						
REPAIR RPT.	/						
QC ACC.	/						
AI ACC.	HOLD						
WELDER ID/QUANTITY	Y						
FILLER MIC.	6353NE						
EXAM PROC. NO.	9.3.4.△	9.3.4.△	9.3.4.△	9.3.4.△			
EXAM RPT.	/						
CUST.	HOLD						
REPAIR RPT.	/						
QC ACC.	3/20/82	RO	RO	RO	RO		
AI ACC.	HOLD						

RELEASED FOR

MAR 12 1982

FABRICATION

NEED SERIAL NO.
NPT STAMP
NOT REQUIRED

INFORMATION
COPY

NCR
COMMENTS

FINAL INSPECTION CUST. APPROV. DATE

QC: <u>RO</u>	DATE: <u>3/20/82</u>	ANI: <u>BP 3/9/82</u>	DATE:
PRODUCTION ORDER	SERIAL NO.	QUANTITY ACCEPTED (TOTAL)	PAGE OF
15682	SAME AS MARK NO.	2	1 1

RIR 18868
"Page 97 of 340"



MERRILL BROTHERS

56-02 ARNOLD AVENUE
MASPETH (QUEENS) N.Y. 11378

TEST REPORT

RECEIVED
AUSTIN, TEXAS

Date October 26, 1979

CUSTOMER NPS Industries

MERRILL BROS. SHOP ORDER # R11457

Order # 20-207

Invoice # Q11458

Part or Dwg # SRS 10L SRS 10R

Raw Material By: Republic Steel

Material 30-207

Purchase Order # 30822

MB DIE 4410 MB DWG. 13504 MB REV. N/O

Material Specification: FR 1030 ASTM A 668-72

Forging Stock Size: 1 7/16" BS

Quantity of Forgings This Certification: 310 - SRS 10L, 310-SRS 10R

MB NO 2691NF
P.O. NO 30822
SHEET 1

CHEMICAL

MILL HEAT #	MB CODE	CARBON	MANG.	PHOS	SULPH.	SIL.	NI.	CR.	MOLY	CU
4467245	C	1.28	.76	.015	.10					

PHYSICAL

TENSILE STRENGTH P.S.I.	YIELD STRENGTH P.S.I.	% ELONGATION IN 2"	% REDUCTION OF AREA	BRINELL	ROCKWELL	GRAIN SIZE	HARDENABILITY
66,000	33,000	23.0	36.0	137/185			

Remarks: Forgings furnished, hot trimmed, normaize ASTM A 668 C1 C drilled, blast clean

GERALD ROSENFELD
Notary Public
Qualified in State of New York
Commission Expires March 1980

INFORMATION COPY

DOCUMENT REVIEWED BY:
Q.A. 25 11/7/79

NPS-AUT
MIC NO
2691NF

Sworn to and subscribed before me
this 26 day of 19 19 79

[Signature]
Notary Public

The above analysis and physical properties are certified correct.

MERRILL BROS.
per J.A. Elliott, Vice Pres.

MIC NO 2691NF

MIC NO 3526 NH
 MIC NO 3526 NH

NORTHWEST STEEL ROLLING MILLS, INC.
 4115 North Avenue N.W. • FLEET, WASHINGTON D.C. 20007

DATE March 1979

GRADE ABTM A36-75 CLIENT Gilmore Steel Corporation

ORDER NO 7903-5 PO Box 03008

DESCRIPTION Merchant Bar Portland, Oregon 97203

INFORMATION
COPY
 PPRV

NPSI AUSTIN
 MIC NO. 3526 NH
 PO NO. 34-203
 SHEET 1 OF 1

NPSI REC'V INSPECTION
 CODE ACCEPTED

NPT	<input type="checkbox"/>	Q-1	<input type="checkbox"/>	QCC	<input checked="" type="checkbox"/>
QC	SPB		DATE	11/3/81	

YIELD SQUARE INCH	TENSILE SQUARE INCH	ELONG. % 8 IN.	BEND	CHEMICAL ANALYSIS			
				C	MN	S	P
41780 ✓	66270 ✓	30. ✓	OK	.18 ✓	.70 ✓	.030 ✓	.005 ✓

~~DOCUMENT
 REVIEWED~~

P.O. # <u>9999N</u>	MIC # <u>NR-312</u>
QC SUPERVISOR <u>PMW</u>	DATE <u>3-13-79</u>

GILMORE STEEL CORP.
 APPROVED BY: my
 Q.C. CLERK
 DATE MAR 12 1979

"Page 99 of 340" RIRI 8868

Certified by [Signature] NORTHWEST STEEL ROLLING MILLS, INC.

BETHLEHEM STEEL CORPORATION

BETHLEHEM, PA. 18016

303-16836-2/2

02347 06-04-81 (06-12-81) JC 234-4490-01
 118141-00 1 234 201 3626 140 EXO COLLECT

RAY BRISTOW CO INC
 1640 NW 14TH AVE
 PORTLAND OR 97209
 6/17/81 LEBANON, PA.
 CFVY CONSOLIDATED FRTWAYS.

RAY BRISTOW CO INC
 1640 NW 14TH AVE
 PORTLAND OR 97209

VEHICLE IDENTIFICATION NO. PC3/PK&S UNIT OF PACKAGE, DESCRIPTION OF ARTICLES, SPECIAL MARKS AND EXCEPTIONS WEIGHT POWERS

MATERIAL MEETS OR EXCEEDS
 THE REQUIREMENTS OF
SA-307A
 Q.A. DOCUMENTATION REVIEW
 INT'L _____ DATE _____

NPSI REC'V INSPECTION
 CODE ACCEPTED
 NPI QCC
 QC DAC 7/14/81

JUN 25 1981

ITEM PCS UNITS DESCRIPTION QUANTITY SHIPPED

ITEM	PCS	UNITS	DESCRIPTION	QUANTITY SHIPPED
TEST/INSP-MILL 2 BLANKET T/R				
(2240-B-BN) NUT. HX. WF. BLKN ASTM A307-76B GRD A				(2540-000-463)
1	3135	1-1/2		3135
2	3300	1-1/4		1947

5636 NB
 NPSI, AUSTIN
 MIC NO. Aug 2515 Col
 PO NO. Aug 2515 Col
 SHEET 1 OF 1

This is to certify that the material listed has been tested and inspected in accordance with the methods prescribed in the applicable specification and with respect to properties or characteristics for which no such methods are prescribed, in accordance with standard mill testing and inspection practices. Based upon such tests and inspection practices, the undersigned has approved said material as fulfilling the requirements of said specification.

(2430-B-BN) NUT. HVY HX. WF. BLKN ASTM A307-76B GRD A6B				(2523-000-463)
4	25	3		234
(2430-B-BN) NUT. HVY HX. WF. BLKN ASTM A307-76B GRD B				
5	800	2-1/2		4533
6	50			372

E. D. Jeungler
 Chief Metallurgist
 per: James K. Brown

JUN 18 1981

Q. C. APPROVED
 RAY BRISTOW CO., INC.
 Date: 6/24/81 By: RTS

INFORMATION
COPY
 PPRV

CONT SHT 2

RIR18868

"Page 100 of 340"

CAUTION: TO RECEIVE TRAINING SUPPLIES FOR ART LOSS OR DAMAGE IN TRANSIT, CONTACT THE SUPPLIER IMMEDIATELY IF THAT OF DELIVERY.
 28423 (Rev. 11-74) Printed in U.S.A.

SHIPPING NOTICE
 SHIPPER'S ORDER COMPLETE

MIC NO 5636 NB

To Bill FROM Joan PART 1 OF 1 NO. 2

BETHLEHEM STEEL CORPORATION

Industrial Fast. Divn. - Western Region

320-2778
JJ34-4784-00*

325
971525-00 1 234 51 3626 140 12 12 XO 12

COLLECT

WINCO NUCLEAR FASTENERS INC
8700 SW 26TH - SUITE A
PORTLAND OR 97219

WINCO NUCLEAR FASTENERS INC
8700 SW 26TH - SUITE A
PORTLAND OR 97219

10/20/81 SEATTLE WA
SODC SOUTHWEST DELV

2 CARTONS L MEETS OR EXCEEDS THE REQUIREMENTS OF
Asme SA449
Q.A. DOCUMENTATION REVIEW
INT'L CH DATE 2-10-80

95

0130 B FN CAP SCREW HX GR 5 NF PKGN SAE J429-80
A-449-80 (2568 009 463)

1 JCSO-983 1200 5/16 X 1-1/4 41

0120 B FN CAP SCREW HX GR 5 PKGN SAE J-429-80
A-449-80

2 LA 400 1/2 X 1-3/4 50

This is to certify that the material listed has been tested and inspected in accordance with the methods prescribed in the applicable specification and with respect to properties or characteristics for which no such methods are prescribed, in accordance with standard mill testing and inspection practices. Based upon such tests and inspection practices the undersigned has approved said material as fulfilling the requirements of said specification.

C. Buntz
Chief Metallurgist

R. Hauke 10-20-81

2 BLANKET TESTS REPORTS
FAXED TO PORTLAND SALES WED A.M.

NPSI REC'V INSPECTION
CODE ACCEPTED
NPT Q-1 OCC
QC CH DATE 10-21-81


INFORMATION
COPY CONTROL
APPROVED
DATE 10-21-81

RIR18868

NPSI AUSTIN
MIC NO. 6720NB
PO NO. Aus 2877
SHEET 1 OF 1

"Page 101 of 340"

MIC NO 6720NB



QUANEX CORPORATION
HOUSTON, TEXAS

GULF STATES TUBE DIVISION ROSENBERG, TEXAS 77471

ORDER NUMBER	CUSTOMER ORDER NUMBER	DATE	OFC	COM	D.WI	NET SLS	GR SLS	ACCOUNT NUMBER	US	
010955	80-5-91493	09/30/81	36	00	16	20	01	0034100AKTE	01	JDH

SOLD TO: MARMON/KEYSTONE CORP
P O BOX 791
BUTLER PA 16001

S MARMON/KEYSTONE CORPORATION
H RAILROAD STREET
P REC'G AREA #40
T E. BUTLER PA

SN TR INV

ROUTING
PPD. TRK-SEE BELOW -CONTACT SALES B4 SHIPPING-1 TRK PER DAY

ANALYSIS	SHAPE	PRODUCT	FC	ANNEAL	REQUESTED
1021	ROUND	HOT FINISH		PER SPEC	EARLY NOV.
SEAMLESS	STANDARD	DESCRIPTION	PROMISE		
	ASTM/ASME SA 106 GR B	CARBON IPS PRESSURE PIPE 11/13/81			

SPECIAL INSTRUCTIONS:
PLAIN ENDS - LACQUER COAT
PRODUCTION NOTE: PAINT ONE END OF EACH TUBE "PINK"

ITEM	QUANTITY	O.D.	I.D.	WALL	LENGTH	WT/FT	WEIGHT	REMARKS
1	14.717'	1.900	1-1/2" SCH 40	.145	14.717'	2.718	40.001	Comp 703 pcs. 15466'

CARRIER MUST NOTIFY 24 HRS IN ADVANCE - CALL ROXANN NEWELL @ 412-293-4500.
Q- NOTE: THIS MAT WAS MFG. IN ACCD. W/ YOUR QA PROGRAM REV 5 OF 2-1-80 & AUDITED
MARMON KEYSTONE IN ACCORDANCE SECTION III SUB-ARTICLE NCA-3800.

HEAT NO.	C	M _n	A	S	S ₁	M	C ₁	M ₂	C ₂	A ₁	REMARKS
226852	.17	.81	.016	.020	.23						Product Analysis NPSI REC'V INSPECTION CODE ACCEPTED NPT <input type="checkbox"/> 0-1 <input checked="" type="checkbox"/> OCS QC CH DATE 1-15-82
	.17	.82	.015	.020	.23						

HEAT NO.	ULT. STR. PSI	YIELD. PSI	ELONG. 2"	HARDNESS	FLATTEN	FLARE	FLANGE	REV. FLATTE
226852	78000 80400	52200 55900	28.0 47.0					

INFORMATION
COPY
PPRV

AUS-2239
35-83634
1/5/82
Linda A. Trilling

OTHER TEST
NPSI AUSTIN
MIC NO. 6580 NP
PO NO. AUS 2839
SHEET 1 OF 1

HEREBY CERTIFY THAT THE FACTS SET FORTH HEREIN ARE TRUE AND CORRECT
TO THE BEST OF MY KNOWLEDGE AND BELIEF.

SWORN TO AND SUBSCRIBED BEFORE ME THIS
16th DAY OF Nov 1981
Notary Public

Ja Miller
METALLURGIST

6580 NP
703 pcs
15466'
RIR 18868
"Page 103 of 340"
6580 NP
AUS 2839
1 OF 1

NPSI REC'Y INSPECTION
CODE ACCEPTED

HOBART BROTHERS COMPANY
FILLER MATERIALS ACTUAL TESTING REPORT

NPT	<input type="checkbox"/>	Q-1	<input checked="" type="checkbox"/>	QCC	<input type="checkbox"/>
QC	<input checked="" type="checkbox"/>	DATE 11-30-81			


Job No. As Welded 01-121 121C
 Job No. Stress Relieved
 Heat/Lot No. L 20331

For Airweld, Inc. (For NPS Industries, Inc Purchase Order Number 10224
(Purchaser) P.O. No. PEX 14144)

The following tests are conducted to meet the requirements of:
 FM Specification ASME Sect. II SEAS.18 and ASME Sect. III NF-2400 80 Ed. with Addenda thru
§80.

Gas 705-1

WELDING DATA



CHEMICAL ANALYSIS %

Chemistry	<input checked="" type="checkbox"/> C	<u>.080</u>	<input checked="" type="checkbox"/> Cr	<u>.055</u>
Source	<input checked="" type="checkbox"/> Mn	<u>1.28</u>	<input checked="" type="checkbox"/> Vc	<u>.002</u>
<input type="checkbox"/> Pad	<input checked="" type="checkbox"/> P	<u>.004</u>	<input checked="" type="checkbox"/> Ni	<u>.004</u>
<input type="checkbox"/> Tensile	<input checked="" type="checkbox"/> S	<u>.017</u>	<input checked="" type="checkbox"/> Mo	<u>.020</u>
<input checked="" type="checkbox"/> Wire	<input checked="" type="checkbox"/> Si	<u>.55</u>	<input type="checkbox"/> Al	<u> </u>
	<input checked="" type="checkbox"/> Cu	<u>.11</u>	<input type="checkbox"/> Ti	<u> </u>

Tested by Date 6-7-81
 Lab Analysis No. 20764

Volt 24 Amp 200 Gas CO₂ Route to: Sender Date Sent
 Preheat (°F) Root Temp. (65 min.) Weld Test Lab
 Interpass (°F) 200 ± 25 Length (in.) Diameter (in.)
 Power Source RC-100 Date
 Current or Polarity DCP Data Form (S)
 Other Comments Orientation and location of Tested by Date
Cv tests per SEAS.1. Filler Test Horizontal
 Polarity Vertical
 Overhead

Welded by Date 6-7-81 Tested by Date
 Radiographic Test CV
 Tested by Date 6-7-81 Tested by Date

INFORMATION COPY PPRV

NPSI REC'Y INSPECTION
CODE ACCEPTED
 NPT Q-1 QCC
 QC DATE 7/7/81

NPSI - PORTLAND
 MIC NO. 12152
 P.O. NO. 14144
 SHEET 1 OF 2

NPSI AUSTIN
 MIC NO. 6353 NE
 P.O. NO. 34-550
 SHEET 1 OF 2
 RIR 18868
 "Page 104 of 340"

MIC NO 6353NE

MIC NO 12152

Mechanical Properties

Job No. 01-121

- Stress Relieved
- As Welded
- Aged

Temperature _____ °F

Heat Rate _____ °F/Hr.

Soak Time _____ Hr.

Cool Rate _____ °F/Hr.

Yield (.2%) 63,400 PSI

Tensile 77,700 PSI

Elong (2in.) 28.0 %

R of A 45.2 %

Charpy "V" Notch Test at _____ °F

Mils Lateral

Ft. Lb. Expansion % Shear

86 69 70

91 66 70

91 73 70

Avg 89.33 Avg 69.33 Avg 70

Specimen No. 1 Through 5

Impact Test Machine Serial No. 040-2024

Tested by Chris Secklemire Date 4-10-81

Tensile Testing Machine Serial No. 1126

Tested by Chris Secklemire Date 4-10-81

Drop Weight Test at _____

Results _____

Specimen No. _____ Through _____

Tested by _____ Date _____

Drop Weight Test Machine Serial No. 049

Non conforms - reason _____

Overall Test Results

Confirms - approved below

Approved by [Signature]

Date 4-10-81

Approved by [Signature]

Date 4-20-91

STATE OF OHIO
COUNTY OF MIAMI

Subscribed and sworn to before me
this _____ day of _____ 1981

The undersigned certifies that the above is correct to the best of his knowledge and belief.

By [Signature] 4-22-81
W. FLATZ
QC DEPT.
MCBART BROTHERS COMPANY

Notary Public

The American Society of Mechanical Engineers
Quality System Certification (Materials) Number QSC-271

This Authorization expires on February 11, 1983.

NPSI AUSTIN
MIG NO. 6353 NE
PO NO. 34-5000-1
SHEET 2 OF 2

NPSI PORTLAND INSPECTION CODE ACCEPTED
NPSI PORTLAND INSPECTION CODE ACCEPTED
MIG NO. 4352
P.O. NO. 10100
SHEET 2 OF 2
DATE 7/7/81

MIG NO. NE 100

INFORMATION COPY
PPRV

ARMS
INDEXED

PERM. PLT. RECORD

RTN	FILE
2	17.1.10.13
SUBFILE LOC.	
DD-1-016-025-Y33R	

ATTACHMENT 1

DATE:

DOCUMENTATION CHECK LIST

PACKAGE MARK NO.	<u>DD-1-16-025-Y33R</u> ²
<u>NUMBER OF PAGES</u>	<u>TYPE OF DOCUMENT</u>
1. <u>NA</u>	Manufacturing Record Sheet (MRS)
2. <u>2</u>	Weld Data Card (WDC) Weld No(s). <u>NA</u>
3. <u>2</u>	Weld Filler Material Log (WFML)
4. <u>2</u>	Material Identification Log (MIL)
5. <u>NA</u>	Non-Destructive Examination Report (NDER)
6. <u>NA</u>	Inspection Report (IR)
7. <u>NA</u>	Nonconformance Report (NCR)
8. <u>NA</u>	Vendor Documentation
9. <u>1</u>	Repair Process Sheet (RPS) Weld No(s) <u>NA</u>
10. <u>1</u>	Operation Traveler (OT)
11. <u>1</u>	Drawing (including CMC)
12. <u>NA</u>	Material Requisition (MR)
13. <u>1</u>	Miscellaneous (Describe Below) <u>1 - ATTACH. 5</u>

This documentation has been reviewed and accepted per CP-QAP-18.2 and the vendor certified as-built drawing.

INFORMATION
COPY
PPRV

QES Representative *B. B. Leachman*
 Date 8-3-83
10 Total number of pages in package
 ANI BW
 DATE 9.22.83

This hazard mark no. has been researched and has no open NCRs

*St/H
7-28-83*

FOIA-85-59


B1451

CHECK CURRENT REVISION
OF DCA-5021 FOR HANGER
CLASSIFICATION.


BLUELINE 10-23-80

COPY INFORMATION DOCUMENT CONTROL

COPY INFORMATION DOCUMENT CONTROL



SECTION A-A



DATE 100. DD-10-02D 04
P.D. 100. DD-10-20 REV. 2
Data Point: 100. DD-10-20
Pipe Mat: 1. A 312 TY 304
Insul: Blue YARD

MOVEMENTS	
X	-
Y	-
Z	-

NOTES CONT.
LOCKING DEVICES FOR
HIGH STRENGTH BOLTS
ARE NOT REQUIRED
PER DCA 1007.

ITEM NO	MATERIALS & OPERATIONS	QUAN	SHIP	PBS	J	CSS	PRIM	SEC	AISC
	SEISMIC PIPE RESTRAINT CONSISTING OF:	ONE							
1	Carbon Steel (SA515 GR. 65 or SA 36) Plate / Detail A TW-4#	2		X					
2	1/2"x7" Hilti Kwik Concrete Anchors, TW-4#	8				X			
3	4"x4"x1/4" T.S. (A500 GR.B) 3'-4 1/2" Long TW-41#	1				X	Y		
4	4"x4"x1/4" T.S. (A500 GR.B) 5'-9 3/4" Long TW-70#	1				X	Y		
5	C3x4.1 (SA-36) 0'-5 1/2" Long, TW-4#	2				X	Y		
6	C3x4.1 (SA-36) 0'-3 5/8" Long, TW-1#	1				X	Y		
7	CARBON STEEL (SA515 GR. 65 OR SA 36) SEE SECTION A-A	1		X					
8	CARBON STEEL (SA515 GR. 65 OR SA 36) SEE SECTION B-B	1		X					
	SEISMIC ASSEMBLY SKETCH & ENGINEERING BUNDLE & TAG	1							
	MARK# DD-1-16-025-Y33R	1							

Apply one coat of Carbo zin #11 to above mat 1 except th ds which shall be coated w/a rust preventative.

Approved By: DEP
Date: 10-10-80

Brown & Root, Inc.		CONDITIONS	Fz	Fy	Fz	Mx	My	Mz
REF. DRAWING NUMBERS		DESIGN						
PIPE: MI-1006 REV.3 ELECT:		NORMAL & UPSET						
STEEL: SI-0318 REV.1 HV.A.C.:		EMERGENCY						
		FAULTED						

REV	DATE	DWN	APP	DESCRIPTION
FA	10/23/80			ISSUED FOR CONST. WELDS 1-6
	10/23/80			REV. AS NOTED, REF. FIELD MODIFIED MANAGEN SKETCH (SEE MT. 9)
	10/23/80			REV. AS NOTED, REF. ENCL 4363671 (L.A. # 107 SEE NOTE 6) AS BUILT.

CUSTOMER: Texas Utilities Service, Inc.
ORDER OR CONT. NO.: CP-0046
JOB NAME: Comanche Peak 1 & 2
MARK NO.: DD-1-16-025-Y33R
SKETCH NO.: DD-2
SHEET 1 OF 1 REV. 2

100#1003

ATTACHMENT 5

DQ-1-16-025-433R
HANGER NUMBER

②

NA
TEMPERATURE

NA
PRESSURE

QUALITY CONTROL
COMPONENT SUPPORT CHECKLIST

ITEMS	INSPECTION CRITERIA	OCI/DATE	SAT/UNSAT
1.	Support configuration complies with vendor certified drawing (Large Bore) or Design Reviewed Drawing (Small Bore).	<u>K. Johnson 6/16/83</u>	<u>SAT</u>
2.	All parts are installed (i.e., bolts, nuts, "U" clamps, etc.)	<u>K. Johnson 6/16/83</u>	<u>SAT</u>
3.	All accessible welds reinspected and are in compliance with Vendor Certified or Design Reviewed Drawings.	<u>K. Johnson 6/16/83</u>	<u>SAT</u>
4.	All skewed welds have been reinspected and are in compliance with the Vendor Certified or Design Reviewed Drawings.	<u>NA KR 6/16/83</u>	<u> </u>
5.	Support completed.	<u>K. Johnson 6/16/83</u>	<u>SAT</u>
6.	Pipe Clearances comply with:		
	a. Where the design shows 1/16" on both sides, the total dimensional tolerance shall be 1/8" ± 1/16" (e.g., 0" on one side with 1/8" ± 1/16" on the other, 1/16" ± 1/32" on both sides, or any combination).	<u>NA KR 6/16/83</u>	<u>DCA17423</u>
	b. Where the design shows 0" on one side and 1/16" on the other side, the sum of both gaps shall not exceed 1/8" or be less than 1/32".	<u>NA KR 6/16/83</u>	<u>DCA17603</u>
	For low energy lines, if the clearances defined above cannot be maintained, a total clearance of 1/8" ± 1/16" on any two adjacent sides is acceptable. (Low energy lines are defined as those having operation temperatures and pressures less than 200°F and 275 PSI, respectively.)	<u>NA KR 6/16/83</u>	<u>DCA17423</u>
7.	Comments:		

INFORMATION
COPY
PPRV

PW
11-3-80
30
DCC CENTER

ITEM NO.	MATERIALS & OPERATIONS	QUAN	SHIP	PGS	L	CS	PHI	SEC	AISC
	SEISMIC PIPE RESTRAINT CONSISTING OF:	ONE							
1	Carbon Steel (SA515 GR.65 or SA-36) Plate Detail A, TW=40# AISC-3275 Rev 1								
2	1/2"x7" Hi-Ti Kwik Concrete Anchors, TW=4#	6							
3	4"x4"x1/4" T.S. (A500 GR.B) 3'-4 1/2" Long TW=41# Shop Center & Weld to (1) One of Item #1	1							
4	4"x4"x1/4" T.S. (A500 GR.B) 5'-9 3/4" Long TW=70# Shop Center & Weld to (1) One of Item #1	1							
5	C3x4.1 (SA-36) 0'-5 1/2" Long, TW=4#	2							
6	C3x4.1 (SA-36) 0'-3 5/8" Long, TW=1#	1							
7	R 11x10 HT 152829 SA 36								
8	R 10x8 SA-36 HT 152829								
	SEISMIC ASSEMBLY SKETCH & ENGINEERING BUNDLE & TAG	1							
	MARK# DD-1-16-025 -Y33R	1							

Apply one coat of Carbo Zin #11 to
above Mat 1 except on ds which shall
be coated w/a rust preventative.

ITEM 7 IS SA 36 MC # 925 HT # 152829
AS NOTED ON WDC TR 6/21/80

* 5 Repld C3x4.1 5 1/2' long 6 21 80 A SA 36 MC # 512
* 6 Repld C3x4.1 3 5/8' long 6 21 80 A SA 36 MC # 512

Inspection Report

ISSUED BY DCC

INFORMATION
COPY

Approved By: D&P
Date: 3-19-75

FOR MATERIALS AND OPERATIONS SEE SKETCH NO. SHEET OF

REV	DATE	BY	APP	DESCRIPTION	CUSTOMER	ORDER OR CONT. NO.	JOB NAME	MARK NO.	SKETCH NO.	SHEET / OF	REV.
1	1/3/75	FA		ISSUED FOR CONST	Texas Utilities Service, Inc.	CP-0046	Comanche Peak 1 & 2	DD-1-16-025-Y33R		1 / 1	0
				Attachment #1							

ES

CS

L.R.

ITEM # 7 SQR A 8-23-79 NWA 9875 AOST 152829

Brown's dot, Inc.
C. P. S. E. S. JOB NO. 35-1195

WPS NO. REV. WELD NOS.
② 11032 5/4 1-8

FABRICATION CODE & CLASS
/ACC STD
ASME III

① M-1-016-025-433R
TRAVELER/DWG. NO.

COMPONENT SU.. ORT
WELD DATA CARD

⑤ *Dr. Hatching & Pat with 2-28-79*
⑦ HQ 3/13/79
ANI REVIEW DATE

WELD NO. ③	SYMBOL	WELDER(S)	WMR NO. (S)	④ INSP. RES. (S)	CERT. LEVEL	⑤ INSP. RESULTS	FINAL VT	CERT. LEVEL	⑥ INSP. RESULTS	FINAL MT OR PT	CERT. LEVEL	⑧ INSP. RESULTS	OTHER (SPECIFY)	CERT. LEVEL	⑨ ACCEPT/REQUIRE REPAIR
X	X		X	OC	II	NA	200/4/2/79	II	NA			NA			
1	ASB	RA 8-30-79		OC	II	V	RA 8-30-79	II	Set	VOID		PER DISPOSITION of NCR M-2438			208-11-80
2	ASB	8/26/79		OC	II	V	RA 8-30-79	II	Set	VOID		PER DISPOSITION of NCR M-2438			208-11-80
3	ASB	RA 8-30-79		OC	II	V	RA 8-30-79	II	Set						
4	A-B	RA 8-30-79		OC	II	V	RA 8-30-79	II	Set						
5	ASB	RA 8-30-79		OC	II	V	RA 8-30-79	II	Set	VOID		PER DISPOSITION of NCR M-2438			208-11-80
6	ASB	RA 8-30-79		OC	II	V	RA 8-30-79	II	Set	VOID		PER DISPOSITION of NCR M-2438			208-11-80
7	ASB	RA 8-30-79		OC	II	V	RA 8-30-79	II	Set						
8	ASB	RA 8-30-79		OC	II	V	RA 8-30-79	II	Set						
NA				OC		V			Set						

INFORMATION COPY

FINAL ACCEPTANCE ⑫

⑬ WELD REPAIR LOG

WELD NO.	REPAIR CARD NO.	WELD NO.	REPAIR CARD NO.

⑪ FINAL REVIEW

Biebaln 10/16/79
WELD ENGR. DATE

NOTES: (1) Applicable OC/ANI hold points shall be indicated by checkmark (✓).
(2) ANI insertion points indicated by (X).

RLJ 9-27-79

352

CONSTRUCTION OPERATION TRAVELER 35-1195

① TRAVELER NO. DD-1-016-025-133R	② EQUIPMENT NO. SEE 1	③ UNIT NO. 1	④ QUANTITY 1	⑤ PAGE/OF 1
⑥ ACTIVITY DESCRIPTION PIPE SUPPORT INSTALLATION + Fabrication		⑦ REFERENCE DRAWINGS SEE 1 REV. 0 CMC 3275 R1		
⑧ SPEC./PROC./ENG. INSTR.	⑨ LOCATION EL. 800'6"	⑩ SYSTEM DD		
PREPARED BY <u>Phil Chase</u>	DATE <u>2-5-79</u>	DEPT. Mech. Engr.		
REVIEWED BY <u>Pat Walsh</u>	DATE <u>2-28-79</u>	QA/QC ENG ANI		
ANI REVIEW <u>RDS</u>	DATE <u>3/13/79</u>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>		

OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
1	IH	Verify material	EH 6-30-79	
2	IH	Fabricate and/or install the pipe support assembly in accordance with the latest pipe support drawing, applicable CMC's, attached WDC's, and I.A.W. CPM6.9.	EH 6-30-79	
3	PD	Prepare surface, prime, and coat support assembly in accordance with CCP-30/AS-30. SC 2-1-79		
4	IH	Install Hilti-Kwik Bolts in accordance with CEI-20.		
5	BD	Install grout in accordance with CCP-16, and CCP-12.		
OBSERVE ALL QC/ANI HOLD POINTS ON REVERSE SIDE				

PU
2-28-79

△

2-26-79
INFORMATION
COPY
PPRV
CORRELATE CMC 3275 R1

BW92243

COMPONENT SUPPORT MECHANICAL INSPECTIONS

③ Rework Record

No.	DESCRIPTION	QC		INSPECTION		ANI		③ Rework Record								
		④ S	⑤ U	② Initial & Date	①	④ S	⑤ U	② Initial & Date	QC	ANI	QC	ANI	QC	ANI	QC	ANI
1.	Verify received material	✓		RA 8/30/79	NC											
	A. Transfer Mat'l. ID Marks	✓		RA 8/30/79	NC											
	B. Transfer Component Supp. Mark No. on Support Assembly	✓		RA 8/30/79	NC											
2.	Verify tolerances of cut material	✓		RA 8/30/79	OC											
3.	Verify column line location and levelness	✓		RA 8-30-79	NC											
4.	Verify elevation	✓		RA 8-30-79	NC											
5.	Verify size and configuration	✓		RA 8-30-79	NC											
6.	Verify clearance between pipe (or insulation & structural member)	✓		RA 8-30-79	NC											
7.	Verify travel stop position (in cold position)	N/A	N/A													
8.	Verify fasteners (size, thread engagement, surface contact lubricant)	N/A	N/A													
9.	Verify Hilti Bolt installation	✓		RA 8-30-79	NC											
	A. Installation in concrete	✓		RA 8/30/79	NC											
	B. Torque wrench (CT 163 cal, date 11-2-79)	✓		RA 8-30-79	NC											
10.	Perform final visual inspection	✓			NC											
11.	Perform final review and certify to code.	✓			✓											

INFORMATION
 KEY

- NOTES:**
- ① Check marks (✓) entered by QC and ANI to indicate hold points. ANI inspection points indicated by (X). Hold/inspection points not required indicated by N/A.
 - ② QC and ANI initials and dates entered after inspection is completed.
 - ③ The applicable date of revision is entered at top of column. Rework hold/inspection points are established by check marks (✓), (X)'s and N/A as in note ①. Rework inspections are initialed and dated in the column ②.
 - ④ Check marks (✓) entered to indicate satisfactory inspections.
 - ⑤ Check marks (✓) entered to indicate unsatisfactory inspections.

* Face bolts on wall plate only

CML LOG
 Rev 1.2
 11/27/90 QLC

WDC SERIAL # 08525
 DRAWING # DD-1-016-025-Y33/R
 LINE # NA

MULTIPLE WELL DATA CARD

ITEM NO.	WPS NO.	REV.	ICN	WELD FILLER MATERIAL	WELD NOS.	IP NO.	FABRICATION CODE & CLASS/ ACC STD ASME III-3
NA	11033	7	0	E7018	NA	1-1	

NOTES: 1. APPLICABLE QC/ANI HOLD POINTS SHALL BE INDICATED BY CHECKMARK
 2. ANI INSPECTION POINTS INDICATED BY (X).
 3. DENOTE SATISFACTORY INSPECTIONS BY AN "S"; UNSATISFACTORY INSPECTIONS BY A "U".

OPERATION #	OPERATIONS	
1	Support Number Identification	7 Spherical Bearings
2	Size, Configuration, Tolerance/Dwg.	8 All Welds/Dwg. & WPS (V.T.) *
3	Material Correct/Dwg.	9 Installation Complete
4	Fasteners Correct & Complete	10 Final PT/MT (as required)
5	Location & Elevation/Dwg.	11
6	Spring Can Stoops Installed	12

PRODUCTION RELEASE

WELD NO	OPERATION	HOLDPOINTS			CONST	SAT OR UNSAT	INSPECTION RESULTS (SIGN & DATE)			NDEP/REV.	MT&E # CALIB DUE DATE
		WT	QC	ANI			QC OR WT	NDE CERT. LEVEL	ANI		
NA	1	NA	✓	NC		SAT	✓	11-3-80	II		
NA	2	NA	✓	NC		SAT	✓	11-3-80	II		
NA	3	NA	✓	NC		SAT	✓	11-12-80	II		
NA	4	NA	✓	NC		N/A	✓	11-3-80	II		
NA	5	NA	✓	NC		SAT	✓	11-3-80	II		
NA	6	NA	✓	NC		N/A	✓	11-3-80	II		
NA	7	NA	✓	NC		N/A	✓	11-3-80	II		
NA	8	NA	✓	NC		SAT	✓	11-3-80	II		
NA	9	NA	NA	NC	✓						

Reviewed: C. J. Young 6-24-80

Welds 3, 4, 7, & 8 have been inspected per OLD WDC (copy attached) 8/28/80

* REF NCR M 2690 R5
 10/6/82

ALLS INDEXED

INFORMATION COPY PPRV

PERM. PLT. RECORD DATE: 17.1.10.13
 DD-1-016-025-Y33R

WE QC ANI BW 9 253
 APPROVAL SIGNATURES SHALL BE AFFIXED IN THE LINE IMMEDIATELY BELOW THE LAST STEP IN EACH SEQUENCE.

* Operations 1-8 are Final Inspections.

08525 ^{Can} 6-24-80

Weld Serial No. DD-1-016-025-777R

Drawing No. DD-1-016-025-V33R

WELD FILLER MATERIAL LOG

Weld No. 2-5-7-8, NA

WELD NO.	DATE	SIZE/CLASS	WELDER SYMBOL	WPS/ICN #	HEAT/LOT # or CODE #	AMT. ISS.	AMT. RT'D.	ISSUANCE APPROVAL
* 2	8-29-79	1/8 E-7018	ASB	11032 5-4	A80964 026B203	20	6	J.R. Barnett
* 5								J.R. Barnett
* 7								J.R. Barnett
* 8								J.R. Barnett P91
* 1	8-30-79	1/2 E-7018	ASB	11032 5-4	A80964 026B203	20	8	J.R. Barnett
* 2								J.R. Barnett
* 3								J.R. Barnett
* 4								J.R. Barnett
* 5								J.R. Barnett
* 6								J.R. Barnett P
<div style="border: 2px solid black; padding: 5px; display: inline-block;"> INFORMATION COPY </div>								
<p>Weld Wps. Not Applicable As of 3-31-80 ^{Can 6-24-80}</p>								
N/A	6/25/80	PERV 1/8	BLU	11032 7-0		30	29	Larry Thompson
NA	6-30-80	E7018 1/8	BTA	11032 7-0	A82394 026B204	10	7	Don Fields P-150
N/A	7/9/80	E7018 1/8	AFC	11032 7/0	A82394 026B204	70	12	Alvaro Warty P221

* These welds were Removed and reworked due to Mech. Eng. request.

ARMS INDEXED

PERM. PLT. RECORD

ATTACHMENT 1

RTN	FILE NO.
L	17.137.13
SUBFILE LOC.	
AF-1-002-033-Y33K	

DATE: DOCUMENTATION CHECK LIST

* PACKAGE MARK NO. AF-1-002-033-Y33K

NUMBER OF PAGES

TYPE OF DOCUMENT

1. N/A
2. 4
3. 2
4. 2
5. N/A
6. 9
7. N/A
8. N/A
9. N/A
10. N/A
11. 2
12. N/A
13. 2

- Manufacturing Record Sheet (MRS)
- Weld Data Card (WDC) Weld No(s): N/A
- Weld Filler Material Log (WFML)
- Material Identification Log (MIL)
- Non-Destructive Examination Report (NDER)
- Inspection Report (IR)
- Nonconformance Report (NCR)
- Vendor Documentation
- Repair Process Sheet (RPS) Weld No(s) N/A
- Operation Traveler (OT)
- Drawing (including CMC) DWG (2 PAGES) Y24 09/24/83
- Material Requisition (MR)
- Miscellaneous (Describe Below) ATTACHMENT #5 (1 PAGE) Y24 09/24/83
NPSI DATA SHEET (1 PAGE) Y24 09/24/83

INFORMATION
COPY
 PPRV

REF: AF-1-YD-03 SPOO1 # 4 Y24 09/24/83
 This documentation has been reviewed and accepted per CP-QAP-13.2 and the vendor certified as-built drawing.

This HANGER HAS BEEN RESEARCHED AND HAS NO EVIDENCE OF OPEN NCR'S
Y24 09/24/83

QES Representative Jany & Hill
 Date 09/24/83
21 Total number of pages in package
 ANI 952
 DATE 10/5/83

FOIA-85-59
 B1452

ATTACHMENT 5

P-1002-033-Y33K P.2
 Port Drawing Number/Revision

Page 1 of 2

QUALITY CONTROL
 COMPONENT SUPPORT CHECKLIST

CP-QAP-12.1 Rev. 9

PARA.	OP.NO.	INSPECTION CRITERIA	QCI/DATE	SAT/UNSAT
3.5	1.	Support Configuration complies with Vendor Certified or Design Reviewed Drawing (VCD/DRD)	9-7-83 7LHarping	<u>SAT</u>
N/A	2.	Structural member cut lengths comply with Reference dimensions $\pm 2"$	9-7-83 7LHarping	<u>SAT</u>
N/A	3.	Baseplate tolerances (excluding thickness) comply with the VCD/DRD $\pm \frac{1}{4}"$.	9-7-83 7LHarping	<u>SAT</u>
N/A	4.	Working point dimensions locating structural components comply with the VCD/DRD $\pm 1"$ (except for pipe location tolerances)	9-7-83 7LHarping	<u>SAT</u>
3.5.1	5.	a) All accessible welds reinspected and are in compliance with VCD/DRD. b) All skewed welds have been reinspected and are in compliance with the VCD/DRD.	9-7-83 7LHarping	<u>SAT</u>
3.5.3	6.	Snubber(s) Serial Number <u>14713 / 14699</u> * a) Nuts, bolts, cotter pins, lock wire, etc. installed where required. b) Exposed threaded surfaces are free of excessive rust or foreign material.	9-7-83 7LHarping	<u>SAT</u>
N/A	7.	Spherical bearings are free of foreign material and spacer(s) are installed as required. Serial number <u>N/A 7LH-9-7-83</u>	9-7-83 7LHarping	<u>SAT</u>
3.5.3	8.	Spring Can(s) (if applicable) Serial number <u>N/A 7LH 9-7-83</u> a) Nuts, bolts, cotter pins, lock wire, etc. installed where required. b) Exposed threaded surfaces are free of excessive rust or foreign material.		

INFORMATION
COPY
 PRRV

ATTACHMENT 5

AF-1-002-033-X334 R-2
Support Drawing Number/Revision

Page 2 of 2

QUALITY CONTROL
COMPONENT SUPPORT CHECKLIST

CP-QAP-12.1 Rev. 9

PARA.	OP.NO.	INSPECTION CRITERIA	QCI/DATE	SAT/UNSAT
N/A	9a.	Concrete Expansion anchors embedment/engagement complies with drawing or Attachment 5B.	9-7-83 JLH	SAT
	9b.	Concrete inserts have proper embedment/engagement (2D + 1/8").	JLH 9-7-83	N/A
ATTACH.	10.	Installation of U-bolts on large bore/small bore supports shall be inspected as follows: 1) U-bolts used in pinned connection application (i.e., struts and snubbers) are to be installed on the pipe as shown in Figure 1 for large bore supports. 2) U-bolts on rigid frames, (large bore) shall be installed as shown in Figure 2. 3) For installation of U-bolts on small bore supports, figures 4 and 5 show acceptable arrangements when the design drawing depicts the configuration as shown in Figure 3. 4) Clearances as specified on VCD/DRD	JLH 9-7-83	N/A
3.5.2	11.	Clearances must be verified if: a) The support configuration is modified by design change. b) The support is being reinstalled following removal to accomplish a design change or other construction. c) Permitted by Engineering. d) Visual examination indicates the sum of the clearances have not changed after verification at time of installation.	JLH 9-7-83	N/A
N/A	12.	Remarks: <u>Ref. IR AM-01265</u> <u>Spherical bearing dislodged</u> <u>IR Closed SAT / J. Jones 9-12-83</u>		

INFORMATION
COPY
PPRV

AF-1-002-033-Y37K
 WAGER NUMBER

MATERIAL IDENTIFICATION LOG

Mat'l Spec	Material Description	Quantity	Heat/ID Number	Salvaged Hanger Number (Where applicable)	QC Verification & Date	Notes
AS00-CRB	T.S. 4x4x1/2-4 1/2"	1	#1 065312	NA	B/M 9-16-81	
AS00-CRB	T.S. 4x4x1/2-5'10 1/2"	1	#2 T25344	NA	B/M 9-16-81	
AS00-CRB	T.S. 4x4x1/2-8'1/2"	2	#3 T25344	NA	B/M 9-16-81	
SA36	1 1/2" RE 9" L3	2	#10 28070	NA	⊕	
SA36	PK 7/8 x 8 x 11 1/4	2	#13 M1501012	NA	38 7/2/01	
SA36	1 1/2 x 1 1/4 x 19 3/4 C.S.R	1	#5 36957186	NA	GKC 9-22-81	
SA36	1 1/2 x 1 1/4 x 17 3/4 C.S.R	1	#4 369571	NA	GKC 9-21-81	
	XRB-REAR BRACKET	4	#7 NF1287	AF-1-008-018-008-A338	GKC 9-21-81	
	Rear Bracket	1	NF1287	SW-1-129-087-Y33X	GKC 9-21-81	
	Rear Bracket	1	NF1287	CC-1-087-007-A338	GKC 9-21-81	
	Rear Bracket	1	NF1124	SI-1-029-050-X328	GKC 9-21-81	

INFORMATION
COPY
 PPRV


FABBED ITEM 1, 2, 3, 10 PER PRINT + CMC P-28.
 FABBED ITEM #13 PER CMC 56639 REV1 9-8-81. J.K.F.

⊕ Verified heat number & material length for spec item 10. B/M 9-9-81

- ①
- ②
- ③
- ④
- ⑤
- ⑥
- ⑦
- ⑧
- ⑨
- ⑩
- ⑪
- ⑫
- ⑬
- ⑭
- ⑮
- ⑯
- ⑰

DF.
 9-15-81

Product Name/Part Code		Material	Load Capacity at 100% _{ASME} RFR		
Rear Bracket/S4RS	Size	Specifi- cation	Design Level A/B	Level C	Level D
	1/4	(1), (3)	.35	.51	.51
	1/2	(1), (3)	.65	.86	.86
	1	(1), (3)	1.5	2.10	2.1
	2	(1), (3)	6.0	10.38	10.38
	10	(1), (3)	15.0	20.8	22.1
	35	(2), (3)	50.0	67.2	72.45
	100	(2), (3)	120.0	160.0	160.00



INFORMATION COPY
PPRV

- (4) Size 1/4: Non-welded items; size 1/2, 1, 2 are welded items.
- (3) SA-193 B7C or SA-193 B7E (HT-1100, HT-1150) pin with carbon steel cotter pins and space tagged (see Section 10.1 per NF-2121(b)).
- (2) SA-36 Bracket
- (1) A-662 Class 3 (per Code Cases 1644-5, 1644-6, N-71-7, N-71-8, N-71-9) or SA-36 bracket.



This Certified Design Report Summary has been prepared by NPS Industries, in accordance with ASME Section III, Subparagraph NCA-1551.1, Code Case N-247 and is applicable for Code Classes 1, 2, 3 and MC Component supports designed by analysis in compliance with Subsection NF, Article 1000, 1974 Edition and also all editions thru 1980 Edition No. Addenda. The Applicable Design Specification (NF38-4-1974) and Design Report (NPS-DR-S4RS) are maintained on file in NPS Industries' Quality Assurance Records at [Address].
New Jersey. Prepared by: J. P. Smith Registration No. 12345

CWC LOG

56639 R24-3 12/1/81
56639 R4 229/12/81

WDC SERIAL # 45780
DRAWING # AF-1-002-033-Y33A
LINE # NA

MULTIPLE WELD DATA CARD
CPM 9.10.81

ITEM NO.	WPS NO.	REV.	ICN	WELD FILLER MATERIAL	WELD NOS.	P NO.	FABRICATION CODE & CLASS/ ACC STD ASME III-3
NA	11032	7	1	E7018	NA	1-1	

- NOTES: 1. APPLICABLE QC/ANI HOLD POINTS SHALL BE INDICATED BY CHECKMARK
 2. ANI INSPECTION POINTS INDICATED BY (X).
 3. DENOTE SATISFACTORY INSPECTIONS BY AN "S"; UNSATISFACTORY INSPECTIONS BY A "U".

OPERATION #	OPERATIONS
1	Support Number Identification
2	Size, Configuration, Tolerance/Dwg.
3	Material Correct/Dwg.
4	Fasteners Correct & Complete
5	Location & Elevation/Dwg.
6	Spring Can Stoops Installed
7	Spherical Bearings
8	All Welds/Dwg. & WPS (V.T.)
9	Installation Complete
10	Final PT/MT (as required)
11	
12	

PREP. Carol. Randall 9/30/81

PRODUCTION RELEASE

WELD NO.	OPERATION	HOLDPOINTS			CONST	SAT OR UNSAT			INSPECTION RESULTS (SIGN & DATE)	NOEP/REV.	MT&E # CALIB DUE DATE
		WT	QC	ANI		QC OR WT	NOE CERT. LEVEL	ANI			
NA	1	NA	✓	NC		S	GKC	9-22-81	II		
NA	2	NA	✓	NC		S	GKC	9-22-81	II		
NA	3	NA	✓	NC		S	GKC	9-22-81	II		
NA	4	NA	✓	NC		S	GKC	9-22-81	II		
NA	5	NA	✓	NC		S	GKC	9-22-81	II		
NA	6	NA	✓	NC		NA					
NA	7	NA	✓	NC		*D					
NA	8	NA	✓	NC		S	GKC	9-22-81	II		GI-QAP 102-7A
NA	9-	NA	NA	NC	✓	DF		9-15-81			

Reviewed: W. Cochran 4/27/81

11/6-30-81

* Fillet welds Between Items #3 + #6 SAT Per QTCAP 102-7A GSK 9-14-81
 * Fillet welds Between Items #5 + #10 SAT Per QTCAP 102-7A GSK 9-14-81

*D snubbers not installed } GKC
 @ grout required - IRMA# 24341 } 9-22-81

INFORMATION
COPY

IR# 258 PPR welded and sealed, SHIMS INSTALLED 1/4" X 22" S.H. KIB. PDM 9-14-81
 (7) 1/4" X 1/2" S.H. KIB. PDM 9-14-81

WE L. Wyatt 9-16-81

QC

ANI 952 10/5/83

APPROVAL SIGNATURES SHALL BE AFFIXED IN THE LINE IMMEDIATELY BELOW THE LAST STEP IN EACH SEQUENCE.

CMC LOG

MULTIPLE WELD DATA CARD

WDC SERIAL # 84461
 DRAWING # AF-1-002-033-433K
 LINE # RA

ITEM #	WPS #	REV.	ICN	WELD FILLER MATERIAL	WELD NOS.	P NO.	FAB CODE & CLASS
NA	11032	10	0	E7015	DOA *	1-1	ACC STD ASME III-3 CPM 9.10

- NOTES: 1. APPLICABLE QC/ANI HOLD POINTS SHALL BE INDICATED BY CHECKMARK
 2. ANI INSPECTION POINTS INDICATED BY (X)
 3. DENOTE SATISFACTORY INSPECTIONS BY AN "S", UNSATISFACTORY INSPECTIONS BY A "U"

OPERATION #	OPERATIONS
1	Support Number Identification
2	Size, Configuration, Tolerance/Dwg
3	Material Correct/Dwg
4	Fasteners Correct & Complete
5	Location & Elevation/Dwg
6	Spring Can Stops Installed
7	Spherical Bearings
8	All Welds/Dwg & WPS (VT) QI-OAP 11.1-28 Rev 1
9	Installation Complete
10	Final PT/MT (As Required) QI-OAP 10.2-1 / .2-2
11	
12	

PREP: LONG VO 4/20/83

PRODUCTION RELEASE

WELD NO.	OPERATION	HOLDPOINTS			CONST	SAT or UNSAT	INSPECTION RESULTS (SIGN & DATE)			NDER/REV	MT & E CALIB. DUE DATE
		WT	QC	ANI			QC or WT	NDE CERT LEVEL	ANI		
NA	1	NA	✓	NC		SAT	M. Kable 5/4/83	II			
*	8	NA	✓	NC		SAT	M. Kable 5/4/83	II			
NA	9	NA	NA	NA	SC. 4-27-83						

REVIEWED: [Signature] 4/20/83

4-20-83

grinding not required in kable 5/4/83

INFORMATION
COPY
 PPRV

WE W. Cochrane 4/20/83 QC ANI 952 10/5/83
 APPROVAL SIGNATURES SHALL BE AFFIXED IN THE LINE IMMEDIATELY BELOW THE LAST STEP IN EACH SEQUENCE.

* Operations 1-8 are Final Inspections.

INSTALLATION TO BE IN ACCORDANCE WITH PROCEDURES REFERENCED IN CPM-6.11

MODIFICATION PACKAGE
 PER PRINTR 2 LV 4/20/83

QUALITY CONTROL

HANGER INSPECTION REPORT

QT-229-11.1-26	Rev.	19
QT-229-10.2-1	Rev.	N/A
QT-229-10.2-2	Rev.	N/A
QT-229-11.1-26	Rev.	N/A

IDENTIFICATION

Hanger No. (1) AF-1-002-033-Y33K Class (2) 3
Drawing No. Rev. (3) 2

I. MATERIAL ACCEPTABILITY PER DRAWING AND NOTED ON M.I.D.

(4) N/A
Inspector Level Date

II. INSTALLATION COMPLETE PER DRAWING

(5) M Kaplan II 5/4/83
Inspector Level Date

a. Comments:

(i.e.) Snubber Not Installed
Star Spang
Slight Holes

N/A
N/A
N/A

III. WELDING PER DRAWING INCLUDING ATTACHMENTS

a. All weld per procedure/drawing (6) M Kaplan II 5/4/83
Inspector Level Date

b. ADDITIONAL NDE c. HEAT TREAT N/A
Inspector Level Date

N/A
Inspector Level Date
N/A
Inspector Level Date

COMMENTS: (8) N/A
PPRV
W

NCRs: (9) N/A



COMANCHE PEAK STEAM ELECTRIC STATION
INSPECTION REPORT

SHEET 1 OF 1
NO. IR-M-01057

ITEM DESCRIPTION BEARINGS RESTAKED	IDENTIFICATION NO. AF-1-002-033-433K	SYSTEM / STRUCTURE DESIGNATION AF-SB1 800EL
SPEC. NO. N/A	REV. N/A	REF. D.D. OCC. & REV. & CHANGE NO. LI-QAD 11.1-28A 4
<input checked="" type="checkbox"/> IN-PROCESS INSPECTION	<input type="checkbox"/> PRE-INSTALLATION VERIFICATION	<input type="checkbox"/> INSTALLATION INSPECTION
<input type="checkbox"/> FINAL INSPECTION	<input type="checkbox"/> PRE-TEST INSPECTION	MEASURE OR TEST EQUIP. IDENT. NO. N/A

INSPECTION RESULTS

INSPECTION COMPLETED, ALL APPLICABLE ITEMS SATISFACTORY

INSPECTION COMPLETED, UNSATISFACTORY ITEMS LISTED BELOW

William W. Adams 9-9-83
QC INSPECTOR DATE

ITEM NO.	INSPECTION ATTRIBUTES	SAI	INSDAT	DATE	QC SIGNATURE
A.	Eye rod hole not deformed	✓			
B.	Bearing race center and staked	✓			
C.	Bearing free from dirt, rust, foreign material	✓			
D.	Bearing gimbals freely	✓			
E.	Record support Mark Number (Identification Number, Item 3) AF-1-002-033-433K	✓			

ARMS INDEXED

INFORMATION COPY
PPRV

RELATED VCR NO. _____ IR CLOSED _____ DATE _____ SIGNATURE _____ QC INSPECTOR

Card Serial # 82656

Previous Hanger # N/A

(B) Component Serial # 15427-11-4

WELD LOG
56639R-5T

With Kit
Vendor Supplied Component
Modification Record

Original Hanger # N/A
Designated Hanger # AF-1-002-093-V331

PRV CMG

ITEM NO.	WPS NO.	REV	ICN	WELD FILLER MATERIAL	WELD NOS.	P NO.	FAB CODE & CLASS/ACC. STD.
9	11032	10	0	E7018	1	7-7	ASME III-2 CPM-9.12/2

NOTES: 1. APPLICABLE QC/ANI HOLD POINTS SHALL BE INDICATED BY CHECKMARK
 2. ANI INSPECTION POINTS INDICATED BY (X).
 3. DENOTE SATISFACTORY INSPECTIONS BY AN "S"; UNSATISFACTORY INSPECTIONS BY A "U".

OPERATION #	OPERATIONS
1	Material Documented on MIL
2	ID Marking transfer
3	Fit-up
4	Final Dimension
5	Final VT QI-GAP 11.1-25 A
6	Final PT/MT QI-GAP 10.2-1/10.2-2
7	Verification of Code Plate Transfer

DISPOSITION OF CODE PLATE
 RELOCATED TO QC
N.A. Madala 3-21-83
 (QC INSPECTOR) (DATE)

PREP: AKS 3/17/83 PRODUCTION RELEASE

WELD NO.	OPERATION	HOLDPOINTS			CONST	SAT OR INSPECTION RESULTS (SIGN & DATE)				
		WT	QC	ANI		UNSAT	QC OR WT	NCE CERT LEVEL	ANI	
NA	2	NA	✓	NC						Rev.
1	3	NA	✓	NC						
NA	4	NA	✓	NC						
1	5	NA	✓	NC						
NA	7	NA	✓	NC						

AKS
2/83
REVIEW S. Masten 3/18/83

X Operations #7 N.A. Madala 5-21-83

INFORMATION
COPY
PPRV

APPROVAL SIGNATURES SHALL BE AFFIXED IN THE LINE IMMEDIATELY BELOW THE LAST STEP IN EACH SEQUENCE.

W.A.K. Alan 3/22/83

QC

ANI Y.S.D./10/5/83

INSTALLATION TO BE IN ACCORDANCE WITH PROCEDURES REFERENCED IN CPM-6.11

Previous Hanger # NA

Component Serial # 15427-11-16

56639R-5

with kit (A)
Vendor Supplied Component
Modification Record
PPV-LMC

Original Hanger # NA
Designated Hanger # AF-1002-033-Y33K

ITEM NO.	RPS NO.	REV.	ICH	WELD FILLER MATERIAL	WELD NOS.	P NO.	FAB CODE & CLASS/ACC. STD.
9	11032	10	0	E 7018	1	1-1	ASME III-2 CPM-9.12/7

NOTES: 1. APPLICABLE QC/ANI HOLD POINTS SHALL BE INDICATED BY CHECKMARK
2. ANI INSPECTION POINTS INDICATED BY (X).
3. DENOTE SATISFACTORY INSPECTIONS BY AN "S"; UNSATISFACTORY INSPECTIONS BY A "U".

OPERATION #	OPERATIONS
1	Material Documented on MIL
2	ID Marking Transfer
3	Fit-Up
4	Final Dimension
5	Final VI <u>QT-GAP 11.1-25 A</u>
9	Final PT/MT <u>QT-GAP 10.2-1/10.2-2</u>

Verification of Code Plate Transfer
DISPOSITION OF CODE PLATE
 RELOCATED TO QC
NA M. Welder 3-21-83
(QC INSPECTOR) (DATE)

PREP: AKS 3/18/83 PRODUCTION RELEASE


WELD NO.	OPERATION	HOLDPOINTS			CONST	SAT OR INSPECTION RESULTS (SIGI & DATE)			
		WT	QC	ANI		UNSAT	QC OR WT	NOE CERT LEVEL	ANI
<u>NA</u>	<u>2</u>	<u>NA</u>	<u>✓</u>	<u>NC</u>					<u>Rev.</u>
<u>1</u>	<u>9</u>	<u>NA</u>	<u>✓</u>	<u>NC</u>					
<u>NA</u>	<u>4</u>	<u>NA</u>	<u>✓</u>	<u>NC</u>					
<u>1</u>	<u>5</u>	<u>NA</u>	<u>✓</u>	<u>NC</u>					
<u>NA</u>	<u>7</u>	<u>NA</u>	<u>✓</u>	<u>NC</u>					

AKS
3/18/83

Review B. Masters 3/18/83

PAG 31863

** Operation # 7018 M. Welder 3-21-83*



AKS 3/28/83 QC ANI
APPROVAL SIGNATURES SHALL BE AFFIXED IN THE LINE IMMEDIATELY BELOW THE LAST STEP IN EACH SEQUENCE.

INSTALLATION TO BE IN ACCORDANCE WITH PROCEDURES REFERENCED IN CPM-6.11

QC CHECKLIST FOR REMOVAL
AND REINSTALLATION OF SNUBBERS

I-QAP-11.1-28A Rev. 4

Page 1 of 1

REMOVAL:

PARA.	OP. NO.	OPERATION
<u>10.4.1</u>	1.	Hanger # <u>AF-1-002-033-V33K</u>
<u>10.4.1</u>	2.	IRN # <u>M734</u>
<u>10.4.1</u>	3.	Snubber Serial # <u>14699</u>
<u>10.4.1</u>	4.	Pin to Pin Dimension (Snubber Fully Compressed) <u>35 1/8"</u>
<u>10.4.1</u>	5.	Physical Damage <u>BEARINGS DISLOADED</u>
		QCI/DATE <u>Phillip Watkins 9-9-83</u>

REINSTALLATION:

PARA.	OP. NO.	OPERATION
<u>10.4.2</u>	1.	Snubber Serial # <u>14699</u>
<u>10.4.2</u>	2.	Snubber Operation <u>SAT</u>
<u>10.4.2</u>	3.	Physical Damage <u>NONE</u>
<u>10.4.2</u>	4.	Pin to Pin Dimension (Snubber Fully Compressed) <u>35 1/8"</u>
<u>10.4.2</u>	5.	Torque of Adjustable Eye Rod Jam Nut
		M&TE <u>N/A</u> VALUE <u>N/A</u>
		Reinstallation Complete QCI <u>Phillip Watkins</u> DATE <u>9-9-83</u>
		QC Supervision Review _____ DATE _____
		_____ N/A _____
		COMMENTS: <u>BEARINGS RESTAKED PER JE-M-01057. QVA 9-9-83.</u>

INFORMATION
COPY
PPRV

QC CHECKLIST FOR SNUBBER INSTALLATION

QI-QAP 11.1-28A, REV. 2

PARA.	OP. NO.	OPERATION	QCI/DATE	SAT/UNSAT
		<i>Reinstallation per TRA# 009422</i>		
N/A	1.	Hanger # <u>AF-1-002-033-Y33K(B)</u>	<u>M. Valdez 5-24-83</u>	<u>Sat.</u>
N/A	2.	Snubber Serial # <u>14699</u> <i>MA# previously verified per original checklist</i>	<u>M. Valdez 5-24-83</u>	<u>Sat.</u>
5.7.2		SNUBBER OPERATION:		
	3.	Snubber Size <u>10</u>	<u>M. Valdez 5-24-83</u>	<u>Sat.</u>
	4.	Stroke Length <u>6"</u>	<u>M. Valdez 5-24-83</u>	<u>Sat.</u>
8.0	5.	Torque of Transition Kit or Forward Bracket: M T & E _____ VALUE _____	<u>MA 5-24-83</u>	<u>NA</u>
8.0	6.	Torque of Adjustable Eye Rod End Jam Nut: M T & E <u>CT1717 15 JUN 83 100 FT/LBS</u>	<u>Delhau 5-24-83</u>	<u>SAT</u>
5.7.1	7.	Torque of Ring Nut (35 & 100 Only) M T & E _____ VALUE _____	<u>MA 5-24-83</u>	<u>NA</u>
5.7.1	8.	Relative Angle Adjustment (If Required)	<u>MA 5-24-83</u>	<u>NA</u>
5.7.2	9.	Reverify Snubber Operation: Stroke Length _____	<u>MA 5-24-83</u>	<u>NA</u>
3.1		MATERIAL I. D. (As Applicable)		
	10.	(Bulk) Forward Bracket _____	<u>MA 5-24-83</u>	<u>NA</u>
	11.	(Bulk) Base Plate _____	<u>MA 5-24-83</u>	<u>NA</u>
	12.	(Bulk) Forward Bracket Eye _____	<u>MA 5-24-83</u>	<u>NA</u>
	13.	Transition Kit _____	<u>MA 5-24-83</u>	<u>NA</u>
	14.	Adapter Plate _____	<u>MA 5-24-83</u>	<u>NA</u>
	15.	Eye Rod _____	<u>MA 5-24-83</u>	<u>NA</u>
	16.	Coupling Nut _____	<u>MA 5-24-83</u>	<u>NA</u>
	17.	Barrel _____	<u>MA 5-24-83</u>	<u>NA</u>

INFORMATION
COPY
PPRV

QI-QAP 11.1-28A, REV. 2

PARA.	OP. NO.	OPERATION	QCI/DATE	SAT/UNSAT
		<i>AF-1-002-033-433K (B)</i>		
3.1.1	17.	(100 Only) Spherical Bearing Pins _____	<i>MA 5-24-83</i>	<i>NA</i>
	18.	(35 & 100 Only) Eye Rod Jam Nut _____	<i>MA 5-24-83</i>	<i>NA</i>
	19.	(If Visible) Pipe Clamp _____	<i>YB 5-24-83</i>	<i>N/A</i>
	20.	(If Visible) Rear Bracket <i>NF1287(2ples)</i>	<i>Shaw 5-24-83</i>	<i>SAT</i>
5.6	21.	Verification of Full Thread Engagement Of Eye Rod In Coupling Nut	<i>Shaw 5-24-83</i>	<i>SAT</i>
5.6	22.	C-C Dimension _____	<i>Shaw 5-24-83</i>	<i>SAT</i>
5.6	23.	A-C Dimension per DWG. _____	<i>Shaw 5-24-83</i>	<i>SAT</i>
4.4		ACTUAL WELD SIZES (Modifications Only)		
	24.	Transition Kit _____	<i>MA 5-24-83</i>	<i>NA</i>
	25.	Forward Bracket _____	<i>MA 5-24-83</i>	<i>NA</i>
5.2	26.	Minimum Thread Engagement Complies With Attachment 10.	<i>MA 5-24-83</i>	<i>NA</i>
	27.	Installation Complete	<i>Shaw 5-24-83</i>	<i>SAT</i>
	28.	QC Supervision Review	<i>Pagan 5/31/83</i>	<i>SAT</i>
		NCR _____	<i>YB 5-24-83</i>	<i>N/A</i>
		COMMENTS <i>DWG REV #2 Shaw 5-24-83</i>		

INFORMATION
 COPY
 PPRV

NOTE: ANY OPERATIONS THAT ARE NOT APPLICABLE MUST BE MARKED "NA", INITIALED AND DATED BY THE QCI.

QC CHECKLIST FOR SNUBBER INSTALLATION

QI-QAP 11.1-28A, REV. 2

PARA.	OP. NO.	OPERATION	QCI/DATE	SAT/UNSAT
		<i>Reinstallation per FRN# 009422</i>		
N/A	1.	Hanger # <u>AF-1-002-033-Y33K(A)</u>	<u>M. Hulse 5-24-83</u>	<u>Sat.</u>
N/A	2.	Snubber Serial # <u>14713</u> <i>MR previously verified per original checklist</i>	<u>M. Hulse 5-24-83</u>	<u>Sat.</u>
5.7.2		SNUBBER OPERATION:		
	3.	Snubber Size <u>10</u>	<u>M. Hulse 5-24-83</u>	<u>Sat.</u>
	4.	Stroke Length <u>6"</u>	<u>M. Hulse 5-24-83</u>	<u>Sat.</u>
8.0	5.	Torque of Transition Kit or Forward Bracket: M T & E _____ VALUE _____	<u>SMH 5-24-83</u>	<u>NA</u>
8.0	6.	Torque of Adjustable Eye Rod End Jam Nut: M T & E <u>CI 1717 15 JUN 83 100 FT/LBS</u>	<u>Z. Brown 5-24-83</u>	<u>SAT</u>
5.7.1	7.	Torque of Ring Nut (35 & 100 Only) M T & E _____ VALUE _____	<u>M. Hulse 5-24-83</u>	<u>NA</u>
5.7.1	8.	Relative Angle Adjustment (If Required)	<u>M. Hulse 5-24-83</u>	<u>NA</u>
5.7.2	9.	Reverify Snubber Operation: Stroke Length _____	<u>M. Hulse 5-24-83</u>	<u>NA</u>
3.1.1		MATERIAL I. D. (As Applicable)		
	10.	Forward Bracket _____	<u>M. Hulse 5-24-83</u>	<u>NA</u>
	11.	(Bulk) Base Plate _____	<u>M. Hulse 5-24-83</u>	<u>NA</u>
		(Bulk) Forward Bracket Eye _____	<u>M. Hulse 5-24-83</u>	<u>NA</u>
	12.	Transition Kit _____	<u>M. Hulse 5-24-83</u>	<u>NA</u>
	13.	Adapter Plate _____	<u>M. Hulse 5-24-83</u>	<u>NA</u>
	14.	Eye Rod _____	<u>M. Hulse 5-24-83</u>	<u>NA</u>
	15.	Coupling Nut _____	<u>M. Hulse 5-24-83</u>	<u>NA</u>
	16.	Barrel _____	<u>M. Hulse 5-24-83</u>	<u>NA</u>

INFORMATION
COPY
PPRV

QI-QAP 11.1-28A, REV. 2

PARA.	OP. NO.	OPERATION	QCI/DATE	SAT/UNSAT
		<u>AF-1-002-033-433K(B)</u>		
3.1.1	17.	(100 Only) Spherical Bearing Pins _____	<u>MA 5-24-83</u>	<u>NA</u>
	18.	(35 & 100 Only) Eye Rod Jam Nut _____	<u>MA 5-24-83</u>	<u>NA</u>
	19.	(If Visible) Pipe Clamp <u>2x 24/83</u> _____	<u>MA 5-24-83</u>	<u>N/A</u>
	20.	(If Visible) Rear Bracket <u>NF 1124</u> <u>NF 1287</u> _____	<u>Shaw 5-24-83</u>	<u>SAT</u>
5.6	21.	Verification of Full Thread Engagement Of Eye Rod In Coupling Nut	<u>Shaw 5-24-83</u>	<u>SAT</u>
5.6	22.	C-C Dimension _____	<u>Shaw 5-24-83</u>	<u>SAT</u>
5.6	23.	A-C Dimension per DWG. _____	<u>Shaw 5-24-83</u>	<u>SAT</u>
4.4		ACTUAL WELD SIZES (Modifications Only)		
	24.	Transition Kit _____	<u>MA 5-24-83</u>	<u>NA</u>
	25.	Forward Bracket _____	<u>MA 5-24-83</u>	<u>NA</u>
5.2	26.	Minimum Thread Engagement Complies With Attachment 10.	<u>MA 5-24-83</u>	<u>NA</u>
	27.	Installation Complete	<u>Shaw 5-24-83</u>	<u>SAT</u>
	28.	QC Supervision Review	<u>Shaw 5/24/83</u>	<u>SAT</u>
N/A		NCR _____	<u>MA 5-24-83</u>	<u>N/A</u>
		COMMENTS <u>DWR REV #2 Shaw 5-24-83</u> <u>AF-QAP 11.1-28A R-2</u> <u>Spherical Bearing Rechecked M. Allen 5-24-83</u>		

INFORMATION
COPY
PPRV

NOTE: ANY OPERATIONS THAT ARE NOT APPLICABLE MUST BE MARKED "NA", INITIALED AND DATED BY THE QCI.

ARMS
INDEXED

PERM. PLT. RECORD

RTN	FILE NO.
L	17.1.04.13
SUBFILE LOG	
SW-1-173-716-433K	

DATE:

ATTACHMENT 1

DOCUMENTATION CHECK LIST

PACKAGE MARK NO. SW-1-173-716-433K 5

NUMBER OF PAGES	TYPE OF DOCUMENT
1. <u>NA</u>	Manufacturing Record Sheet (MRS)
2. <u>3</u>	Weld Data Card (WDC) Weld No(s) <u>NA</u>
3. <u>4</u>	Weld Filler Material Log (WFML)
4. <u>4</u>	Material Identification Log (MIL)
5. <u>NA</u>	Non-Destructive Examination Report (NDER)
6. <u>2</u>	Inspection Report (IR)
7. <u>1</u>	Nonconformance Report (NCR)
8. <u>NA</u>	Vendor Documentation
9. <u>1</u>	Repair Process Sheet (RPS) Weld No(s) <u>NA</u>
10. <u>1</u>	Operation Traveler (OT)
11. <u>2</u>	Drawing (including CMC)
12. <u>NA</u>	Material Requisition (MR)
13. <u>5</u>	Miscellaneous (Describe Below)

1 ATTACHMENT 5
 1 INPSI DATA SHEET
 1 Weld Checklist
 2 supplier checklist

This documentation has been reviewed and accepted per CP-QAP-18.2 and the vendor certified as-built drawing.

INFORMATION
COPY
 PPRV

This HANGER has BEEN
 Researched AND HAS NO
 Evidence of OPEN NCR'S
 MA 9-30-83

QES Representative Mahler

Date 9-30-83

23 Total number of pages in package

ANI 951


DATE 10/9/83

FOIA-85-59

B/453

X
17 TO 1
4R


CHECK CURRENT REVISION
OF DCA-5021 FOR HANGER
CLASSIFICATION.



ITEM NO	QTY REQ'D	MATERIAL DESCRIPTION	P&S	REV	DATE	OWN	CHKD	APPVD
1	1	W/10 RO 3/4\"/>						
2	1	TS 1\"/>						
3	1	TS 1\"/>						
4	1	TS 1\"/>						
5	8	1\"/>						
6	1	CS R 1\"/>						
7	1	CS R 1\"/>						
8	1	SPC-14-100 PIPE CLAMP						
9	1	CS R 3/4\"/>						
10	1	SPATE 3/8\"/>						
11	1	TS 6\"/>						
12	1	TS 6\"/>						
13	1	TS 3\"/>						
14	2	CS R 1\"/>						
15	1	TS 3\"/>						
16	1	TS 3\"/>						
17	4	1/2\"/>						
18	1	3/4\"/>						

REV	DESCRIPTION	DATE	OWN	CHKD	APPVD
A	REVISED PER CLK 5/27/79 (X) 1607	5/27/79	RD	CEH	KCH
B	SEE LIST "AS BUILT"				
C	RELEASED FOR CONSTRUCTION	1/9/87	REN	RC	

ASME CODE EDITION: 1974
ADDENDA: WINTER
DESIGN SER: MS 46A



REV	DESCRIPTION	DATE	OWN	CHKD	APPVD
3	REV'D VENDOR CERT	4/28	RD	CEH	KCH

DATA PT	SUPPORT	LOADS (LBS)	PIPE WT TO HANGER
80	DESIGN	SERVICE	LEVEL
VERT			
N-S			
E-W			

REF DWGS	REV	MECHANICAL	REV	ELECTRICAL	REV	DESCRIPTION
BRIL 150	REV	MECHANICAL	REV	ELECTRICAL	REV	DESCRIPTION
SW-1-YD-08	4	ME-1002	15	EI-1022	4	REV'D AS NOTED IN FIELD MODIFIED
FAB 150	REV	STRUCTURAL	REV	H.V.A.C	REV	HANGER SKECH DELETED NOT ACCURATE
SW-1-YD-09	2	SI-0318	8		0	RELEASED FOR CONSTRUCTION

Brown & Root, Inc.
ENGINEERS AND CONSTRUCTORS
HOUSTON, TEXAS

CLIENT T. U. S. I.
PLANT COMANCHE PEAK
JOB NO. 2323

SUPPORT NO. SW-1-173-716-Y33K
SHEET 1 OF 2 REV. 3

9565 SW2

SW-1-173-716-Y33K R-3
Support Drawing Number/Revision

Page 1 of 1

QUALITY CONTROL
COMPONENT SUPPORT CHECKLIST

CP-QAP-12.1 Rev. 7

PARA.	OP.NO.	INSPECTION CRITERIA	QCI/DATE	SAT/UNSAT
3.5	1.	Support Configuration complies with Vendor Certified or Design Reviewed Drawing (VCD/DRD)	<u>JMB</u> 7-6-83	<u>SAT</u>
N/A	2.	Structural member cut lengths comply with Reference dimensions $\pm 2"$	<u>JMB</u> 7-6-83	<u>SAT</u>
N/A	3.	Baseplate attachment tolerances (excluding thickness) comply with the VCD/DRD $\pm \frac{1}{4}"$	<u>JMB</u> 7-6-83	<u>SAT</u>
N/A	4.	Working point dimensions locating structural components comply with the VCD/DRD $\pm 1"$ (except for pipe location tolerances)	<u>JMB</u> 7-6-83	<u>SAT</u>
3.5.1	5.	a) All accessible welds reinspected and are in compliance with VCD/DRD. b) All skewed welds have been reinspected and are in compliance with the VCD/DRD.	<u>JMB</u> 7-6-83	<u>SAT</u>
3.5.3	6.	Snubber(s) Serial Number <u>10187</u> a) Nuts, bolts, cotter pins, lock wire, etc. installed where required. b) Exposed threaded surfaces are free of excessive rust or foreign material. c) Spherical bearings are free of foreign material, and spacer(s) are installed as required.	<u>JMB</u> 7-6-83 <u>JMB</u> 7-6-83 <u>JMB</u> 7-6-83	<u>SAT</u> <u>SAT</u> <u>SAT</u>
N/A	7.	Strut(s) (if applicable) Serial number <u>JMB 7-6-83</u> a) Nuts, bolts, cotter pins, lock wire, etc. installed where required. b) Exposed threaded surfaces are free of excessive rust or foreign material. c) Spherical bearings are free of foreign material. d) Jam nut(s) and barrel will be checked by hand, using nominal applied force.	<u>JMB</u> 7-6-83 <u>JMB</u> 7-6-83 <u>JMB</u> 7-6-83 <u>JMB</u> 7-6-83	<u>N/A</u> <u>N/A</u> <u>N/A</u> <u>N/A</u>
3.5.3	8.	Spring Can(s) (if applicable) Serial number <u>JMB 7-6-83</u> a) Nuts, bolts, cotter pins, lock wire, etc. installed where required. b) Exposed threaded surfaces are free of excessive rust or foreign material.	<u>JMB</u> 7-6-83 <u>JMB</u> 7-6-83	<u>N/A</u> <u>N/A</u>

**INFORMATION
COPY
PPRV**

ATTACHMENT 5

SW-1-173-716-433K R-3
Support Drawing Number/Revision

Page 1 of 1



QUALITY CONTROL
COMPONENT SUPPORT CHECKLIST

CP#QAP-12.1 Rev. 7

PARA.	OP.NO.	INSPECTION CRITERIA	QCI/DATE	SAT/UNSAT
N/A	9a.	Concrete Expansion anchors embedment/engagement complies with drawing or Attachment 5B.	<i>JMB</i> 7-6-83	SAT
	9b.	Concrete inserts have proper embedment/engagement (2D + 1/8").	<i>JMB</i> 7-6-83	N/A
ATTACH 5B	10.	Installation of U-bolts on large bore/small bore supports shall be inspected as follows: 1) U-bolts used in pinned connection application (i.e., struts and snubbers) are to be installed on the pipe as shown in Figure 1 for large bore supports. 2) U-bolts on rigid frames, (large bore) shall be installed as shown in Figure 2. 3) U-bolts on small bore supports shall be installed as shown in Figure 1 as specified on the hanger drawing.	<i>JMB</i> 7-6-83 <i>JMB</i> 7-6-83 <i>JMB</i> 7-6-83	N/A N/A N/A
3.5.2	11.	Clearances must be verified if: a) The support configuration is modified by design change. b) The support is being reinstalled following removal to accomplish a design change or other construction; or c) Directed by Engineering.	<i>JMB</i> 7-6-83 <i>JMB</i> 7-6-83 <i>JMB</i> 7-6-83	N/A N/A N/A
N/A	12.	Remarks: <u>undersized welds NCR M-9565</u> <u>SAT per closure of NCR M-9565 IS 8-30-83</u>		

INFORMATION
COPY
PPRV

INFORMATION
COPY
 PPRV



SW-1-173-716-Y33K
 HANGER NUMBER

MATERIAL IDENTIFICATION LOG

* Connection of wither for clarification. BEM 5-20-81

Mat'l Spec	Material Description	Quantity	Heat/ID Number	Salvaged Hanger Number (where applicable)	QC Verification	Date
SA-36 5055 OR 65	C.S.R. 1" x 2 1/2"	1	A-A #6 463726	NA	Rw	4-13-81
	C.S.R. 1" x 16" x 18 1/2"	1	B-B #7 463726	NA	Rw	4-13-81
	1" x 12" SUPER HILTI'S	8	NA #13	SHIMS INSTALLED	PLM	4-8-81
A50068	4x4x1/2 S. 4' 1/2"	-1	329160	NA	Rw	4-13-81
A50068	4x6x1/2 S. 2' 1"	1	C92004	NA	Rw	4-13-81
SA36	3/8" plate 5' x 5"	1	268102	NOT USED DELETED		
SA36	3/8" R. 5' x 7"	1	388116	NA	Rw	4-13-81
	REAR BRACKET	1	NH4142	NA	Rw	4-13-81
	PIPE CLAMP	1	2549MF	NA	Rw	4-13-81

INFORMATION
 COPY

FABBED SECT. A-A, B-B, C-C, D-D, E-E, F-F, G-G, H-H, I-I, J-J, K-K, L-L, M-M, N-N, O-O, P-P, Q-Q, R-R, S-S, T-T, U-U, V-V, W-W, X-X, Y-Y, Z-Z
 Jabbled items 3-5-81, 4-7-81
 Fobbed #9 per CMC-50930 4-9-81 JRB
 4-10-81
 JW

④
 ⑤
 ⑥
 ⑦
 ⑧
 ⑨
 ⑩
 ⑪
 ⑫
 ⑬
 ⑭
 ⑮
 ⑯
 ⑰
 ⑱
 ⑲
 ⑳

SW-1-173-716-Y33K
 TANKER IMPROV

MATERIAL IDENTIFICATION LOG

Mat'l Spec	Material Description	Quantity	Host/ID Number	Salvaged Hanger Number (where applicable)	QC Verification	Notes
13 A500 G.R.B	TS 414X14 2'4 1/4"	1	A31064	N/A	7-7-82 7-19-82	MR 200276
14 SA-36	1" PL 2' x 20"	1	T35231	N/A	7-7-82 7-19-82	MR 200353

INFORMATION
COPY
 PPRV

FRISCO TANK'S # 13, 14, PER P. 2 OF QMC. 7-9-82 GBO.

SW-1-173-716-Y33K

INVENTORY

MATERIAL IDENTIFICATION LOG

Mat'l Spec	Material Description	Quantity	Host/ID Number	Salvaged Hanger Number (where applicable)	QC Verification	Notes
A500 6RB	TS 3x3x1/4 50"	1	E32348	MA	6 Data 1-6-83 BGA	MR 201829
A500 6RB	TS 3x3x1/4 3'0"	1	E32348	MA	1-6-83 BGA	MR 201809
SA-36	1/2" 6x6 pc	4	T45353	MA	1-12-83 BGA	MR 202026
SA-36	3/4" 4 1/2 x 7"	1	T45353	MA	1-4-83 BGA	MR 201981
<div style="border: 1px solid black; padding: 5px; display: inline-block;"> <p>INFORMATION COPY</p> <p>PPRV</p> </div>						


15
16
17
18

Items Fabricated # 15, 16, 17, 18 of CMC 50930 Rev. 6 1-6-83 J. Patterson

Products covered by this Certified Design Report Summary are included in S Section of NPS Industries' Catalog

Product Name/Part Code	Material	Load Capacity at 150°F (KIPS)				
		Size	Specifi- cation	Design Level A/B	Level C	Level D
Rear Bracket/SMRB		1/4	(1), (3)	.35	.51	.51
		1/2	(1), (3)	.65	.86	.86
		1	(1), (3)	1.5	2.10	2.1
		3	(1), (3)	6.0	10.38	10.38
		10	(1), (3)	15.0	20.8	22.1
		35	(2), (3)	50.0	67.2	72.45
		100	(2), (3)	120.0	160.0	160.00

**INFORMATION
COPY
PPRV**



- (4) Size 1/4, 1/2, 1, 3, 10 are non-welded.
Items: Size 35, 100 are welded items.
- (3) SA-193 B7 or SA-364 T2 630 (HT-1075, HT-1100, HT-1150) pin with carbon steel cotter pins and spacer/washers (both exempt per NF-2121(b)).
- (2) SA-36 Bracket
- (1) A-668 Class D (per Code Cases 1644-5, 1644-6, N-71-7, N-71-8, N-71-9) or SA-36 bracket.



This Certified Design Report Summary has been prepared by NPS Industries, in accordance with ASME Section III, Subparagraph NCA-3551.1, Code Case N-247 and is applicable for Code Classes 1, 2, 3 and MC Component supports designed by analysis in compliance with subsection NF, Article 1000, 1974 Edition and also all articles thru 1980 Edition. No Addenda. The Applicable Design Specification (NF32-91976) and Design Report (NPS-38-SMRB) are maintained on file in NPS Industries' Quality Assurance Records in Secaucus, New Jersey.

Signature: R. P. [Signature]
Date: 12/14/87

Registration No. 52127
Date: 12/14/87

CNC LOG
 EQ30 11/18/81
 EQ30 11/18/81

42210

WDC SERIAL #
 DRAWING # SW-1-173-216-433K
 LINE # NA

MULTIPLE WELD DATA CARD

ITEM NO.	WPS NO.	REV.	ICN	WELD FILLER MATERIAL	WELD NOS.	P NO.	FABRICATION CODE & CLASS/ ACC STD ASME III-
NA	11032	7	1	E7018	NA	1-1	3
NA	12011	0	0	E7018	NA	1-1	3

- NOTES: 1. APPLICABLE QC/ANI HOLD POINTS SHALL BE INDICATED BY CHECKMARK.
 2. ANI INSPECTION POINTS INDICATED BY (X).
 3. DENOTE SATISFACTORY INSPECTIONS BY AN "S"; UNSATISFACTORY INSPECTIONS BY A "U".

OPERATION #	OPERATIONS
1	Support Number Identification
2	Size, Configuration, Tolerance/Dwg.
3	Material Correct/Dwg.
4	Fasteners Correct & Complete
5	Location & Elevation/Dwg.
6	Spring Can Stops Installed

PREP: Carol Randall, 3/9/81 PRODUCTION RELEASE

WELD NO.	OPERATION	HOLDPOINTS			CONST	SAT OR INSPECTION RESULTS (SIGN & DATE)			WDC/REV	MT&E # CALIB DUE DATE
		WT	QC	ANI		UNSAT	QC OR WT	NDE CERT. LEVEL		
NA	1	NA	✓	NC		S	Rw 4-13-81	#		
NA	2	NA	✓	NC		S	Rw 4-13-81	#		
NA	3	NA	✓	NC		S	Rw 4-13-81	#		
NA	4	NA	✓	NC		S	Rw 4-13-81	#		
NA	5	NA	✓	NC		S	Rw 4-13-81	#		
NA	6	NA	✓	NC		NA	Rw 4-13-81	#		
NA	7	NA	✓	NC		NA	Rw 4-13-81	#		
NA	8	NA	✓	NC		S	Rw 4-13-81	#		
NA	9	NA	NA	NC	✓	4-13-81	RC			

Reviewed: B. Masten 2-20-81

RT: NCR 26006

Rw 4-13-81 { Shim installed, Mark applied, MARK DR# 14675, RUBBER NOT INSTALLED

INFORMATION COPY PPRV

TP# 15156 Torqued and sealed (shims installed) 1X12 SHR (B) PAM 4/1

SWatt 4-10-81 QC ANI 952/10/9/83
 APPROVAL SIGNATURES SHALL BE AFFIXED IN THE LINE IMMEDIATELY BELOW THE LAST STEP IN EACH SEQUENCE.
 * Operations 1-8 are Final Inspections.

CMC LOG
 RST-1-72 50930P2 8/11/82
 50930P2 8/11/82
 50930P2 8/11/82

WDC SERIAL # 68242
 DRAWING # SW-11-177-216-433K
 LINE # NA

MULTIPLE WELD DATA CARD

ITEM NO.	WPS NO.	REV.	IGN	WELD FILLER MATERIAL	WELD NOS.	P NO.	FAB CODE & CLASS/ ACC. STD.
NA	11032	9		E7018	NA	1-1	ASME III -3 CPM-9.10

NOTES: 1. APPLICABLE QC/ANSI HOLD POINTS SHALL BE INDICATED BY CHECKMARK
 2. ANSI INSPECTION POINTS INDICATED BY (X)
 3. DENOTE SATISFACTORY INSPECTIONS BY AN "S"; UNSATISFACTORY INSPECTIONS BY A "U"

OPERATION #	OPERATIONS
1	Support Number Identification
2	Size, Configuration, Tolerances/Dwg.
3	Material Correct/Dwg.
4	Fasteners Correct & Complete
5	Location & Elevation/Dwg.
6	Spring Can Stops Installed
7	Spherical Bearings
8	All Welds/Dwg. & WPS (Y.I.)
9	Installation Complete
10	Final PT/MT (as required)
11	
12	

WELD NO.	OPERATION	HOLDPOINTS			CONST	SAT OR INSPECTION RESULTS (SIGN & DATE)			NO. REV.	MT & CALIB DATE
		WT	QC	ANSI		UNSAT	QC OR WT	WQE CERT LEVEL		
NA	1	NA	NC	NC	S	QC	7-19-82	II		
NA	2	NA	NC	NC	S	QC	7-19-82	II		
NA	3	NA	NC	NC	S	QC	7-19-82	II		
NA	4	NA	NC	NC	S	QC	7-19-82	II		
NA	5	NA	NC	NC	S	QC	7-19-82	II		
NA	7	NA	NC	NC	S	QC	7-19-82	II		
NA	8	NA	NC	NC	S	QC	7-14-82	II		
NA	9	NA	NC	NC	S	QC	7-15-82	II		

PREP: R Smith 7-1-82
 PRODUCTION RELEASE
 Reviewed: B. Moore 7-18-82
 * VT ON WELD CONNECTING ITEM #11 TO 13 (SAT) PER QI-QAP 11.1-28 REV. 10
 QUALITY Smith 7-19-82 II
 FINAL VT "SAT" on welds joining item # 12 to item # 13
 PER QI-QAP-11.1-28/10 QUALITY 7-14-82
 * SPRINGER NOT INSTALLED QUALITY Smith 7-19-82 II GRANT & TORQUE SEAL PRESENT

INFORMATION
COPY
 PPRV

WE W. Cochran 7/14/82 QC
 APPROVAL SIGNATURES SHALL BE AFFIXED IN THE LINE IMMEDIATELY BELOW THE LAST STEP IN EACH SEQUENCE.
 MODIFICATION PACKAGE
 MOD. WORK PER IRN 140625
 ORIGINAL IN VAULT RST 7-1-82
 ANI 957/10/9/82
 INSTALLATION TO BE IN ACCORDANCE WITH PROCEDURES REFERENCED IN CPM-6.11

QUALITY CONTROL
HANGER INSPECTION REPORT

QI-QAP-11.1-28 Rev. 1/6
QI-QAP-10.2-1 Rev. 4
QI-QAP-10.2-2 Rev. 4

IDENTIFICATION

Hanger No. (1) SW-1-173-716-433K Class (2) 3
Drawing No. Rev. (3) 1

I. MATERIAL ACCEPTABILITY PER DRAWING AND NOTED ON M.I.L.

(4) Donald M. Smith II 7-19-82
Inspector Level Date

II. INSTALLATION COMPLETE PER DRAWING

(5) Donald M. Smith II 7-19-82
Inspector Level Date

a. Comments:

(i.e.) Snubber Not Installed
Other _____

7-19-82
NA

III. WELDING PER DRAWING INCLUDING ATTACHEMNTS

a. All weld per ASME Sec. III (6) Jim Cole II 7-14-82
Inspector Level Date

b. ADDITIONAL NCE

c. HEAT TREAT


NA NA NA
Inspector Level Date

(7) NA NA NA
Process NCEP Rev/Date Inspector Level Date

NA NA NA
Process NCEP Rev/Date Inspector Level Date

COMMENTS: (3) NA

NCRs: (9) NA



MODIFICATION PACKAGE
MOD. WORK PER IRN 140625
ORIGINAL IN VAULT RS7-1-82

Description of Activities *

- Objectives: To comply w/ OMC # 50930 \triangle
1. Cut Field Weld Between item #6 + item #14
 2. Cut F/W Weld Between item #14 + item #13 + item #11 - SCKRP PC #14
 3. Cut F/W Weld Between item #11 + item #6
 4. Cut F/W Weld Between item #11 + item #12
 5. Cut F/W Weld Between item #13 + item #12
SCKRP items #11 + #13
 6. F/W Weld "New" item #18 to item #10
 7. F/W Weld "New" item #15 to item #18 + item #6
 8. F/W Weld "New" item #16 to "New" item #15 + item #12
 9. F/W Weld (4) "New" items #11 to item #7 + item #13.

Note: Snubber (item #10 is installed)

GO 483 ✓ 1-3-85

PPRV
COPY
INFORMATION

* THE ABOVE ACTIVITIES NEED NOT BE PERFORMED IN ANY SEQUENTIAL ORDER

CMC LOG
50930R.6 LV/4/83
52430 RTXB 1/3/83

MULTIPLE WELD DATA CARD

WDC SERIAL # 77241
 DRAWING # 5W-1-173-716-1/53K
 LINE # NA

ITEM #	WPS #	REV.	ICN	WELD FILLER MATERIAL	WELD NOS.	P NO.	FAB CODE & CLASS ACC STD
NA	11032	9	3	E7018	D.O.A. *	1-1	ASME III-3 CPM 9.10

- NOTES: 1. APPLICABLE QC/ANI HOLD POINTS SHALL BE INDICATED BY CHECKMARK
 2. ANI INSPECTION POINTS INDICATED BY (X)
 3. DENOTE SATISFACTORY INSPECTIONS BY AN "S", UNSATISFACTORY INSPECTIONS BY A "U"

OPERATION #	OPERATIONS
1	Support Number Identification
2	Size, Configuration, Tolerance/Dwg
3	Material Correct/Dwg
4	Fasteners Correct & Complete
5	Location & Elevation/Dwg
6	Spring Can Stops Installed
7	Spherical Bearings
8	All Welds/Dwg & WPS (VT) QI-QAP 11.1-28
9	Installation Complete
10	Final PT/MT (As Required) QI-QAP 10.2-1 / .2-2
11	
12	

PREP: LONG VO 1/4/83

PRODUCTION RELEASE

WELD NO.	OPERATION	HOLDPOINTS			CONST	SAT or UNSAT	INSPECTION RESULTS (SIGN & DATE)			NDR/REV	MT & E CALIB. DUE DATE
		WT	QC	ANI			QC or WT	NDE CERT LEVEL	ANI		
NA	1	NA	✓	NC		SAT	B. Giff-1-12-83	II			
NA	2	NA	✓	NC	⊗	SAT	B. Giff-1-12-85	II			
NA	3	NA	✓	NC		SAT	B. Giff-1-12-83	II	FH 1/12/83		
*	8	NA	✓	NC	⊗	SAT	B. Giff-1-12-83	II			
NA	9	NA	NA	NA	✓	NI/11/83					

REVIEWED: B. Masten 1/4/83

GROU MA
 TORQUE MA B. Giff-1-12-83
 SHIMS MA

hanger inspected per CMC #50930 B. Giff-1-12-83

⊗ welds connection to R to RCTB SAT All Steel 1/12/83

⊗ brought welds connection from 15 to stem & sat per R104P 11-28 Rev 06 1/11/83

⊗ note: snubber not installed B. Giff-1-12-83 *

INFORMATION
COPY
 PPRV

WE W. Cochran 1/12/83 QC ANI 9521 10/9/83

APPROVAL SIGNATURES SHALL BE AFFIXED IN THE LINE IMMEDIATELY BELOW THE LAST STEP IN EACH SEQUENCE.

* Operations 1-8 are Final Inspections.

INSTALLATION TO BE IN ACCORDANCE WITH PROCEDURES REFERENCED IN CPM-6.11

MODIFICATION PACKAGE
 PER CMC #50930R.6 LV/4/83

WELD INSPECTION CHECK-LIST

HANGER/DWG. SW-1-173-716-433K REV. 1 CMC 50930 REV. 8
 CMC _____ REV. _____
 CMC _____ REV. _____

WELD NO.	SIZE	OCI/DATE	DWG. or CMC	COMMENTS
1	5/16"	J. Maroney 1-11-83	Di 50930	item 15 to 6
2	5/16"	J. Maroney 1-11-83	CMC 50930	item 15 to 6
3	5/16"	J. Maroney 1-11-83	CMC-50930	item 15 to 6
4	1/2"	J. Maroney 1-11-83	CMC 50930	item 15 to 6
5	3/8"	M.D. 1-12-83	CMC 50930	PC 12 TO PC 16 ^{3" idk} all around
6	7/16"	M.D. 1-12-83	CMC 50930	PC 12 TO PC 7 all around
6NS	1/4"	B.G.P. 1-12-83	CMC 50930	item #15 to item #18
7FS	1/4"	B.G.P. 1-12-83	CMC 50930	item #15 to item #18
8NS	1/4"	B.G.P. 1-12-83	CMC 50930	item #18 to item #12
9FS	1/4"	B.G.P. 1-12-83	CMC 50930	item #18 to item #12
10	1/4"	B.G.P. 1-12-83	CMC 50930	item #18 to item #12
11	1/4"	B.G.P. 1-12-83	CMC 50930	item #15 to item #18
12	1/4"	B.G.P. 1-12-83	CMC 50930	item #15 to item #18
13	1/4"	B.G.P. 1-12-83	CMC 50930	item #18 to item #12
14	5/16"	B.G.P. 1-12-83	CMC 50930	item #17 to item #7
15	5/16"	B.G.P. 1-12-83	CMC 50930	item #17 to item #7
16	5/16"	B.G.P. 1-12-83	CMC 50930	item #17 to item #7
17	5/16"	B.G.P. 1-12-83	CMC 50930	item #17 to item #7

M.D. 1-12-83
 M.D. 1-12-83

INFORMATION
COPY
 PPRV

QUALITY CONTROL

HANGER INSPECTION REPORT

QI-QAP-11.1-28 Rev. 16
QI-QAP-10.2-1 Rev. MA
QI-QAP-10.2-2 Rev. MA
QI-QAP-11.1-26 Rev. MA

IDENTIFICATION

Hanger No. (1) SW-1-173-716-Y33K Class (2) 3
Drawing No. Rev. (3) Lead CMC # 50950 Δ

I. MATERIAL ACCEPTABILITY PER DRAWING AND NOTED ON M.I.L.

(4) Brian D. Caff II 1-12-88
Inspector Level Date

II. INSTALLATION COMPLETE PER DRAWING

(5) Brian D. Caff II 1-12-88
Inspector Level Date

a. Comments:

(i.e.) Snubber Not Installed ✓ B-CA-1-12-88
Star Stamp MA
Sight Holes MA

III. WELDING PER DRAWING INCLUDING ATTACHMENTS


a. All weld per procedure/drawing (6) Brian D. Caff II 1-12-88
Inspector Level Date

b. ADDITIONAL NDE c. HEAT TREAT MA
Inspector Level Date

(7) MA
Process QI-QAP Rev. Inspector Level Date
MA
Process QI-QAP Rev. Inspector Level Date

COMMENTS: (8) MA

NCRs: (9) MA



QC CHECKLIST FOR SNUBBER INSTALLATION

QI-QAP 11.1-28A REV 0

PARA.	OP. NO.	OPERATION	QCI/DATE	SAT/UNSAT
		OPERATION <u>SW. 1.173.716.433K</u>		
N/A	1.	Hanger # <u>SW. 1.173.716.433K</u>	N/A 1.19.83	SAT
N/A	2.	Snubber Serial # <u>10187</u>	N/A 1.19.83	SAT
5.7.2	3.	Snubber Operation: a. Snubber Size: <u>N/A DN 1.19.83</u> b. Stroke Length: <u>N/A DN 1.19.83</u>	N/A 1.19.83	N/A
8.0	4.	Torque of Transition Kit or Forward Bracket: MT&E <u>N/A DN 1.19.83</u> Value <u>N/A DN 1.19.83</u>	N/A 1.19.83	N/A
8.0	5.	Torque of Adjustable Eye Rod End Jam Nut MT&E <u>N/A DN 1.19.83</u>	N/A 1.19.83	N/A
7.1	5A.	Torque of Ring Nut (35 & 100 only) MT&E <u>N/A DN 1.19.83</u> Value <u>N/A DN 1.19.83</u>	N/A 1.19.83	N/A
5.7.1	6A.	Relative Angle Adjustment (If required)	N/A 1.19.83	N/A
5.7.2	6B.	Reverify Snubber Operation: a. Stroke Length <u>N/A DN 1.19.83</u>	N/A 1.19.83	N/A
3.1.1	7A.	Material I.D. (As applicable) a. Forward Bracket <u>N/A DN 1.19.83</u> b. (Bulk) Base Plate <u>N/A DN 1.19.83</u> (Bulk) Forward Bracket Eye <u>N/A DN 1.19.83</u> c. Transition Kit <u>N/A DN 1.19.83</u> d. Adapter Plate <u>N/A DN 1.19.83</u> e. Eye Rod <u>N/A DN 1.19.83</u> f. Coupling Nut <u>N/A DN 1.19.83</u> g. Barrel <u>N/A DN 1.19.83</u> h. (100 only) Spherical Bearing Pins <u>N/A DN 1.19.83</u>	N/A 1.19.83	SAT

INFORMATION
COPY
 PPRV

QC CHECKLIST FOR SNUBBER INSTALLATION (Cont'd)

PARA.	OP. NO.	OPERATION	QCI/DATE	SAT/INSAT
		OPERATION <u>SW-1-173-716-Y33K</u>		
		1. (35 & 100 only) Eye Rod Jam Nut <u>N/A DO 1-19-83</u>		
		j. (If Visible) Pipe Clamp <u>N/A DO 1-19-83</u>		
		k. (If Visible) Rear Bracket <u>N/A DO 1-19-83</u>		
5.6	7B.	Verification of Full Thread Engagement of Eye Rod in Coupling Nut	N/A 1-19-83	U/A
5.6	8.	C-C Dimension per DWG	N/A 1-19-83	SAT
5.6	9.	A-C Dimension per DWG	N/A 1-19-83	SAT
4.4	10.	Actual Weld Sizes (Modifications only)	N/A 1-19-83	U/A
		a. Transition Kit <u>N/A DO 1-19-83</u>		
		b. Forward Bracket <u>N/A DO 1-19-83</u>		
/A	11.	Installation Complete	N/A 1-19-83	SAT
N/A	12.	QC Supervision Review	5 Feb 1/25/83	SAT
		NCE <u>N/A DO 1-19-83</u>		
		Comments <u>SEE PREVIOUS TRAVELER NO. SW-1-173-716-Y33K</u>		
		<u>THIS PACKAGE N/A DO 1-19-83 HANGER RECORDED</u>		
		<u>PER IRD H 009794 & CHC 50930A</u>		

INFORMATION
COPY
 PPRV

CONSTRUCTION OPERATION TRAVELER CONTINUATION

TRAVELER NO. <u>SW-1-175-716-453A</u>	ACTIVITY DESCRIPTION NPSI SNUBBER INSTALLATION (WITHOUT KIT)	PAGE <u>2</u> OF <u>2</u>
PREPARED BY <u>MICKEY GARRETT</u>	DATE <u>8-28-82</u>	
REVIEWED BY <u>Edward J. Hottel</u>	DATE <u>August 28, 1982</u>	
ANI REVIEW <u>W. J. Carter</u>	DATE <u>9/10/82</u>	

OP. NO.	DEPT.	OPERATION	CONSTR	QA/QC ENG.	ANI
		NPSI SNUBBER INSTALLATION WITHOUT TRANSITION EXTENSION KITS.			
		PART AND CLEAN ALL INTERNAL AND EXTERNAL THREADS. AFTER BOTTOMING, THE FORWARD BRACKET MAY BE UNSCREWED UP TO A MAXIMUM OF 1/2 TURN TO ACHIEVE CORRECT ORIENT- ATION OF THE LUGS AND PINS ON EACH END OF THE SNUBBER PER THE PIPE SUPPORT SKETCH. CAUTION: DO NOT UNSCREW MORE THAN 1/2 TURN.			
5.	MW QC(W)	AFTER THE FORWARD ADAPTER ASSEMBLY HAS BEEN INSTALLED AND THE BOLTS HAVE BEEN TORQUED TO THE CORRECT VALUE INSTALL THE SAFETY WIRE THROUGH THE BOLT HOLES (SAFETY WIRE IS SUPPLIED WITH THE FORWARD ADAPTER ASSEMBLY FROM THE FACTORY) INSTALL PER QI-QAP-11.1-32 SAFETY WIRE SIZE: <u>.032</u> WIRE TYPE: <u>Stainless steel</u>		<u>R. Hottel</u> <u>9/15/82</u>	
6.	QC(V)	*VERIFY THE PIPE CLAMP ID #: <u>2549 NF</u> *VERIFY THE REAR BRACKET ID #: <u>4142 NH (1)</u> *VERIFY THE FORWARD BRACKET ID #: <u>10714-8</u> *NOTE: IF BULK MATERIAL IS USED VERIFY MATERIAL NUMBER: <u>NA RDA 9/15/82</u> *VERIFICATION OF MATERIAL IF REQUIRED.		<u>R. Hottel</u> <u>9/15/82</u>	
7.	MW QC(W)	INSTALL SNUBBER PER ATTCHED DRAWING USING THE "C-C" DIMENSIONS AS STATED, IF THE DEVIATION ON THE COLD SETTING (AC DIMENSION) IS MORE THAN + 1/8" DISCONTINUE THE INSTALLATION OF THE SNUBBER, IF THE TOLERANCES ARE WITHIN LIMITS CONTINUE THE INSTALLATION. NOTE: IF RELATIVE ANGLE ADJUSTMENT IS REQUIRED TO INSTALL SNUBBER THE FOLLOWING SHALL BE USED: WHEN THE RELATIVE ANGLE BETWEEN THE END CAP & THE FORWARD BRACKET HAS BEEN ADJUSTED THE EXTENSION AND RETRACTION OF THE SUPPORT CYLINDER SHALL BE REVERIFIED, VERIFICATION OF SPLIT RINGS OF SIZES 1, 1.5, & 10 TO INSURE THAT THEY HAVE NOT BEEN BROKEN, SPRUNG OR DEFORMED. UNDER NO CIRCUMSTANCES SHALL THE END CAP BE ROTATED MORE THAN ONE COMPLETE TURN FROM THE BOTTOM- OUT POSITION.		<u>R. Hottel</u> <u>9/15/82</u>	
8.	MW QC(W)	INSTALL SNUBBER, CONNECTING PINS AND NEW COTTER KEYS. MINOR ADJUSTMENTS CAN BE MADE TO THE PIPE CLAMP TO FACILIAE SNUBBER INSTALLATION. <u>R.D. m.c. 9-7-82 copy 7-8-82</u>		<u>R. Hottel</u> <u>9/15/82</u>	
9.	QC(V)	VERIFY COMPLETION OF OPERATIONAL TRAVELER. NOTE: IF CONFLICT SHOULD ARISE BETWEEN THIS OPERATIONAL TRAVELER AND EXISTING SITE PROCEDURES CONSULT THE MANUFACTURES INSTRUCTIONS FOR RESOLUTION.		<u>R. Hottel</u> <u>9-15-82</u>	

**INFORMATION
COPY**

CONSTRUCTION OPERATION TRAVELER 35-1195

① TRAVELER NO. <u>SW-1-125-716-433A</u>	② EQUIPMENT NO. SAME AS TRAVELER#	⑤ UNIT NO.	④ QUANTITY	③ PAGE <u>1</u> OF <u>2</u>
⑥ ACTIVITY DESCRIPTION NPSI SNUBBER INSTALLATION		⑦ REFERENCE DRAWINGS SAME AS TRAVELER NUMBER		
⑧ SPEC./PROC./ENG. INSTR. Q1-QAP- CP-CPM-9.15 AND 11.1-28		⑨ LOCATION <u>500 799'-6" S/C 01</u>		⑩ SYSTEM <u>SW</u>
PREPARED BY <u>MICKEY GARRETT</u>		DATE <u>8-28-92</u>		DEPT. <u>MILLWRIGHT</u>
REVIEWED BY <u>Edward J. Roth</u>		DATE <u>August 28, 1982</u>		
ANI REVIEW <u>Mike Jones</u>		DATE <u>9/10/82</u>		<u>ACK-M-4049 R.1</u>

OP. NO.	DEPT.	OPERATION	CONSTR.	QA/QC ENG.	ANI												
NPSI SNUBBER INSTALLATION "ONLY" (WITHOUT TRANSITION EXTENSION KITS)																	
1.	MW QC(V)	REQUISITION REQUIRED SNUBBER AND ASSOCIATED PARTS FROM THE WAREHOUSE PER ATTACHED DRAWING AND ATTACH "MR" TO THE BACK OF THE TRAVELER AND STATE SERIAL NUMBER AND SIZE BELOW: SNUBBER SERIAL NUMBER: <u>10187</u> SIZE: <u>10</u>	<i>[Handwritten initials]</i>	<i>[Handwritten initials]</i>													
2.	MW QC(V)	REMOVE EXISTING TEMPORARY BRACING DEVICE, RETAINING THE CONNECTING PINS AND COTTER KEYS OR LOCKING DEVICE. NOTE: NEW COTTER KEYS ARE TO BE USED WHEN SNUBBER IS INSTALLED.	<i>[Handwritten initials]</i>	<i>[Handwritten initials]</i>													
3.	MW QC(W)	CHECK THE RUN OR DISTANCE OF TRAVEL TO INSURE THAT THE SNUBBER IS IN PROPER WORKING CONDITION AND USE THE BELOW TABLES TO TEST SNUBBER: SNUBBER SIZE:----- $\frac{1}{2}$ $\frac{3}{4}$ 1 3 10 35 100 STROKE LENGTH/INCHES:-- 4 2 $\frac{1}{2}$ 4 5 6 6 6 SNUBBER SIZE: <u>10</u> STROKE LENGTH/INCHES: <u>6</u>	<i>[Handwritten initials]</i>	<i>[Handwritten initials]</i>													
4.	MW QC(W)	IF SNUBBER ASSEMBLY DOES NOT HAVE THE FORWARD ADAPTER ASSEMBLY ATTACHED, THEN ATTACH THE ASSEMBLY (IF REQUIRED) AND TORQUE THE CONNECTING BOLTS BY THE FOLLOWING TORQUE VALUES: NOTE: RETORQUE OF ATTACHED ADAPTER ASSEMBLY WILL BE REQUIRED. <table style="width:100%; margin-top: 10px;"> <tr> <td style="width:50%;"><u>SNUBBER SIZE:</u></td> <td style="width:50%;"><u>TORQUE VALUE:</u></td> </tr> <tr> <td>$\frac{1}{2}$</td> <td>22 (IN/LBS)</td> </tr> <tr> <td>$\frac{3}{4}$</td> <td>22 (IN/LBS)</td> </tr> <tr> <td>1</td> <td>45 (IN/LBS)</td> </tr> <tr> <td>3</td> <td>120 (IN/LBS)</td> </tr> <tr> <td>10</td> <td>440 (IN/LBS)</td> </tr> </table> SNUBBER SIZE: <u>10</u> TORQUED TO: <u>440 in/lbs</u> MT&E: <u>CT-2039</u> DATE DUE: <u>04 Oct 82</u>	<u>SNUBBER SIZE:</u>	<u>TORQUE VALUE:</u>	$\frac{1}{2}$	22 (IN/LBS)	$\frac{3}{4}$	22 (IN/LBS)	1	45 (IN/LBS)	3	120 (IN/LBS)	10	440 (IN/LBS)	<i>[Handwritten initials]</i>	<i>[Handwritten initials]</i>	
<u>SNUBBER SIZE:</u>	<u>TORQUE VALUE:</u>																
$\frac{1}{2}$	22 (IN/LBS)																
$\frac{3}{4}$	22 (IN/LBS)																
1	45 (IN/LBS)																
3	120 (IN/LBS)																
10	440 (IN/LBS)																
<p>NOTE: SNUBBER SIZES 35 & 100, SCREW THE TRANSITION KIT OR FORWARD BRACKET INTO THE INTERNAL THREADS AT THE BASE OF THE SNUBBER UNTIL IT BOTTOMS AGAINST THE INTERNAL DUST COVER. THE INSERTION WILL BE SLIGHTLY GREATER THAN THE REQUIRED ENGAGEMENT OF 1$\frac{1}{2}$" FOR SIZE 35 AND 1 3/4" FOR SIZE 100. THIS OPERATION SHOULD BE COMPLETED BY HAND. IF MORE FORCE IS REQUIRED, REMOVE</p>																	

INFORMATION

COPY

PPRV

ARMS
INDEXED

PERM. PLT. RECORD 5 10-28 E.

RTN	FILE LOC.
L	17.187.13
SUBFILE LOC.	
SI-1-031-041-S32K	

ATTACHMENT 1

DATE:

DOCUMENTATION CHECK LIST

PACKAGE MARK NO.	TYPE OF DOCUMENT
SI-1-031-041-S32K A	
NUMBER OF PAGES	TYPE OF DOCUMENT
1. NA	Manufacturing Record Sheet (MRS)
2. 3	Weld Data Card (WDC) Weld No(s) _____
3. 82 <i>body sheets</i>	Weld Filler Material Log (WFML)
4. 3	Material Identification Log (MIL)
5. NA	Non-Destructive Examination Report (NDER)
6. 3	Inspection Report (IR)
7. NA	Nonconformance Report (NCR)
8. NA	Vendor Documentation
9. NA	Repair Process Sheet (RPS) Weld No(s) _____
10. 2	Operation Traveler (OT)
11. 1	Drawing (including CAC)
12. NA	Material Requisition (MR)
13. 2	Miscellaneous (Describe Below)

ATTACHES
DHPST COPY

**INFORMATION
COPY**

PPRV
This HANGER has been
Researched and has NO
EVIDENCE OF OPEN NCR'S
body sheets

This documentation has been reviewed and accepted per CP-QAP-18.2 and vendor certified as-built drawing.

QES Representative Ralph Balf

Date 9/28/83

16 Total number of pages in package


ANI B. Byers

DATE 10/15/83


FOIA-85-59

B1454

ITEM NO.	NO. RECD.	PART CALL-OUT	DESCRIPTION	MATERIAL	MIC. NO.	WT.	POS.	CSA	J	WT.	MIC. NO.	SEC.	ALSO
1	2	8-3/4" x 12-1/2"	HEAVY CORR ANGLE	SA-36		11	R						
2	2	8-3/4" x 10"	HEAVY CORR ANGLE	SA-36		11	R						
3	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
4	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
5	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
6	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
7	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
8	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
9	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
10	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
11	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
12	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
13	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
14	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
15	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
16	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
17	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
18	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
19	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
20	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
21	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
22	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
23	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
24	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
25	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
26	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
27	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
28	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
29	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
30	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
31	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
32	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
33	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
34	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
35	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
36	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
37	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
38	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
39	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
40	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
41	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
42	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
43	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
44	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
45	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
46	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
47	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
48	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
49	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
50	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						



ITEM NO.	NO. RECD.	PART CALL-OUT	DESCRIPTION	MATERIAL	MIC. NO.	WT.	POS.	CSA	J	WT.	MIC. NO.	SEC.	ALSO
1	2	8-3/4" x 12-1/2"	HEAVY CORR ANGLE	SA-36		11	R						
2	2	8-3/4" x 10"	HEAVY CORR ANGLE	SA-36		11	R						
3	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
4	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
5	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
6	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
7	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
8	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
9	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
10	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
11	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
12	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
13	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
14	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
15	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
16	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
17	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
18	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
19	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
20	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
21	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
22	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
23	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
24	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
25	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
26	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
27	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
28	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
29	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
30	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
31	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
32	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
33	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
34	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
35	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
36	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
37	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
38	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
39	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
40	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
41	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
42	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
43	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
44	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
45	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
46	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
47	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
48	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
49	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						
50	2	MA 13 1/2 x 10 1/2	SHROBBER	SA-36	16		X						



Approved By: C. REC.
Date: A-2-2-72

FOR MATERIALS AND OPERATIONS SEE SKETCH NO. _____

DESIGN: _____
EMERGENCY: _____
FAULTED: _____

PIPE: ALL 100% R.A. ELECT.
STEEL: 5010 B. R.D. HV.A.C.

DESCRIPTION: _____

ORDER OR CONT. NO. CP-0046
JOB NAME: Comanche Peak 1 & 2
MARK NO. 51-10510-11-2422
SKETCH NO. _____

CUSTOMER: Texas Utilities Reaction, Inc.
ORDER OR CONT. NO. CP-0046
JOB NAME: Comanche Peak 1 & 2
MARK NO. 51-10510-11-2422
SKETCH NO. _____

REV. 1 OF 1 REV. 1

814

51-1031-041-V328K R 1
 Support Drawing Number/Revision
 9.10.83

QUALITY CONTROL
 COMPONENT SUPPORT CHECKLIST

CP-QAP-12.1 Rev. 9

PARA.	OP.NO.	INSPECTION CRITERIA	QCI/DATE	SAT/UNSAT
3.5	1.	Support Configuration complies with Vendor Certified or Design Reviewed Drawing (VCD/DRD)	<u>9/8/83</u> <u>[Signature]</u>	<u>SAT</u>
N/A	2.	Structural member cut lengths comply with Reference dimensions $\pm 2"$	<u>9/8/83</u> <u>[Signature]</u>	<u>SAT</u>
N/A	3.	Baseplate tolerances (excluding thickness) comply with the VCD/DRD $\pm \frac{1}{4}"$.	<u>9/8/83</u> <u>[Signature]</u>	<u>SAT</u>
N/A	4.	Working point dimensions locating structural components comply with the VCD/DRD $\pm 1"$ (except for pipe location tolerances)	<u>9/8/83</u> <u>[Signature]</u>	<u>SAT</u>
3.5.1	5.	a) All accessible welds reinspected and are in compliance with VCD/DRD. b) All skewed welds have been reinspected and are in compliance with the VCD/DRD.	<u>Handwritten</u> <u>9/8/83</u> <u>[Signature]</u>	<u>SAT</u> <input checked="" type="checkbox"/>
3.5.3	6.	Snubber(s) Serial Number <u>12914</u> a) Nuts, bolts, cotter pins, lock wire, etc. installed where required. b) Exposed threaded surfaces are free of excessive rust or foreign material. c) Spherical bearings are free of foreign material, and spacer(s) are installed as required.	<u>9/8/83</u> <u>[Signature]</u> <u>9/8/83</u> <u>[Signature]</u> <u>9/8/83</u> <u>[Signature]</u>	<u>SAT</u> <u>SAT</u> <u>SAT</u>
N/A	7.	Strut(s) (if applicable) Serial number <u>N/A</u> a) Nuts, bolts, cotter pins, lock wire, etc. installed where required. b) Exposed threaded surfaces are free of excessive rust or foreign material. c) Spherical bearings are free of foreign material d) Jam nut(s) and barrel will not turn by hand, using nominal applied force.		
3.5.3	8.	Spring Can(s) (if applicable) Serial number <u>N/A</u> a) Nuts, bolts, cotter pins, lock wire, etc. installed where required. b) Exposed threaded surfaces are free of excessive rust or foreign material.		

INFORMATION COPY
 PPRV

QUALITY CONTROL
COMPONENT SUPPORT CHECKLIST

PARA.	OP.NO.	INSPECTION CRITERIA	QCI/DATE	SAT/UNSAT
N/A	9a.	Concrete Expansion anchors embedment/engagement complies with drawing or Attachment 5B.	9/8/83 [Signature]	SAT
	9b.	Concrete inserts have proper embedment/engagement (2D + 1/8").	10/9/83	N/A
ATTACH.	10.	Installation of U-bolts on large bore/small bore supports shall be inspected as follows: 1) U-bolts used in pinned connection application (i.e., struts and snubbers) are to be installed on the pipe as shown in Figure 1 for large bore supports. 2) U-bolts on rigid frames, (large bore) shall be installed as shown in Figure 2. 3) For installation of U-bolts on small bore supports, figures 4 and 5 show acceptable arrangements when the design drawing depicts the configuration as shown in Figure 3. 4) Clearances as specified on VCD/DRD	10/9/83	N/A
3.5.2	11.	Clearances must be verified if: a) The support configuration is modified by design change. b) The support is being reinstalled following removal to accomplish a design change or other construction; c) Directed by Engineering.	10/9/83	N/A
N/A	12.	Visual examination indicates the sum of the clearances have not changed after verification time of installation. Remarks: <u>UNDER SIZE WELDS REF ID # AM-01280</u> <u>AM-01280</u> <u>PPRV</u> <u>TR Check Howard Huggins 9/19/83</u> <u>PER MOD. PACKAGE S-66 Z OK</u> <u>9-24-83</u>		

INFORMATION
COPY

300
300

52-1-051-041-432K
HANGER HANGER

MATERIAL IDENTIFICATION LOG

Mat'l Spec	Material Description	Quantity	Heat/ID Number	Salvaged Hanger Number (where applicable)	QC Verification	Date
SA-36	7/8 Rod 2 1/2" x 12" P	1	#8 code A	N/A		1-26-81
SA-36	1/2" x 13 1/2" x 12" P	1	#8 77826	N/A	JSR	1-26-81
SA-36	1/2" Rod 50.5"	1	#8 code A	N/A	JSR	1-26-81
SA-36	3/4" x 12" x 12" P	1	#62901	N/A	JMC	2/13/81
SA-36	3/4" x 13 1/2" x 12" P	1	#62912	N/A	JMC	2/13/81
N/A	TEMP SPACER	1	N/A	N/A	JMC	2/13/81
N/A	REAR & FWD. BRACKET LEARN	1	NF676	N/A	JMC	2/13/81

INFORMATION
COPY
 PPRV

Fpbb'd Item 748 FEB 1-26-81

#4 TO CLARIFY THE DESCRIPTION
 CH 1841014 2013/04/23

ITEM NO.	NO REQD	PART CALL-OUT	DESCRIPTION	MATERIAL	MIC. NO.	WT.	PDS	J	CSB	PHI	SEC	AISC
1	2	2 1/2" x 12" x 12"	PIPE ANBP 0724	SA-36	per CMG 4/7/82							
2	8	B54-24-10	MULTI COV ANBP	SA-36	per CMG 4/7/82							
3	1	M4 x 13 x 2 1/2"	JWC 6-4-80	SA-36	per CMG 4/7/82							
4	1	M4 x 13 x 2 1/2"	JWC 6-4-80	SA-36	per CMG 4/7/82							
5A	1	SMS-3-RO	SNUBBER	SA-36	per CMG 4/7/82							
5B	1	AMT-2 LE-4"	TRANSITION W	SA-36	per CMG 4/7/82							
6	1	PROVIDE TEMPORARY	BRACE	SA-36	per CMG 4/7/82							
7	1	TEMPORARY	BRACE	SA-36	per CMG 4/7/82							

STEELING ASSEMBLY SECTION AND INSULATION
 BUNDLE APPROX
 MARK # S1-1-051-051-1288

Apply one coat of Galvalume 150 to
 above list except th'cs which shall
 be coated w/a rust preventative.

ISSUED BY DCC

INFORMATION
COPY

Approved By: G.E.C.
 Date: 6-20-79

QUAL. CHGR

FOR MATERIALS AND OPERATIONS SEE SKETCH NO. _____



Brown & Root, Inc.

REF. DRAWING NUMBERS

PIPE: MI-1006 P.A. ELECT: _____
 STEEL: S10319 P.B. HV.A.C.: _____

CONDITIONS:	Pr	Fr	Fa	En	Em	Et
DESIGN						
EMERGENCY						
HAULING						

REV	DATE	OWN	CHK	APP	DESCRIPTION
1					ISS & FOR CONST. FW-4 REF NPG 2-0-0


CUSTOMER: Texas Utilities Services, Inc.
 ORDER NO. _____ CP-0000
 100 MARKET ST. HOUSTON, TEXAS 77002

5


Product Name/Part Code Material Load Capacity at 150°F (175°C)

Product Name/Part Code	Material	Load Capacity at 150°F (175°C)				
		Size	Specifi- cation	Design Level A/B	Level C	Level D
Rear Bracket/SARB		1/4	(1), (3)	.25	.51	.51
		1/2	(1), (3)	.55	.86	.86
		1	(1), (3)	1.5	2.10	2.1
		2	(1), (3)	5.0	10.28	10.28
		10	(1), (3)	15.0	20.8	22.1
		35	(2), (3)	50.0	67.2	72.45
		100	(2), (3)	120.0	160.0	160.00

INFORMATION
COPY
PPRV



- (4) Size 1/4, 1/2, 1, 2, 10 are non-welded items. Size 15, 100 are welded items.
- (1) SA-193 B7 or SA-354 TC 520 (HT-1075, HT-1100, HT-1150) pin with carbon steel collar pins and spacer/washers (both exempt per NF-212(c)).
- (2) SA-36 Bracket.
- (3) A-662 Class D (per Code Cases 1644-5, 1644-6, N-71-7, N-71-8, N-71-9) or SA-36 bracket.



This Certified Design Report Summary has been prepared by NPS Industries, in accordance with ASME Section III, Subsection NCA-1551.1, Code Case N-247 and is applicable for Code Classes 1, 2, 3 and MC Component supports designed by analysis in accordance with Subsection NF, Article 1000, 1974 Edition and also all editions NF-1950 Edition. No Addenda. The Applicable Design Specification (NFSD-5(1974)) and Design Report (NPS-DR-1075) are maintained on file in NPS Industries' Quality Assurance Records in Jamaica, New Jersey. Material: SA-36 Registration No: 12345

CNC LOG
 Approved VOP 2/13/81
 2/13/81
 2/13/81

WDC SERIAL # **04938**
 DRAWING # **SI-1-03/04/Y32X**
 LINE # **N/A**

MULTIPLE WELD DATA CARD

ARMS INDEXED

ITEM NO.	WPS NO.	REV.	ICN	WELD FILLER MATERIAL	WELD NOS.	P NO.	FABRICATION CODE & CLASS/ ACC STD ASME III-2
N/A	11032	7	0	E7018	N/A	7-1	

NOTES: 1. APPLICABLE QC/ANI HOLD POINTS SHALL BE INDICATED BY CHECKMARK
 2. ANI INSPECTION POINTS INDICATED BY (X).
 3. DENOTE SATISFACTORY INSPECTIONS BY AN "S"; UNSATISFACTORY INSPECTIONS BY A "U".

OPERATION #	OPERATIONS
1	Support Number Identification
2	Size, Configuration, Tolerance/Dwg.
3	Material Correct/Dwg.
4	Fasteners Correct & Complete
5	Location & Elevation/Dwg.
6	Spring Can Stops Installed
7	Spherical Bearings
8	All Welds/Dwg. & WPS (V.T.)
9	Installation Complete
10	Final PT/MT (as required)
11	
12	

PRODUCTION RELEASE

WELD NO.	OPERATION	HOLDPOINTS			CONST	SAT OR UNSAT	INSPECTION RESULTS (SIGN & DATE)			NDEP/REV.	MT&E CALIB DUE DATE
		WT	QC	ANI			QC OR WT	NDE CERT. LEVEL	ANI		
NA	1	NA	✓	NC		S	JWC 6.4.80	II		200	10-8-79
NA	*2	NA	✓	NC	Ø	S	JWC 6.4.80	II			
NA	*3	NA	✓	NC	Ø	S	JWC 6.4.80	II			
NA	*4	NA	✓	NC	Ø	S	JWC 6.4.80	II			
NA	*5	NA	✓	NC	Ø	S	JWC 6.4.80	II			
NA	6	NA	✓	NC		N/A	JWC 6.4.80	II			
NA	*7	NA	✓	NC		NA	JWC 7/21/80				
NA	8	NA	✓	NC		S	JWC 6.4.80	II			
NA	9	NA	NA	NC		S	JWC 6.4.80	II			

Reviewed: *Sisaburton 11-19-80*

1	10	NA	✓	NC		S	JWC 6.4.80	II		300	
2	10	NA	✓	NC		S	JWC 6.4.80	II		10-8-79	
3	10	NA	✓	NC		S	JWC 6.4.80	II			
4	10	NA	✓	NC		S	JWC 6.4.80	II			

Reviewed: *S. Madan 5-28-81*

5	12	NA	✓	NC		S	JWC 6.4.80	II			
6		NA	✓	NC		S	JWC 2/13/81	II	*	300	10/5/79

* *Spring can stops installed GWC 8/12/80 reverified JWC 2/13/81*

* *Spring can not installed GWC 7/1/80 reverified 2/13/81*

Ø	NA'D IN ERROR						GWC 7/21/80				
NA	2	NA	✓	NC		S	JWC 2/13/81	II		200	
NA	3	NA	✓	NC		S	JWC 2/13/81	II		10/5/79	
NA	4	NA	✓	NC		S	JWC 2/13/81	II			
NA	5	NA	✓	NC		S	JWC 2/13/81	II			

Reviewed: *W. Cochran 1/13/81*

OPERATION 10S reverified "SAT" JWC 2/13/81
Spring can seal applied
Spring not required on wall R JWC 2/13/81
Spring required by PPH on Floor R -> Reference IRPH 11921

W/11/213-81 WELDED BY 1-16-81 QC ANI R. Byers 10/15/80

APPROVAL SIGNATURES SHALL BE AFFIXED IN THE LINE IMMEDIATELY BELOW THE LAST STEP IN EACH SEQUENCE.

* Operations 1-8 are Final Inspections.

* N/D 11/1/80 by Ann. Shirley

COPY

PPRV

WPS #
11090

WDC Serial No. 04938
 Drawing No. SI-1-091-041-132K
 Weld No. N/A

WELD FILLER MATERIAL LOG

WELD NO.	DATE	SIZE/CLASS	WELDER SYMBOL	WPS/ICN #	HEAT/LOT # or CODE #	AMT. ISS.	AMT. RT'D.	ISSUANCE APPROVAL
1	4/29/80	E7018 5	BNU	11032	A82394 7-0 026B204	10	2	Larry Thompson P-203
2	5/5/80	E7018 5	BNU	11032	A82394 7-0 026B204	20	11	Larry Thompson P-194
3	5/2/80	E7018 5	CPT	11032	A82394 7-0 026B204	20	1	Billy Walker P-11
4	4/28/80	E7018 3/32	BRL	11032	A64175 7-0 026B607	5	2	Billy Walker P-132
5	5/28/80	E7018 3/32	BRL	11032	A64175 7-0 026B607	5	2	Billy Walker P-132
3	6/2/80	E7018 3/32	BSG	11032	643875 7-0 026B607	25	4	Billy Walker P-225
4	6/3/80	E7018 3/32	BSG	11032	643875 7-0 026B607	25	0	Billy Walker P-226
5	6/3/80	E7018 3/32	BSG	11032	643875 7-0 026B607	15	4	Billy Walker P-226
DWC 6-4-80 for all entries								
6	1/28/81	E7018 BSF	BSF	11032	N94338 2/1 026B210	20	14	Jimmy Gray P-132
DWC 2/13/81								
<div style="border: 2px solid black; padding: 10px; transform: rotate(-5deg); display: inline-block;"> <p>INFORMATION COPY PPRV</p> </div>								

CMC LC	
47182 R-4 11/10/82	

MULTIPLE WELD DATA CARD

WDC SERIAL # 74236
 DRAWING # SJ-1-031-041-Y32K
 LINE # NA

EM #	WPS #	REV.	ICN	WELD FILLER MATERIAL	WELD NOS.	P NO.	FAB CODE & CLASS
NA	NA	NA	NA	NA	NA		ACC STD ASME III-2 CPM 9.10


- NOTES: 1. APPLICABLE QC/ANI HOLD POINTS SHALL BE INDICATED BY CHECKMARK
 2. ANI INSPECTION POINTS INDICATED BY (X)
 3. DENOTE SATISFACTORY INSPECTIONS BY AN "S", UNSATISFACTORY INSPECTIONS BY A "U"

OPERATION #	OPERATIONS
1	Support Number Identification
2	Size, Configuration, Tolerance/Dwg
3	Material Correct/Dwg
4	Fasteners Correct & Complete
5	Location & Elevation/Dwg
6	Spring Can Stops Installed
7	Spherical Bearings
8	All Welds/Dwg & WPS (VT) QI-QAP 11.1-28
9	Installation Complete
10	Final PT/MT (As Required) QI-QAP 10.2-1 / .2-2
11	
12	

PREP: LONG VO 11/11/82 PRODUCTION RELEASE

WELD NO.	OPERATION	HOLDPOINTS			CONST	SAT or UNSAT	INSPECTION RESULTS (SIGN & DATE)			NDER/REV	MT & E CALIB. DUE DATE
		WT	QC	ANI			QC or WT	NDE CERT LEVEL	ANI		
NA	1	NA	✓	NC		S.	<i>[Signature]</i>	II 11-17-82		15	
NA	2	NA	✓	NC		S.	<i>[Signature]</i>	II 11-17-82		15	
NA	3	NA	✓	NC		S.	<i>[Signature]</i>	II 11-17-82		15	
NA	4	NA	✓	NC		S.	<i>[Signature]</i>	II 11-17-82		15	
NA	9	NA	NA	NA	11/11/82						

F-VIEWED: *[Signature]* 11/11/82



Welded by *[Signature]* 11-16-82 QC ANI *[Signature]* 10115103

A. ROVAL SIGNATURES SHALL BE AFFIXED IN THE LINE IMMEDIATELY BELOW THE LAST STOP IN EACH SEQUENCE.

* Operations 1-8 are Final Inspections.

MODIFICATION PACKAGE
 PER CMC #47182 R-4 11/11/82

INSTALLATION TO BE IN ACCORDANCE WITH PROCEDURES

Description of Activities *

OBJECTIVE: ADD WASHER PL

ADD WASHER PLATE ^{OR W} PER FOR U BOLT PER CMC-471R2 ^{OR W} REV 87
NO WELDING REQUIRED. GEP 11-10-82 DRW 11/11/82

pprv
COPY
INFORMATION

* THE ABOVE ACTIVITIES NEED NOT BE PERFORMED IN ANY SEQUENTIAL ORDER

QUALITY CONTROL
HANGER INSPECTION REPORT

11-CAP-10.1.1-10 Rev. NA
11-CAP-10.1.2-10 Rev. NA
11-CAP-10.1.3-10 Rev. NA

IDENTIFICATION

Hanger No. (1) SI-1-031-041-Y32K Class (2) II
Drawing No. Rev. (3) 0

I. MATERIAL ACCEPTABILITY PER DRAWING AND NOTED ON M.I.L.L.

(1) Phillip W. Atkins II 11-17-82
Inspector Level Date

II. INSTALLATION COMPLETE PER DRAWING

(1) Phillip W. Atkins II 11-17-82
Inspector Level Date

a. Comments:

(i.e.) Snubber Not Installed
Other NA

III. WELDING PER DRAWING INCLUDING REQUIREMENTS

a. All weld per ASME Sec. III NA 11-17-82
Inspector Level Date

b. WELDING PROCESS

NA
Process NCEP Rev. Date

NA
Process NCEP Rev. Date

c. HEAT TREAT

NA
Inspector Level Date

NA
Inspector Level Date

NA
Inspector Level Date

COMMENTS: (2) NA

NCRs: (9) NA

INFORMATIONAL
COPY
PPRV

MODIFICATION PACKAGE
PER CML #47182 R.4 LV11/11/82

CMC LOG

WDC SERIAL # S-662
 DRAWING # SI-1-031-041-432
 LINE # NA

MULTIPLE WELD DATA CARD

ITEM #	WPS #	REV.	ICN	WELD FILLER MATERIAL	WELD NOS.	P NO.	FAB CODE & CLASS
NA	11052	10	0	E7018	DCA*	1-1	ACC STD ASME III-2 CPM 9.10

- NOTES: 1. APPLICABLE QC/ANI HOLD POINTS SHALL BE INDICATED BY CHECKMARK
 2. ANI INSPECTION POINTS INDICATED BY (X)
 3. DENOTE SATISFACTORY INSPECTIONS BY AN "S", UNSATISFACTORY INSPECTIONS BY A "U"

OPERATION #	OPERATIONS
1	Support Number Identification
2	Size, Configuration, Tolerance/Dwg
3	Material Correct/Dwg
4	Fasteners Correct & Complete
5	Location & Elevation/Dwg
6	Spring Can Stops Installed
7	Spherical Bearings
8	All Welds/Dwg & WPS (VT) QI-QAP 11.1-28 .22
9	Installation Complete
10	Final PT/MT (As Required) QI-QAP 10.2-1 / .2-2
11	
12	

PREP: LONG VO 9/13/83 PRODUCTION RELEASE

WELD NO.	OPERATION	HOLDPOINTS			CONST	SAT or UNSAT	INSPECTION RESULTS (SIGN & DATE)			NDER/REV	MT & E CALIB. DUE DATE
		WT	QC	ANI			QC or WT	NDE CERT LEVEL	ANI		
NA	1	NA	/	NC		SAT	Edward Hyscox	9/12/83 II		22	
*	8	NA	/	NC		SAT	Edward Hyscox	9/12/83 II		22	
NA	9	NA	NA	NA	9-16-83						
REVIEWED: [Signature] 9/13/83											CPM 9-12-83

INFORMATION
COPY
 PPRV

WE *Edward Hyscox* 9-16-83 QC ANI *R. Beyer* 10/15/83
 APPROVAL SIGNATURES SHALL BE AFFIXED IN THE LINE IMMEDIATELY BELOW THE LAST STEP IN EACH SEQUENCE.

* Operations 1-8 are Final Inspections.

INSTALLATION TO BE IN ACCORDANCE WITH PROCEDURES REFERENCED IN CPM-6.11

MODIFICATION PACKAGE
 PER UNSAT IR # AM-01280 LV 9/13/83

Description of Activities *

Objective: Work to comply with IR-AM-01280
Pln # 51-1-031-041-452R Δ
Add weld filler material as needed ^{to 4} between
item 3 to 4 (skewed weld). Add to item 4 to
12 to obtain $\frac{3}{8}$ fillet. ~~work~~ ^{T.G. 1/10/03}. Add weld
filler material as needed between rear lbrt &
item 3 top side only.
ms 9/13/03 7/8/9/12/03

INFORMATION
COPY
PPRV

* THE ABOVE ACTIVITIES NEED NOT BE PERFORMED IN ANY SEQUENTIAL ORDER

QUALITY CONTROL

HANGER INSPECTION REPORT

QI-QAP-11.1-28 Rev. 22
QI-QAP-10.2-1 Rev. N/A
QI-QAP-10.2-2 Rev. N/A
QI-QAP-11.1-26 Rev. N/A

IDENTIFICATION

Hanger No. (1) SI-1-031-041-Y32K Class (2) 2
Drawing No. Rev. (3) 1

I. MATERIAL ACCEPTABILITY PER DRAWING AND NOTED ON M.I.L.

(4) N/A Inspector Level Date

II. INSTALLATION COMPLETE PER DRAWING

(5) David Higin Inspector Level 2 Date 8/2/82

a. Comments:

(i.e.) Snubber Not Installed N/A
Star Stamp N/A
Sight Holes N/A

III. WELDING PER DRAWING INCLUDING ATTACHMENTS

a. All weld per procedure/drawing (6) David Higin Inspector Level 2 Date 8/2/82

b. ADDITIONAL NDE

c. HEAT TREAT

N/A Inspector Level Date

(7) N/A Inspector Level Date
Process QI-QAP Rev.
N/A Inspector Level Date

(8) N/A Inspector Level Date

COPY VIS

(8)

COPY

Class per WDC 5-662 Harold Higin 8/2/82

NCIS:

(9)

PPRV

CONSTRUCTION OPERATION TRAVELER 35-1195

① TRAVELER NO. SI-1-031-041-Y32K ② EQUIPMENT NO. SAME AS TRAVELER ③ UNIT NO. 1 ④ QUANTITY 1 ⑤ PAGE 1 OF 3

⑥ ACTIVITY DESCRIPTION SNUBBER INSTALLATION ⑦ REFERENCES DRAWINGS SAME AS TRAVELER NUMBER

⑧ SPEC/PROC/ENG INSTR. QI-QAP 11.1-28 ⑨ LOCATION YARD, 800'-0" ⑩ SYSTEM SI

PREPARED BY MICKEY GARRETT DATE 8-28-82 DEPT. M/W
 REVIEWED BY [Signature] DATE August 28, 1982
 ANI REVIEW [Signature] DATE 9-10-82

OP. NO. DEPT. OPERATION NPSI SNUBBERS WITH KITS CONSTR. ENG. ANI

OP. NO.	DEPT.	OPERATION	CONSTR.	ENG.	ANI
1.	MW QC(V)	REQUISITION REQUIRED SNUBBER AND ASSOCIATED PARTS FROM THE WAREHOUSE PER ATTACHED DRAWING AND ATTACH "MR" TO THE BACK OF THE TRAVELER AND STATE SERIAL NUMBER AND SIZE BELOW: SNUBBER SERIAL #: <u>12914</u> SIZE: <u>3</u> <u>MR 260304 W. Campbell 9/26/82</u>	<u>[Signature]</u> 9/24/82	<u>W. Campbell</u> 9-26-82	
2.	MW QC(V)	REMOVE EXISTING TEMPORARY BRACING DEVICE, CONNECTING PINS AND COTTER KEYS OR LOCKING DEVICE.	<u>[Signature]</u> 9/24/82	<u>W. Campbell</u> 9-26-82	
3.	MW QC(W)	CHECK THE DISTANCE OF TRAVEL TO INSURE THAT THE SNUBBER IS IN PROPER WORKING CONDITION AND USE THE FOLLOWING TABLE TO TEST THE SNUBBER: SNUBBER SIZE: ----- $\frac{1}{8}$ $\frac{1}{4}$ 1 3 10 35 100 STROKE/LENGTH INCHES: - 4 2 $\frac{1}{2}$ 4 5 6 6 6 SNUBBER SIZE: <u>3</u> STROKE LENGTH/INCHES: <u>5</u>	<u>[Signature]</u> 9/24/82	<u>W. Campbell</u> 9-26-82	
4.	QC(V)	*VERIFY PIPE CLAMP ID #: <u>NA W. Campbell 9-26-82</u> *VERIFY REAR BRACKET #: <u>2 BRACKETS: 3161AH - NF676</u> *VERIFY FORWARD BRACKET ID #: <u>NA W. Campbell 9-26-82</u> *VERIFY TRANSITION KIT #: <u>SI-1-031-041-Y32K (VENDOR)</u> *VERIFY ADAPTER PLATE #: <u>F101</u> *VERIFY EMBROID NUMBER: <u>NH831</u> *VERIFY COUPLING NUMBER: <u>NR235</u> *VERIFY BUSH NUMBER: <u>NP206</u> NOTE: IF REQUIRED, <u>TRANSITION KIT IS VENDOR SUPPLIED W. Campbell 9-26-82</u>		<u>W. Campbell</u> 9-26-82	
5.	MW QC(W) FAB SHOP	IF TRANSITION KIT EXTENSION PIECE IS TO BE USED, VERIFY DIMENSIONS PRIOR TO CUTTING THE PIPE TO OBTAIN THE STRUCT. REQUIRED "C-C" DIMENSIONS PER ATTACHED DRAWING, INSURE AT ALL TIMES THAT THE DEVIATION OF THE COLD SETTING ON THE DESIGN DRAWING (AC DIMENSION) IS NOT MORE THAN + 1/8". IF THIS DEVIATION CANNOT BE MAINTAINED WITH THE 1-3/4" TRANSITION KIT ADJUSTMENT DISCONTINUE THE INSTALLATION OF THE SNUBBER. USE WPS-11032 FOR MODIFICATION PURPOSES ON THE TRANSITION KIT ASSEMBLY. MODIFICATION SHALL BE DONE IN ACCORDANCE WITH CP-CPM-9.13.	<u>[Signature]</u> 9/24/82	<u>W. Campbell</u> 9-26-82	
6.	MW QC(W)	WHEN WELDING (IF REQUIRED) HAS BEEN COMPLETED AND THE	<u>[Signature]</u> 9/24/82	<u>W. Campbell</u> 9-26-82	

INFORMATION
COPY

* MAY BE VERIFIED AFTER INSTALLATION BUT PRIOR TO FINAL TRAVELER COMPLETION BY QC ON STEP 11
 M/Garrett 9-26-82 S/A 9-26-82

CONSTRUCTION OPERATION TRAVELER CONTINUATION

TRAVELER NO. 31-1-031-041-432K ^{M.G. 9/22} ACTIVITY DESCRIPTION SNUBBER INSTALLATION NPSI WITH KIT PAGE 2 OF 3

PREPARED BY MICKEY GARRETT DATE 8-28-82
 REVIEWED BY [Signature] DATE August 28, 1982
 ANI REVIEW _____ DATE _____

OP. NO.	DEPT.	OPERATION	CONSTR	QA/QC ENG.	ANI
---------	-------	-----------	--------	---------------	-----

TRANSITION KIT IS READY TO BE INSTALLED ON THE SNUBBER, USE THE FOLLOWING TORQUE VALUES ON THE TRANSITION KIT:

SNUBBER SIZE:	TORQUE VALUE:
$\frac{1}{2}$	22 (IN/LBS)
$\frac{3}{8}$	22 (IN/LBS)
1	45 (IN/LBS)
3	120 (IN/LBS)
10	440 (IN/LBS)

SNUBBER SIZE: _____ TORQUED TO: _____
 MT&E: _____ DATE DUE: _____

NOTE: WHILE TORQUING THESE BOLTS ON SIZES $\frac{1}{2}$ THRU 10 SNUBBERS, HOLD THE SNUBBER ASSEMBLY BY THE TRANSITION KIT EXTENSION PIECE. CARE SHALL BE TAKEN NOT TO DAMAGE THE SPERICAL BEARING. ON SNUBBER SIZES $\frac{1}{2}$ THRU 10, THE TRANSITION KIT OR FORWARD BRACKET MOUNTING BOLTS SHALL BE SAFETY WIRED (SAFETY WIRE SUPPLIED BY THE VENDOR WITH THE FORWARD ADAPTER ASSEMBLY FROM THE FACTORY), INSTALL PER QI-QAP-11.1-32. ON SIZES 35 TO 100 TORQUE VALUES ARE TO BE APPLIED TO THE PIPE PORTION OF THE TRANSITION KIT OR TO THE FORWARD BRACKET, BOTH OF WHICH APPLYING TORQUE, THE SNUBBER SHALL BE HELD BY THE SNUBBER HOUSING.

7. MW QC(W) JAM NUT FOR TRANSITION KIT SHALL BE TORQUED AS FOLLOWS:

SNUBBER SIZE:	TORQUE VALUE:
$\frac{1}{2}$	40 (FT/LBS)
$\frac{3}{8}$	40 (FT/LBS)
1	40 (FT/LBS)
3	80 (FT/LBS)
10	100 (FT/LBS)
100	150 (FT/LBS)
100	220 (FT/LBS)

INFORMATION
COPY
 SNUBBER SIZE: 3
 DATE: 1/87

TORQUED TO: 80 (FT/LBS)
 DATE DUE: 19 OCT 82
 TOPOID SEAL APPLIED, SIGNATURE: [Signature]
 DATE: 9/26/82

8. MW QC(V) INSTALL SAFETY WIRE PER QI-QAP-11.1-32
 SAFETY WIRE SIZE: _____
 SAFETY WIRE TYPE: _____

[Handwritten notes and signatures in right margin]

CONSTRUCTION OPERATION TRAVELER CONTINUATION

TRAVELER NO. 51-1-031-041-432k ACTIVITY DESCRIPTION SNUBBER INSTALLATION (NPSI WITH KITS) PAGE 3 OF 3

PREPARED BY MICKEY GARRETT DATE 8-28-82

REVIEWED BY [Signature] DATE August 28, 1982

ANI REVIEW [Signature] DATE 9-10-82

OP. NO.	DEPT.	OPERATION	CONSTR	QA/QC ENG.	ANI
---------	-------	-----------	--------	---------------	-----

9.	MW QC(W)	<p>INSTALL SNUBBER, CONNECTING PINS AND NEW COTTER PINS OR LOCKING DEVICE (SEE NOTES ON RELATIVE ANGLE ADJUSTMENTS PRIOR TO INSTALLATION):</p> <p>IF REQUIRED MINOR ADJUSTMENT TO THE PIPE CLAMP WILL BE ALLOWED TO FACILIATATE SNUBBER INSTALLATION, CARE SHALL BE TAKEN TO INSURE PARALLEL ALIGNMENT OF THE PIPE CLAMP HALVES IS ACCOMPLISHED PRIOR TO TIGHTENING OF THE LOAD BEARING BOLTS.</p> <p>NOTES: RELATIVE ANGLE ADJUSTMENTS IF REQUIRED TO INSTALL SNUBBER SHALL BE AS FOLLOWS, WHEN THE RELATIVE ANGLE BETWEEN THE END CAP AND THE FORWARD BRACKET HAS BEEN ADJUSTED, THE EXTENSION AND RETRACTION OF THE SUPPORT CYLINDE SHALL BE REVERIFIED, VERIFY SPLIT RINGS ON SIZES 1/2 THRU 10 ARE NOT BROKEN, SPRUNG OR DEFORMED. UNDER NO CIRCUMSTANCES SHALL THE END CAP BE ROTATED MORE THAN ONE COMPLETE TURN FROM THE BOTTOM-OUT POSITION.</p>			
----	-------------	---	--	--	--

[Handwritten notes in margin]
9/24/82
Campbell
9/24/82

10.	QC(V)	VERFIY SIGHT HOLE ON TRANSITION KIT.			
-----	-------	--------------------------------------	--	--	--

11.	QC(V)	VERIFY COMPLETION OF OPERATIONAL TRAVELER.			
-----	-------	--	--	--	--

[Handwritten notes in margin]
N/A
Campbell
9/24/82
Campbell
9/24/82

NOTE: IF CONFLICT SHOULD ARISE BETWEEN THIS OPERATIONAL TRAVELER AND EXISTING SITE PROCEDURES CONSULT THE MANUFACTURES INSTALLTION INSTRUCTIONS FOR RESOLUTION.

NOTES: SEQUENCE OF OPERATIONS MAY BE DEVIATED IF NECESSARY
IF FORWARD ADAPTOR IS TORQUED & SAFTY WIRED FROM FACTORY/
RETOURABLE & REWIRE ONLY IF
A) BOLTS ARE LOOSE
B) WIRE IS DAMAGED
C) WIRE IS NOT CRIMPED

[Handwritten signatures]
M. Garrett 9-26-82
EJH 9-26-82

INFORMATION
COPY
PPRV

ARMS
INDEXED

PERM. P.L.T. RECORD

RIN	6	17.1.10.13
SUBFILE LOC.	DD-1-016-024-433R	

ATTACHMENT 1

DATE:

DOCUMENTATION CHECK LIST

PACKAGE MARK NO. DD-1-016-024-433R B

NUMBER OF PAGES	TYPE OF DOCUMENT
1. <u>N/A</u>	Manufacturing Record Sheet (MRS)
2. <u>2</u>	Weld Data Card (WDC) Weld No(s) <u>N/A</u>
3. <u>2</u>	Weld Filler Material Log (WFML)
4. <u>2</u>	Material Identification Log (MIL)
5. <u>1</u>	Non-Destructive Examination Report (NDER)
6. <u>N/A</u>	Inspection Report (IR)
7. <u>N/A</u>	Nonconformance Report (NCR)
8. <u>N/A</u>	Vendor Documentation
9. <u>2</u>	Repair Process Sheet (RPS) Weld No(s) <u>N/A</u>
10. <u>N/A</u>	Operation Traveler (OT)
11. <u>2</u>	Drawing (including CMC) <u>1046 (2 PAGES) YBH 10/28/83</u>
12. <u>N/A</u>	Material Requisition (MR)
13. <u>1</u>	Miscellaneous (Describe Below) <u>ATTACHMENT # 5 (1 PAGE) YBH 10/28/83</u>


This documentation has been reviewed and accepted per CP-JAP-18.2 and the vendor certified as-built drawing.

INFORMATION *Been*
 COPY *has no*
 Evidence *each*
 10/28/83
 PPRV

QES Representative Yang & Nitz
 Date 10/28/83
12 Total number of pages in package
 ANI R. Boyer
 DATE 11/7/83

FOIA-85-59

B/455



ITEM NO	MATERIALS & OPERATIONS	QTY	SHIP	REV	DATE	DESCRIPTION	APPROVED BY	DATE	FOR MATERIALS AND OPERATIONS	SKETCH NO.	REV	DATE	DESCRIPTION
1	SEISMIC PIPE RESTRAINT CONSISTING OF: Carbon Steel (SA315 GR. 65 or SA-36) Plate	2	ONE										
2	1/2" x 1/2" Hilti Kwik Concrete Anchors, TW-48	5											
3	4" x 4" x 1/4" T.S. (A-10 GR. B) 3'-5 1/2" Long TW-418	1											
4	4" x 4" x 1/4" T.S. (A500 GR. B) 5'-9 3/4" Long TW-708	1											
5	C3x4.1 (SA-36) 0'-5 1/2" Long TW-48	2											
6	C3x4.1 (SA-36) 0'-3 5/8" Long TW-18	1											
	SEISMIC ASSEMBLY SKETCH & ENGINEERING BUNDLE & TAG												
	PART # DD-1-16-024 -Y33R												
	Apply one coat of CARBO ZIN #11 to above mat'l except to as which shall be coated w/a rust prevent t.v.												
	1. See 2nd sheet for details of assembly												
	2. See 3rd sheet for details of assembly												
	3. See 4th sheet for details of assembly												
	4. See 5th sheet for details of assembly												
	5. See 6th sheet for details of assembly												
	6. See 7th sheet for details of assembly												
	7. See 8th sheet for details of assembly												
	8. See 9th sheet for details of assembly												
	9. See 10th sheet for details of assembly												
	10. See 11th sheet for details of assembly												
	11. See 12th sheet for details of assembly												
	12. See 13th sheet for details of assembly												
	13. See 14th sheet for details of assembly												
	14. See 15th sheet for details of assembly												
	15. See 16th sheet for details of assembly												
	16. See 17th sheet for details of assembly												
	17. See 18th sheet for details of assembly												
	18. See 19th sheet for details of assembly												
	19. See 20th sheet for details of assembly												
	20. See 21st sheet for details of assembly												
	21. See 22nd sheet for details of assembly												
	22. See 23rd sheet for details of assembly												
	23. See 24th sheet for details of assembly												
	24. See 25th sheet for details of assembly												
	25. See 26th sheet for details of assembly												
	26. See 27th sheet for details of assembly												
	27. See 28th sheet for details of assembly												
	28. See 29th sheet for details of assembly												
	29. See 30th sheet for details of assembly												
	30. See 31st sheet for details of assembly												
	31. See 32nd sheet for details of assembly												
	32. See 33rd sheet for details of assembly												
	33. See 34th sheet for details of assembly												
	34. See 35th sheet for details of assembly												
	35. See 36th sheet for details of assembly												
	36. See 37th sheet for details of assembly												
	37. See 38th sheet for details of assembly												
	38. See 39th sheet for details of assembly												
	39. See 40th sheet for details of assembly												
	40. See 41st sheet for details of assembly												
	41. See 42nd sheet for details of assembly												
	42. See 43rd sheet for details of assembly												
	43. See 44th sheet for details of assembly												
	44. See 45th sheet for details of assembly												
	45. See 46th sheet for details of assembly												
	46. See 47th sheet for details of assembly												
	47. See 48th sheet for details of assembly												
	48. See 49th sheet for details of assembly												
	49. See 50th sheet for details of assembly												
	50. See 51st sheet for details of assembly												
	51. See 52nd sheet for details of assembly												
	52. See 53rd sheet for details of assembly												
	53. See 54th sheet for details of assembly												
	54. See 55th sheet for details of assembly												
	55. See 56th sheet for details of assembly												
	56. See 57th sheet for details of assembly												
	57. See 58th sheet for details of assembly												
	58. See 59th sheet for details of assembly												
	59. See 60th sheet for details of assembly												
	60. See 61st sheet for details of assembly												
	61. See 62nd sheet for details of assembly												
	62. See 63rd sheet for details of assembly												
	63. See 64th sheet for details of assembly												
	64. See 65th sheet for details of assembly												
	65. See 66th sheet for details of assembly												
	66. See 67th sheet for details of assembly												
	67. See 68th sheet for details of assembly												
	68. See 69th sheet for details of assembly												
	69. See 70th sheet for details of assembly												
	70. See 71st sheet for details of assembly												
	71. See 72nd sheet for details of assembly												
	72. See 73rd sheet for details of assembly												
	73. See 74th sheet for details of assembly												
	74. See 75th sheet for details of assembly												
	75. See 76th sheet for details of assembly												
	76. See 77th sheet for details of assembly												
	77. See 78th sheet for details of assembly												
	78. See 79th sheet for details of assembly												
	79. See 80th sheet for details of assembly												
	80. See 81st sheet for details of assembly												
	81. See 82nd sheet for details of assembly												
	82. See 83rd sheet for details of assembly												
	83. See 84th sheet for details of assembly												
	84. See 85th sheet for details of assembly												
	85. See 86th sheet for details of assembly												
	86. See 87th sheet for details of assembly												
	87. See 88th sheet for details of assembly												
	88. See 89th sheet for details of assembly												
	89. See 90th sheet for details of assembly												
	90. See 91st sheet for details of assembly												
	91. See 92nd sheet for details of assembly												
	92. See 93rd sheet for details of assembly												
	93. See 94th sheet for details of assembly												
	94. See 95th sheet for details of assembly												
	95. See 96th sheet for details of assembly												
	96. See 97th sheet for details of assembly												
	97. See 98th sheet for details of assembly												
	98. See 99th sheet for details of assembly												
	99. See 100th sheet for details of assembly												
	100. See 101st sheet for details of assembly												
	101. See 102nd sheet for details of assembly												
	102. See 103rd sheet for details of assembly												
	103. See 104th sheet for details of assembly												
	104. See 105th sheet for details of assembly												
	105. See 106th sheet for details of assembly												
	106. See 107th sheet for details of assembly												
	107. See 108th sheet for details of assembly												
	108. See 109th sheet for details of assembly												
	109. See 110th sheet for details of assembly												
	110. See 111th sheet for details of assembly												
	111. See 112th sheet for details of assembly												
	112. See 113th sheet for details of assembly												
	113. See 114th sheet for details of assembly												
	114. See 115th sheet for details of assembly												
	115. See 116th sheet for details of assembly												
	116. See 117th sheet for details of assembly												
	117. See 118th sheet for details of assembly												
	118. See 119th sheet for details of assembly												
	119. See 120th sheet for details of assembly												
	120. See 121st sheet for details of assembly												
	121. See 122nd sheet for details of assembly												
	122. See 123rd sheet for details of assembly												

BLUE LINE 10-23-80

1/2 PLATE

1-1/2"

3/4 THICK

7 7/8" 2 1/16"

3 3/8" 4 1/8" 0'-10"

7 1/4" 3 15/16"

FIELD DRILL #9 1/16" HOLES

SECTION B-B



ASME III

47

1/2 PLATE STEEL

5"

5"

3/4 THICK

5 7/16"

3 3/8"

3

2

4"

5 1/2"

9 1/16"

1 9/16"

9 15/16"

2 7/8"

5"

1/2 PLATE STEEL

2

3 7/8"

5 7/16"

2

FIELD DRILL #9 7/16" HOLES

SECTION A-A



T/01003

THIRD PARTY INSPECTION CODE CLASS: ASME III-3

REV	DATE	BY	DESCRIPTION
1			ISSUED FOR CONSTRUCTION
2			REVISED PER FIELD CHANGES
3			REVISED PER FIELD CHANGES
4			REVISED PER FIELD CHANGES
5			REVISED PER FIELD CHANGES
6			REVISED PER FIELD CHANGES
7			REVISED PER FIELD CHANGES
8			REVISED PER FIELD CHANGES
9			REVISED PER FIELD CHANGES
10			REVISED PER FIELD CHANGES

INFORMATION COPY	PROJECT	Brown & Root, Inc.
	DRAWING NUMBER	
	ELECT. HVAC	
	REVISED	
DATE	DA-1-16-84-Y33R	
SHEET	2	REV. 2

CHECK CURRENT REVISION OF DCA-5021 FOR HANGER CLASSIFICATION

ATTACHMENT 5

DC-1-011-024-Y532 R3
HANGER NUMBER

NA NA
TEMPERATURE PRESSURE

QUALITY CONTROL
COMPONENT SUPPORT CHECKLIST

ITEMS	INSPECTION CRITERIA	QC/DATE	SAT/UNSAT
1.	Support configuration complies with vendor certified drawing (Large Bore) or Design Reviewed Drawing (Small Bore).	<u>Ken Blomster 6/16/83</u>	<u>SAT</u>
2.	All parts are installed (i.e., bolts, nuts, "U" clamps, etc.)	<u>Ken Blomster 6/16/83</u>	<u>SAT</u>
3.	All accessible welds reinspected and are in compliance with Vendor Certified or Design Reviewed Drawings.	<u>9.14.83 Lahmanfield</u>	<u>SAT</u>
4.	All skewed welds have been reinspected and are in compliance with the Vendor Certified or Design Reviewed Drawings.	<u>NA</u> ^{KK 6/16/83}	<u> </u>
5.	Support completed.	<u>9.14.83 Lahmanfield</u>	<u>SAT</u>
6.	Pipe Clearances comply with:		
a.	Where the design shows 1/16" on both sides, the total dimensional tolerance shall be 1/8" ± 1/16" (e.g., 0" on one side with 1/8" ± 1/16" on the other, 1/16" ± 1/32" on both sides, or any combination).	<u>NA</u> ^{KK 6/16/83}	<u>DCA 17/83</u>
b.	Where the design shows 0" on one side and 1/16" on the other side, the sum of both gaps shall not exceed 1/8" or be less than 1/32".	<u>NA</u> ^{KK 6/16/83}	<u>DCA 17/83</u>
c.	For low energy lines, if the clearances defined above cannot be maintained, a total clearance of 1/8" ± 1/16" on any two adjacent sides is acceptable. (Low energy lines are defined as those having operation temperatures and pressures less than 200°F and 275 PSI, respectively.)	<u>NA</u> ^{KK 6/16/83}	<u>DCA 17/83</u>
7.	Comments: <u>NCR M 7929 OVER SIZE WELDS</u> <u>UNDER CUT SAT per closure of NCR LHM 9/14/83</u>		

INFORMATION
COPY
PPRV

NO.	MATERIAL & OPERATIONS	QUAN.	SHIP.	POS	L	CSS	PRIM.	SEC.
	SEISMIC PIPE HANGER ASSEMBLY CONSISTING OF:							
1	Carbon Steel (SA515 GR. 65 or SA-36) Plate Detail A, TW=4# Per CMC 7506	2			X			X
2	1/2"x7" Hilti Kirk Concrete Anchors, TW=4#	84					X	
3	4"x4"x1/4" T.S. (A500 GR.B) 3'-4 1/2" Long TW=4# Shop Center & Weld to (1) One of Item #1	1		2/17/80	X			Y
4	4"x4"x1/4" T.S. (A500 GR.B) 5'-9 3/4" Long TW=70# Shop Center & Weld to (1) One of Item #1	1		2/17/80	X			Y
5	C3x4.1 (SA-36) 0'-5 1/2" Long, TW=4#	2		2/17/80	X			Y
6	C3x4.1 (SA-36) 0'-3 5/8" Long, TW=1#	1		2/17/80	X			Y
	SEISMIC ASSEMBLY SKETCH & ENGINEERING BUNDLE & TAG	1						
	MARK# DD-1-16-024-Y33R	1						
	Apply one coat of Cargo Zin #11 to above mat'l except th's which shall be coated w/a rust preventative.							
7	PER CMC 7506 DELETED PER CMC 12994	1		LWM				1-30-80
8	PER CMC 7506 SA515 GR65 MR#5043	1		LWM				1-30-80
9	PER CMC 12994	4		95M				5-12-80
10	PER CMC 12994 SA515 GR65	1		LWM				2-11-80
11	PER CMC 12994	4		95M				5-12-80
12	1/2"x7" Hilti Kirk Concrete Anchors, TW=4#	3		95M				5-12-80
13	Refract 5/8" Long C341 12280# MR#5041	2		KBK				6-23-80
14	Refract 3/8" Long C341 12190# MR#5041	1		KBK				6-23-80

INSPECTION REPORT

ISSUED BY DCG

Approved By: DEP
INFORMATION
 3-10-78

QUAN. SHIP. POS L CSS PRIM. SEC. AISC

FOR MATERIALS AND OPERATIONS SEE SKETCH NO. SHEET OF

COPY

ITEM	CONDITIONS	Fx	Fy	Fz	Mx	My	Mz
PIPE HANGER DIVISION	DESIGN						
REF. DRAWING NUMBERS	NORMAL & UPSET		+431 -502	+431			
PE: MI-1006 REV.3	ELECT. DOCUMENT IS FOR EMERGENCY		+682 -502	+685			
EEL: SI-CB1B REV.7	H.V.A.C. DOCUMENT IS FOR FAULTED ENT						

DATE	OWN	APP	DESCRIPTION	CUSTOMER
6/3/78			ISSUED FOR CONST WELDS + G	Texas Utilities Service, Inc.
				ORDER OR CONT. NO. CP-0046
				JOB NAME Corancho Peak 1 & 2
				MARK NO. DD-1-16-024-Y33R
				SKETCH NO.
				SHEET / 1 / REV. 0/F

24651

WOC (al) #

Drawing # 00-1-016-024-Y33R

Line # NA

(306) mRP 0366284/1/80

(7) mRP # 5043 SA 519 1/29/80

MULTIPLE WELD DATA CARD

ITEM NO.	WPS NO.	REV.	ICN	WELD FILLER MATERIAL	WELD NOS.	P. NO.	FABRICATION CODE & CLASS, ACC STD.
NA	11032	6	0	ETOR	F-8	1-1	3 ASME III -

- NOTES: 1) Applicable QC/ANI hold points shall be indicated by checkmark ✓.
 2) ANI inspection points indicated by (X).
 3) Denote Satisfactory inspections by an "S"; Unsatisfactory inspections by a "U".

OPERATION #	OPERATIONS
1	CLEANED
2	ALIGNMENT
3	FINAL VT
4	
5	
6	

WELD NO.	OPERATION	HOLDPOINTS			CONST.	SAT. or UNSAT.	INSPECTION RESULTS (SIGN & DATE)		INDEP/ REV.	MISE # / CALIB. DUE DATE
		WT	QC	ANI			QC or WT	NDE CERT. LEVEL		
1	1	NA	✓	NC		S	R 2/16/80	I		EW 10/8/75
	2		✓			S	R 2/18/80	II		
	3		✓			S	DRY 2-19-80	II		
2	1		✓			S	R 2/16/80	I		
	2		✓			S	R 2/18/80	II		
	3		✓			S	DRY 2-19-80	II		
3	1		✓			S	R 2/16/80	I		
	2		✓			S	R 2/18/80	II		
	3		✓			S	DRY 2-19-80	II		
4	1		✓			S	R 2/16/80	I		
	2		✓			S	R 2/18/80	II		
	3		✓			S	DRY 2-19-80	II		
5	1		✓			S	R 2/16/80	I		
	2		✓			S	R 2/18/80	II		
	3		✓			S	DRY 2-19-80	II		
6	1		✓			S	R 2/16/80	I		
	2		✓			S	R 2/18/80	II		
	3		✓			S	DRY 2-19-80	II		
7	1		✓			S	R 2/16/80	I		
	2	PPRV	✓			S	R 2/18/80	II		
	3		✓			S	DRY 2-19-80	II		
8	1		✓			S	R 2/16/80	I		
	2	NA	✓	✓		S	R 2/18/80	II		

INFORMATION
COPY

WE *[Signature]* QC

ANI *R. Byerly* 117183

Approval signatures shall be affixed on the line immediately below the last step in each sequence.

* Re-verified CLEAN
 R 2/18/80

CHANGING
 12997 A 5 45395
 1506 A 3
 45395 12/01/80 DMK

WDC SERIAL # 08528
 DRAWING # DD-1-016-024-Y33R
 LINE # NA

MULTIPLE WELD DATA CARD

ITEM NO.	WPS NO.	REV	ICN	WELD FILLER MATERIAL	WELD NOS.	P NO.	FABRICATION CODE & CLASS/ ACC STD ASME III-3
NA	11032	12-3-80 86	0	E7018	NA	1-1	

ARMS INDEXED

NOTES: 1. APPLICABLE QC/ANI HOLD POINTS SHALL BE INDICATED BY CHECKMARK.
 2. ANI INSPECTION POINTS INDICATED BY (X).
 3. DENOTE SATISFACTORY INSPECTIONS BY AN "S" UNSATISFACTORY INSPECTIONS BY A "U".

OPERATION #	OPERATIONS
1	Support Number Identification Spherical Bearings
2	Size, Configuration, Tolerance/Dwg. All Welds/Dwg. & WPS (V.T.) *
3	Material Correct/Dwg. 9 Installation Complete
4	Fasteners Correct & Complete 10 Final PT/MT (as required)
5	Location & Elevation/Dwg. 11
6	Spring Can Stops Installed 12

PRODUCTION RELEASE

WELD NO	OPERATION	HOLDPOINTS			CONST	SAT OR INSPECTION RESULTS (SIGN & DATE)				NDEP/REV. 200	MT&E # CALIB DUE DATE
		WT	QC	ANI		UNSAT	QC OR WT	NDE CERT. LEVEL	ANI		
NA	1	NA	✓	NC		S	JWC 6-27-80	II		10-8-79	
NA	2	NA	✓	NC		S	JWC 6-27-80	II			
NA	3	NA	✓	NC		S	JWC 6-27-80	II			
NA	4	NA	✓	NC		N/A	JWC 6-27-80	II			
NA	5	NA	✓	NC		S	JWC 6-27-80	II			
NA	6	NA	✓	NC		N/A	JWC 6-27-80	II			
NA	7	NA	✓	NC		N/A	JWC 6-27-80	II			
NA	8	NA	✓	NC		S	JWC 6-27-80	II			
NA	9	NA	NA	NC	✓						

Reviewed: *[Signature]* 10-24-80

**

* NA 8 NA ✓ NC S WTS 12/1/80 II 200 10/8/79

N/A 2 N/A ✓ NC S WTS 12/1/80 II
 N/A 3 N/A ✓ NC S WTS 12/4/80 II

INFORMATION COPY
 PPRV

PERM. PLT. RECORD

RTN	FILE LOC.
6	17.1.10.13
SUBFILE LOC.	DD-1-016-024-Y33R

groat required

** REF NCR 41-2490 RIS

11/16/82

Wuatt 11-17-80

Final Reviewed Wuatt 11-17-80 OC ANI R. Byers 11/7/83

APPROVAL SIGNATURES SHALL BE AFFIXED IN THE LINE IMMEDIATELY BELOW THE LAST STEP IN EACH SEQUENCE.

* Operations 1-8 are Final Inspections.

INSTALLATION TO BE IN ACCORDANCE WITH PROCEDURES REFERENCED IN -- CPM-6.11

REPAIR PROCESS SHEET

WDC Serial No. 706124
 Drawing No. AA-1-016-024-Y33R
 Weld No. NA

NCR M-7929

R-1
 Undercut
 DESCRIPTION OF DEFECT (SKETCH)
 I/P main wall is violated Refer to FWT

OPER. NO.	OPERATION	HOLD POINTS				CON	S ^o OF #1 ^o	INSPECTION RESULTS (SIGN AND DATE)		
		WT	QC	ANL	CON			QC OF WT	NDE CERT LEVEL	ANI
R-1	Cosmetic Repair									
A	Grind	X	NA	NO		"S"	RRB 7-6-83			
B	Clean	NA	✓	NO		S	RRB 7-6-83	II		
C	VT	NA	✓	NO		S	RRB 7-6-83	II		
A	Final VT	NA	✓	NO		S	RRB 7-6-83	II		
App. (NCR) 6-27-83										
Review DW 6-28-83										RRB 6-27-83
Final Acceptance										

INFORMATION
COPY
 PPRV

JUL 07 1983
 WE *R. Martinez* QC ANI *R. Byers* 11/7/83 G&H

APPROVED STANDARDS UNIT IS APPLIED ON LINE IMMEDIATELY WITH THE LAST STEP TO AVOID FURTHER ISSUES.
 SHOP LEVEL CHECKS - W, QC, CON, ANI
 WELD LEVEL CHECKS - W, QC, ANI

Reference UT Report #A 4945

FOLDER NO. 75

Draft No. _____ Date _____

COMANCHE PEAK ALLEGATION WORK PACKAGE

MISCELLANEOUS Category 15 - Safeguards Tunnel

Allegation Numbers: AM-18

Statement of Allegation: Improperly installed tube steel in or near 796 yard tunnel of Safeguards #1. The angles of the tube steel were cut incorrectly.

Reference Documents:

See source documents marked on attached pages from allegation list.

Source of Allegation: Individual - see enclosed allegation list

Date Received: 1/83

The above information prepared by D. M. Hunnicutt 6/7/84
Name Date

Group Leader _____
Name Date Assigned

Team Members _____
Date Assigned

Date Assigned

Date Assigned

Date Assigned

FOIA-85-59

B/456

COMANCHE PEAK OPEN ISSUE ACTION PLAN

Task: Determine location and significance of alleged improperly installed tube steel in or near 796 yard tunnel of Safeguards #1.

Ref. No.: AM-18

Characterization: Angles of tube steel were cut incorrectly and left too large of a gap, in violation of procedure; therefore, installed tube steel was improperly installed.

Initial Assessment of Significance: Lack of specificity in allegation. Difficult to determine safety significance of allegation. Sufficient information to initiate followup.

Source:

Approach to Resolution:

1. Inspect general area of Safeguards #1 796 yard tunnel. Determine if physical location, position, or measurements can determine whether large gaps were welded in violation of licensee procedures or code/standards.
2. Review procedures, codes/standards, design requirements, NRC requirements, and licensee commitments for adequacy at time work was performed; were codes/standards, FSAR, contractor requirements, and other commitments met?
3. Discuss adequacy of procedures with personnel involved with design and installation. Discuss adequacy of other design/installation procedures. Examine installation, as appropriate, that is associated with any inadequate procedures identified during interviews.
4. Review sample of similar-type design/installation procedures for adequacy.
5. Refer any examples of wrongdoing or significant deficiencies to TRT manager.
6. Evaluate allegations for generic/safety implications.
7. Report on results of review/evaluation of allegations.

Related Open Issues

1. Using system codes, pull open items, previous inspection findings, etc., from the tracking system open item list. (Region IV identify and add to this work package.)
2. Review activities necessary to close or partially close related items, either based on inspection conducted above or reasonable additional inspection while the inspector is familiar with the areas.
3. While performing physical inspections above, examine surrounding systems, components, and structures for related apparent defects or indicators of faulty workmanship.
4. If workmen are still in the area of a physical inspection, interview them for related knowledge of other potential deficiencies.
5. Complete portion of IE Module on pipe supports if it relates to effort made on allegations.

Status:

Review Lead:

Support:

Estimated Resources:

Estimated Completion:

CLOSURE:

Reviewed by: _____

MISCELLANEOUS ALLEGATION REVIEW CATEGORIES

<u>Category No.</u>	<u>Subject</u>	<u>Est. Mandays to Complete</u>	<u>Allegation Nos.</u>	<u>Package Prepared</u>	<u>Assigned to</u>	<u>Schedule</u>		<u>Remarks</u>
						<u>Open</u>	<u>Close</u>	
1.	Hearing - 19 issues		AM-1					
2.	Reactor fuel		AM-2					
3.	Reactor pressure vessel		AM-3, AM-23					
4.	FSAR error (10.2-11 & 12)		AM-4					
5.	Radioactive material release		AM-5					
6.	HP turbine		AM-6					
7.	Pressurizer		AM-7					
8.	Condenser		AM-8, AM-9, AM-10					
9.	Reactor/fuel bldg. liners		AM-11					
10.	CCW system		AM-12					
11.	Pumps - Hayward Tyler		AM-13					
12.	Diesel generator		AM-14					
13.	Polar crane - shimming		AM-15, AM-16					
14.	Containment doors		AM-17					
15.	Safeguards tunnel		AM-18					
16.	NRC form posting		AM-19					

A4-83-001

1/24/83

- 2 -

CASE ATTACHMENT 1 - Page 2

AM-18

things that were not by procedure at the plant. He wanted to know if I had ever plugged any base plate holes or done any illegal welding out there. I told him yes. He asked me if there was anything that I did that might cause serious damage to the plant or the people around it. I told him no. I felt that I didn't know that much about the stress of welds, that I'm a welder, not an engineer. I felt that I wasn't really qualified to say whether it would damage the health and safety of the plant or the people.

He asked me about whether or not rod cans were plugged in like they should be. I told him that I had seen negligence and improper rod control, and that I had seen them unplugged longer than they are supposed to be.

He asked me about whether or not I knew anything about illegal plug welds in base plates. I told him that I did know about a hole being drilled in the wrong place and their having to fill it in and redo it, using illegal weld filler material and without QC being informed, and then making the hole again in the same area. I told him about other instances in the north cable spread room (Unit #2), the 796 yard tunnel of Safeguards #1. In the Safeguard #1 yard tunnel there was improperly installed tube steel. The angles of the tube steel were cut wrong which by procedure would have left too much gap between the tube steel and the base plate.

He asked me about non-Q material being used for Q material on pipe hangers and supports. I told him that each crew had their own symbols and they were able to stamp whatever numbers they wanted to on the material.

After I talked to the NRC investigator, my [REDACTED] (not sure of spelling), and [REDACTED] my immediate foreman, began treating me differently from what they had before. For instance, [REDACTED] made a comment later to the foreman of a group I had been loaned out to that same day

CONTROLLED COPY

COMANCHE PEAK NUCLEAR POWER PLANT
ALLEGATIONS AND/OR INVESTIGATIONS SUMMARY

TASK NO.	ALLEGATION OR CONCERN	ACTION/STATUS	SOURCE	DATE	CROSS REF./OR TRACKING SYSTEM NO.	COMPLETION CATEGORY 1-7**	SCHEDULE OPEN COMPLETE	ALLEG-DATE RECEIVED SOURCE DOCUMENT PAGE
AP-17	Reflected above in certificate - must have accepted.					1 RIV		AP-006 3/2/84 P. 2, P. 27
AP-18	Tube steel in Safeguards #3 Tunnel					1 RIV		AP-001 1/26/83 A-20, All P. 2
AP-19	Material false statements by plant management to the Atomic Safety and Licensing Board.					1 RIV		AP-006-4-00003 A-19, Testimony P. 31, 34
AP-20	W/risp/wad drug abuse and management inattention to the problem					1 RIV		AP 2, 206 Petition 3/19/84
AP-21	W/risp/wad drug abuse and management inattention to the problem					1 RIV		AP 2, 206 Petition 3/19/84 AP 2, 206 Petition 3/19/84 AP 2, 206 Petition 3/19/84
AP-22	W/risp/wad drug abuse and management inattention to the problem					1 RIV		AP 2, 206 Petition 3/19/84 AP 2, 206 Petition 3/19/84 AP 2, 206 Petition 3/19/84
AP-23	Reactor Pressure Vessel located 3/16 inch to the west of the M-5 design center. It is thought the center					1 RIV		AP 2, 206 Petition 3/19/84 AP 2, 206 Petition 3/19/84 AP 2, 206 Petition 3/19/84

CAC